

M. S. B. W. Company  
L. A. McCoy #1  
2310/N;, 2310/E  
G-28-30N-12W  
San Juan County

5. Presumed downhole equipment.

A. Hole drilled.

20" hole to 200'  
15" hole to 360'  
12" hole to 700'  
9" hole to 1300'

B. Casing

8 5/8" 0' to 21'  
5 1/2" 1320' to 1568'

6. Commission approved plugging program.

A. Circulate through 2-inch tubing from 1000 feet for one hour.  
Set a 55-sack cement plug from 1000 feet. Tag top of plug  
after six hours.

B. Circulate through 2-inch tubing from 400 feet for one hour.  
Cement with sufficient slurry to fill hole to four feet below  
ground level.

C. Clean and level location.