

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 04407-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL GAS WELL OTHER **Water Injection Well**

7. UNIT AGREEMENT NAME

J. W. Aidlin "C"

2. NAME OF OPERATOR
Clinton Oil Company

8. FARM OR LEASE NAME

NE Hogback Unit

3. ADDRESS OF OPERATOR
P. O. Box 2434 - Casper, Wyoming 82601

9. WELL NO.

14

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

10. FIELD AND POOL, OR WILDCAT

Horseshoe Gallup

1980' FSL and 895' FEL

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 14-T30N-R16W

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
5362' GL

12. COUNTY OR PARISH

San Juan

13. STATE

N. Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Casing: 8-5/8" - set at 215' w/160 sacks cement
5-1/2" - set at 3847' w/140 sacks cement

Perf: 3613'-3653' Upper Gallup
3712'-3744' Lower Gallup

Baker Model "N" Packer set at 3675'

Propose to squeeze 25 sacks cement down tubing below packer

Place 20 sack cement plug from 3675'-3525'

Shoot off 5-1/2" casing. Pull and lay down.

Place 25 sack cement plug 50' inside and 50' above 5-1/2" casing stub

Place 50 sack cement plug 2050'-1900' (Pt. Lookout 1945'-2290')


Place 30 sack cement plug 1070'-970' (Menefee 1020'-1945')

Place 20 sack cement plug 215'-165'

Place 10 sack cement plug 30'-GL

Install dry hole marker

Clean up location



18. I hereby certify that the foregoing is true and correct

SIGNED

W. Smith

TITLE

District Manager

DATE

4/30/74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: