

State of New Mexico  
Energy, Minerals and Natural Resources Department  
Oil Conservation Division

Sundry Notices and Reports on Wells

<b>1. Type of Well</b> GAS	<b>API # (assigned by OCD)</b> 30-045-30561 <b>5. Lease Number</b> Fee <b>6. State Oil&amp;Gas Lease #</b>  <b>7. Lease Name/Unit Name</b>  Stull <b>8. Well No.</b> #2 <b>9. Pool Name or Wildcat</b> Basin Dakota/ Wildcat Mancos <b>10. Elevation:</b>
<b>2. Name of Operator</b> <b>BURLINGTON</b> <b>RESOURCES</b> OIL & GAS COMPANY	
<b>3. Address &amp; Phone No. of Operator</b> PO Box 4289, Farmington, NM 87499 (505) 326-9700	
<b>4. Location of Well, Footage, Sec., T, R, M</b> 1630' FSL, 1070' FWL, Sec.10, T-32-N, R-10-W, NMPM, San Juan County	

Type of Submission	Type of Action	
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Abandonment	<input type="checkbox"/> Change of Plans
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Recompletion	<input type="checkbox"/> New Construction
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Plugging Back	<input type="checkbox"/> Non-Routine Fracturing
	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> Water Shut off
	<input type="checkbox"/> Altering Casing	<input type="checkbox"/> Conversion to Injection
	<input checked="" type="checkbox"/> Other -	

**13. Describe Proposed or Completed Operations**

Per discussion between Charlie Perrin and Chad Wing, the following was agreed.

The cement for the 4-1/2" production casing did not overlap 100' into the 7" intermediate casing. As a result of no overlap, it is intended to complete and produce the well for 6 months before any cement remedial work is done. The waiting period will allow the reservoir pressure to decrease, thus reducing the cement squeeze pressure. After the 6 months, a reservoir pressure test will be completed to determine if the reservoir pressure is low enough for remedial work. If the reservoir pressure is low enough, then the remedial work will be done. If the reservoir pressure is still too high, then we will wait an additional 6 months.

Approval for any squeeze cementing will be obtained prior to performing the work.

SIGNATURE

*Debbie L. Case*

Regulatory Supervisor May 3, 2001

TLW


(This space for State Use)

Approved by

ORIGINAL SIGNED BY CHARLIE PERRIN

Title

Date



MAY -4 2001