

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER Water Injection Well  
2. NAME OF OPERATOR Continental Oil Company  
3. ADDRESS OF OPERATOR P.O. Box 400, Hobbs, New Mexico 88240  
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
490' FSL & 330' FEH of Sec. 35

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3,108' OF

5. LEASE DESIGNATION AND SERIAL NO.

NM-02791 (A)  
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

North El Mar Unit  
9. WELL NO.

52  
10. FIELD AND POOL, OR WILDCAT

El Mar Reservoir  
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 35, T. 26S R. 32E  
12. COUNTY OR PARISH 13. STATE

Lea N. Mex.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

It is proposed to convert this well to injection by:  
1. Pulling producing equipment from well.  
2. Clean out any fill above 4,606' to TD 4,620'.  
3. Run cement liner tubing with packer; packer to be set at  $\pm$  4,500'.  
4. Well to be placed on injection.

This waterflood authorized by U.M.O.C.C. Orders no. R-4629 & R-4630, both Orders dated 9-15-73.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side

USGS-5, Partners-15, File-