

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

FEB 15 2 55 PM '67

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-158-3	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		N. M. "BZ" State NCT-8
3. Address of Operator		9. Well No.
P. O. Box 728 - Hobbs, New Mexico		15
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER J, 1830 FEET FROM THE South LINE AND 1980 FEET FROM		Undesignated
THE East LINE, SECTION 16 TOWNSHIP 23-S RANGE 37-E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3314' (D. F.)		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 7250'
9 5/8" O. D. Casing Cemented at 1071'

Ran 7240' of 3 1/2" O. D. Casing, 9.30 LB, NEW, Seal-Lock, and cemented at 7250' with 1800 Sx. Trinity Lite Wate Cement, plus 400 Sx. Incor neat. Plug at 7219'. Job complete 8:00 P. M. February 12, 1967.

Tested 3 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 12:30 P. M. to 1:00 P. M. February 14, 1967. Tested O. K. Job complete 1:00 P. M. February 14, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE February 15, 1967

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: