

Office
 District I – (575) 393-6161
 1625 N. French Dr., Hobbs, NM 88240
 District II – (575) 748-1283
 811 S. First St., Artesia, NM 88210
 District III – (505) 334-6178
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV – (505) 476-3460
 1220 S. St. Francis Dr., Santa Fe, NM
 87505

State of New Mexico
 Energy, Minerals and Natural Resources

Form C-105
 Revised July 18, 2013

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

WELL API NO. 30-025-42283
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name SEA SNAKE 35 STATE
8. Well Number 3H
9. OGRID Number 6137
10. Pool name or Wildcat 2nd Bone Springs Sand

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
 DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
 PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
 Devon Energy Production Company, LP

3. Address of Operator
 333 W. Sheridan Avenue, Oklahoma City, OK 73102

4. Well Location
 Unit Letter O: 200 feet from the South line and 2132 feet from the East line
 Section 35 Township 23S Range 33E NMPM Lea County, NM

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
 3647' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐
 CLOSED-LOOP SYSTEM ☐
 OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ P AND A ☐
 CASING/CEMENT JOB ☐
 OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

1. See Attached

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Production DATE 1/04/2024

Type or print name Jeff Young E-mail address: Jeff.Young@dmn.com PHONE: 405-228-2480

For State Use Only

APPROVED BY: Kerry Fortner TITLE Compliance Officer A DATE 1/16/24

Conditions of Approval (if any):

DEVON ENERGY PRODUCTION COMPANY LP

Well Name:	SEA SNAKE 35 STATE 3H		Field:	Thistle		
Location:	200 FSL 2132 FEL	SEC 35-T23S-R33E	County:	Lea	State:	New Mexico
Elevation:	3647' GL		Spud Date:	4/5/2015	Compl Date:	5/30/2015
API#:	30-025-42283	Prepared by:	Jeff Young	Date:	10/18/23	Rev:

CURRENT WELLBORE

17-1/2" Hole
13-3/8", 48#, H-40 @ 1424'
 Cmt'd w/1635 sx to surface

TOC @ 3300' (CBL - 5/11/15)

12-1/4" Hole
9-5/8", 40#, J-55 @ 5198'
 Cmt'd w/1685 sx to surface

LEFT FISH IN HOLE, 13 JTS 2 7/8 L80, DRAIN VALVE, 2 JTS 2 7/8 L80, MHSN, 4' PUP JT, X-OVER DESANDER, X-OVER, ON/OFF TOOL, 4' PUP SUB, 7" PACKER. TOF TUBING FISH @ 10,000', HAVE FG RODS ABOVE FISH IN CASING @ 9964' HAVE ROD PUMP 10 SINKER BARS AND 8 7/8 RODS INSIDE

8 3/4" Hole
7", 238 JTS, 29# P-110 TO 10573'

7"x 5 1/2" crossover 10573'-10576'

KOP @ 10579'

Perforations: (2nd Bone Springs)
 11150-15645

8 3/4" Hole
5-1/2", 114 JTS, 17# P-110 @ 10576' TO 15701'
 Cmt'd w/1590 sx cmt to 3300'

11089' TVD
 15575' MD
 15652' PBD

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E		API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Job: WORKOVER - RESTORE PROD-ROD PUMP - 2/6/2023 05:00													
Job Category WORKOVER				Primary Job Type RESTORE PROD-ROD PUMP				Secondary Job Type TUBING REPAIR				Status 1 ABANDON JOB	
WBS Number MM-155247.01.WWO				Job Start Date 2/6/2023 05:00						Job End Date 5/18/2023 05:00			
Objective SUSPECTED HOLE IN TUBING													
Summary ABANDONED FISHING JOB. FISH LEFT IN HOLE.													
Contractor, Rig Name AXL ENERGY INC DBA 55 WELL SERVICE				Rig Number 57				Rig Type WO/COMP/PU-ONSHORE					

Rpt# 1, 2/6/2023 05:00 - 2/7/2023 05:00						
24 Hour Summary MIRU WSU, POOH W/RODS PUMP.						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	10:00	5.00	ACTIVE	SHUTDOWN	SI	
10:00	10:30	0.50	ACTIVE	SAFETY	PJSM	
10:30	12:30	2.00	ACTIVE	RIGU	MIRU WSU AND REV UNIT	
12:30	13:30	1.00	ACTIVE	PCHECK	TSIP 100 BLED DOWN TO PIT OFF 1" CHOKE OPEN @100% PSI DOWN TO 0 IN 5 MIN. LOAD TUBING W/2 BBLS OF 2% KCL/BIO, PSI UP 500 PSI LEAKED OFF TO 0 IN 1 MIN.	
13:30	16:30	3.00	ACTIVE	PULCOM	UNHANG WELL, REMOVED HH, LD PR, NU ROD STRIPPER, WORKED STUCK PUMP A GOOD WHILE, NO LUCK TRIED PARTING SHEAR TOOL, NO LUCK, INSTALL PR AND STUFFING BOX, SECURE WELL SD. TRY AGAIN WED MORNING.	
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI	

Rpt# 2, 2/7/2023 05:00 - 2/8/2023 05:00						
24 Hour Summary SI FOR DEVON MEETING						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	14:30	8.00	ACTIVE	SAFETY	STANDBY	
14:30	05:00	14.50	ACTIVE	SHUTDOWN	SI	

Rpt# 3, 2/8/2023 05:00 - 2/9/2023 05:00						
24 Hour Summary BACK OFF RODS NU BOP						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 100 BLED DOWN TO PIT OFF 1" CHOKE OPEN @100% PSI DOWN TO 0 IN 10 MIN.	
07:30	10:30	3.00	ACTIVE	PULCOM	LD PR, NU ROD STRIPPER, WORKED STUCK PUMP AND TRIED TO PART SHEAR TOOL, NO LUCK, TRIED BACK OFF RODS, BACKED OFF 10 -1 1/4 FG RODS.	
10:30	12:30	2.00	ACTIVE	BOPS	FUNCTION TEST BOP, ND WH, NU BOP, RU WORK FLOOR AND TONGS.	
12:30	16:30	4.00	ACTIVE	TRIP OUT	PULLED UP ON TUBING, FELT LIKE PACKER WAS NOT SET, WENT BACK DOWN ON TUBING AND STACKED OUT, PU ON TUBING AGAIN WAS FREE, FELT LIKE ON/OFF TOOL HAD J-OFF PACKER, TRIED TO LATCH BACK ON, NO LUCK., POOH WITH 12 JTS OF 2 7/8 L80 UP TO ROD BREAK, LD 10 MORE 1 1/4 FG RODS, SECURE WELL SDON.	
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI	

Rpt# 4, 2/9/2023 05:00 - 2/10/2023 05:00						
24 Hour Summary STRIP WELL OUT						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0	
07:30	14:30	7.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, POOH WITH 10 JTS UP TO ROD BREAK, LD 18 -1 1/4 FG RODS, PULL 20 MORE JTS, TO ROD BREAK, PULLED ON ROD STRING FINALLY UNSIT PUMP LD 2 FG RODS, PUMP HUNG UP, FELT LIKE PARAFFIN, WORKED UP AND DOWN, NO LUCK. COLD CALL FOR HOT OIL TRUCK, COULDN'T GET ONE TILL MORNING. INSTALL PR, SECURE WELL SDFN.	
14:30	05:00	14.50	ACTIVE	SHUTDOWN	SI	

Rpt# 5, 2/10/2023 05:00 - 2/11/2023 05:00						
24 Hour Summary HOT WATER TBG AND RODS, STRIP OUT						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0	
07:30	16:00	8.50	ACTIVE	TRIP OUT	RU HOT OIL TRUCK TO CASING, HOT WATER 120 BBLS OF 2% KCL/BIO MIXED W/DISPERSANT, PUMPED BARREL OF XYLENE DOWN TUBING SI FOR 30 MIN, AND HOT WATER 80 BBLS OF 2% KCL/BIO, RD TRUCK, PULLED ON ROD STRING, LD 1 ROD, PUMP HUNG UP, TRIED TO WORK IT FREE, RODS PARTED AT SURFACE, FELL TO BOTTOM PARTED TUBING, RODS WAS STILL INSIDE TUBING, RAN BACK IN WITH 45 JTS OF 2 7/8 L80, SECURE WELL SDON, WILL RUN FG FISHING TOOL IN A.M. TO FISH FG RODS.	
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI	

Rpt# 6, 2/11/2023 05:00 - 2/12/2023 05:00						
24 Hour Summary TIH W/FISHING TOOL						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0	

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
07:30	11:30	4.00	ACTIVE	RUNCOM	SUPER ROD BROUGHT OUT A FISHING TOOL TO FISH FG RODS, BUT COULDN'T USE IT CAUSE THE PARTED ROD WAS A GUIDED ROD, COLD CALL FOR OTHER FISHING TOOLS, PEAK WAS GOING TO GATHER TOOLS AND BRING THEM OUT ON MONDAY, SECURE WELL SDFW.										
11:30	05:00	17.50	ACTIVE	SHUTDOWN	SI										
Rpt# 7, 2/13/2023 05:00 - 2/14/2023 05:00															
24 Hour Summary TIH W/FISHING TOOL															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0 ABOUT TO TIH WITH BANNING FISHING TOOL, WAS MISSING A X-OVER TO RUN, WAITED ON PEAK TO BRING OUT RIGHT X-OVER, STILL DIDN'T WORK, DECIDED TO PU RODS AND TAG TOP OF FG RODS, PU 120 -1" RODS 3000' DIDN'T TAG, HAD LD 39 FG ROD 1462.5' BEFORE THE RODS AND TUBING PARTED, WE DON'T HAVE RODS INSIDE THE TUBING, GOING TO PULL RODS AND TUBING OUT IN MORNING AND RU WL RUN LEAD BLOCK TO TAG THE TOP OF FG ROD INSIDE CASING, SECURE WELL SDON.										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	15:30	8.00	ACTIVE	RUNCOM											
15:30	05:00	13.50	ACTIVE	SHUTDOWN	SI										
Rpt# 8, 2/14/2023 05:00 - 2/15/2023 05:00															
24 Hour Summary POOH W/RODS AND TBG															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 POOH WITH 120 -1" RODS, CHANGE ROD EQUIP OVER TO TUBING. FUNCTION TEST BOP, POOH WITH A COUPLE OF STANDS, WIND GUST PICK UP, SECURE WELL SDON.										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	10:30	3.00	ACTIVE	PULCOM											
10:30	14:00	3.50	ACTIVE	TRIP OUT											
14:00	05:00	15.00	ACTIVE	SHUTDOWN	SI										
Rpt# 9, 2/15/2023 05:00 - 2/16/2023 05:00															
24 Hour Summary POOH W/TBG, TAG TOF W/WL, TIH W/FISHING TOOL															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, POOH WITH 137 JTS 2 7/8 L80, CAME OUT WITH COLLAR ON THE BOTTOM OF STRING. RU WL, TIH WITH 6" LEAD BLOCK, TAG RODS AT 4510', POOH RD WL AND LD LEAD BLOCK HAD A SMALL PRINT IN THE CENTER, LOOKS TO BE A ROD. TIH WITH 5 3/4 MOUSE TRAP, TAG RODS WENT OVER @4510', WENT DOWN TAG TOP OF TUBING FISH @4522', PICKED UP COULDN'T FEEL IT BITE, WORKED IT A FEW TIMES, POOH WITH 20 STANDS, WIND STARTED BLOWING, SECURE WELL SDON.										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	10:30	3.00	ACTIVE	TRIP OUT											
10:30	12:00	1.50	ACTIVE	WIRELINE											
12:00	14:00	2.00	ACTIVE	TRIP IN											
14:00	05:00	15.00	ACTIVE	SHUTDOWN	SI										
Rpt# 10, 2/16/2023 05:00 - 2/17/2023 05:00															
24 Hour Summary POOH W/FISHING TOOL, LD PROD TBG															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, CONTINUE POOH WITH TBG 98 JTS, TOTAL OF 138 JTS AND LD MOUSE TRAP. TIH WITH 138 JTS PRODUCTION STRING OPEN ENDED DECIDED TO LD. POOH LD TUBING 138 JTS., MOVED OFF PRODUCTION STRING, SPOT IN LD MACHINE AND 2 7/8 PH6 WS ON RACKS AND TALLIED.										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	09:30	2.00	ACTIVE	TRIP OUT											
09:30	11:30	2.00	ACTIVE	TRIP IN											
11:30	15:30	4.00	ACTIVE	TRIP OUT											
15:30	05:00	13.50	ACTIVE	SHUTDOWN	SI										
Rpt# 11, 2/17/2023 05:00 - 2/18/2023 05:00															
24 Hour Summary TIH W/SHOE, CUT COLLAR, FISH JT OUT															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, TIH WITH 6" SHOE WITH 2 7/8 ID, 2 -5 3/4 JTS WP, TOP BUSHING, PU 143 JTS OF 2 7/8 PH6 WS OF RACKS, TAG TOF TUBING @4506' RU POWER SWIVEL WASH OVER DOWN TAG COLLAR @4538' WASH OVER RAN SHOE DOWN TO 4552'										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	15:00	7.50	ACTIVE	TRIP IN											
15:00	17:00	2.00	ACTIVE	TRIP OUT	RD SWIVEL, POOH WITH 143 JTS OF 2 7/8 PH6 WS, TOP BUSHING, 2 JTS 5 3/4 WP, WITH 6" SHOE, SECURE WELL SDON.										
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI										
Rpt# 12, 2/18/2023 05:00 - 2/19/2023 05:00															
24 Hour Summary TIH W/OS FISH TBG JT, POOH, TIH W/MOUSE TRAP															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM										
06:30	07:00	0.50	ACTIVE	SAFETY											

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN			Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E			API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
07:00	07:30	0.50	ACTIVE	PCHECK	CSIP 0									
07:30	09:30	2.00	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH 5 3/4 OVER SIZED GUIDE, 4 11/16 OVERSHOT W/2 7/8 GRAPPLE, 1 JT 2 7/8 L80, X-OVER, 143 JTS OF 2 7/8 PH6 WS TAG TOF TUBING @4506', LATCH ONTO FISH.									
09:30	12:30	3.00	ACTIVE	TRIP OUT	POOH WITH 2 7/8 WS AND OS, LD FISH 1 JT 2 7/8 L80.									
12:30	16:30	4.00	ACTIVE	TRIP IN	TIH WITH 5 3/4 MOUSE TRAP, 2 JTS 2 7/8 L80, X -OVER, 143 JTS PH6 WS, TOF 4506', RAN TOOL DOWN 4538' PUMPED DOWN TUBING 30 BBLs, PU ON TUBING DIDN'T FEEL NO OVER WEIGHT, TRIED FEW TIMES, ,LD 2 JTS, SECURE WELL SDFW.									
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI									
Rpt# 13, 2/20/2023 05:00 - 2/21/2023 05:00														
24 Hour Summary WL, POOH W/MOUSE TRAP, TIH W/OS														
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM									
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0									
07:30	09:00	1.50	ACTIVE	WIRELINE	FUNCTION TEST BOP, RAN MOUSE TRAP BACK DOWN TO TOP OF TUBING FISH @4538', RU WL , TIH WITH 2 1/8 GAUGE RING, WENT DOWN TO TOP OF MOUSE TRAP FISHING TOOL, TAG 4537', NO RODS INSIDE TUBING, RD WL.									
09:00	11:30	2.50	ACTIVE	TRIP OUT	POOH 143 JTS 2 7/8 PH6 WS, X-OVER, 2 JTS L80, 5 3/4 MOUSE TRAP.									
11:30	14:00	2.50	ACTIVE	TRIP IN	TIH WITH 4 11/16 OS W/2 7/8 GRAPPLE, 2 JTS 2 7/8 L80, 2 7/8 HILLSIDE SUB, X-OVER, 143 JTS OF 2 7/8 PH6 WS, TAG TOF TUBING FISH @4538', LATCH ON TO FISH, PU ON STRING TUBING WAS PARTED GAIN 6 PTS.									
14:00	16:30	2.50	ACTIVE	TRIP OUT	POOH WITH 143 JTS 2 7/8 PH6 WS, X-OVER, HILLSIDE SUB, 2 JTS 2 7/8 L80, 4 11/16 OS WITH 2 7/8 GRAPPLE, FISH OUT 23 JTS OF 2 7/8 L80, CAME OUT WITH PIN, COLLARS WORE DOWN, HAVE MARKS LAST JT, LOOKS LIKE HAD TUBING BESIDE EACH OTHER., SECURE WELL SDON.									
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI									
Rpt# 14, 2/21/2023 05:00 - 2/22/2023 05:00														
24 Hour Summary WL TAG, TIH W/SHOE														
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM									
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0									
07:30	14:30	7.00	ACTIVE	WIRELINE	FUNCTION TEST BOP, RU WL TIH WITH 6" LEAD BLOCK, TAG @5233', TOP OF TUBING FISH @5294' POOH W/LEAD BLOCK,DIDN'T HAVE A GOOD PIC ON WHAT IT TAGGED, HAVE ALOT OF DEBRI ON TOF, COLD CALL TO GET A SHOE BUILT 6" OD WITH WIRES AND DIAMOND INSIDE, WAITED FOR SHOE ABOUT 2. WAS TOLD SHOE WONT BE ON LOC TILL AFTERNOON, SECURE WELL SDON.									
14:30	05:00	14.50	ACTIVE	SHUTDOWN	SI									
Rpt# 15, 2/22/2023 05:00 - 2/23/2023 05:00														
24 Hour Summary TIH W/SHOE														
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM									
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0									
07:30	08:30	1.00	ACTIVE	TRIP IN	FUNCTION TEST BOP, ATTEMPT TO TIH W/SHOE AND WP, WINDS STARTED GUSTING HARD, SECURE WELL SDON.									
08:30	05:00	20.50	ACTIVE	SHUTDOWN	SI									
Rpt# 16, 2/23/2023 05:00 - 2/24/2023 05:00														
24 Hour Summary WASH OVER FISH, POOH														
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM									
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0									
07:30	15:00	7.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH WITH 5 3/4 SHOE W/6" CROWN, HAVE WIRES AND DIAMOND IN SHOE, 2 JTS 5 3/4 WP, 5 3/4 X 2 7/8 IF TOP BUSHING, 4 1/4 JARS, 2 7/8 PH6 WS TAG @5250' W/15' OUT ON THE 164 JT, RU SWIVEL AND TUBING STRIPPER, WASH DOWN OVER TOP TUBING FISH @5294', DOWN TO 5328' W/166 JTS, BOTTOM OUT ON WP TOP BUSHING, DIDN'T REALLY TAG ANYTHING SOLID WASHING OVER.									
15:00	17:00	2.00	ACTIVE	TRIP OUT	RD POWER SWIVEL, POOH WITH 60 JTS, SECURE WELL SDON.									
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI									
Rpt# 17, 2/24/2023 05:00 - 2/25/2023 05:00														
24 Hour Summary POOH W/SHOE, TIH OS, POOH OS														
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM									
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0									
07:30	09:30	2.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE POOH WITH 106 JTS 2 7/8 PH6 WS, TOP BUSHING, 2 JTS 5 3/4 WP AND SHOE, WIRES WERE GONE FROM INSIDE SHOE HAD NOTHING INSIDE WP.									
09:30	14:00	4.50	ACTIVE	TRIP IN	TIH WITH 4 11/16 OS W/3 21/32 GRAPPLE, 2 JTS 2 7/8 L80, HILLSIDE SUB, X-OVER, 165 JTS PH6 WS, TAG TOF @5260', LATCH ON TO FISH, RU WL FOR OUTSIDE BACK OFF, WENT THRU MOTION MAKING SURE TUBING STRING CONNECTION WAS TIGHT, ROTATED TO RIGHT, FELT TUBING STRING COME FREE, GAIN 2 PTS ON WEIGHT SCALE, RD WL.									



OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
14:00	17:00	3.00	ACTIVE	TRIP OUT	POOH WITH 165 JTS WS,HILLSIDE SUB, 2 JTS 2 7/8 L80, 4 11/16 OS, FISHED OUT 2 JTS 2 7/8 L80, CAME OUT WITH A SPLIT COLLAR. SECURE WELL SDON.										
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI										
Rpt# 18, 2/25/2023 05:00 - 2/26/2023 05:00															
24 Hour Summary FISHING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, RU WL, TIH WITH 6" LEAD BLOCK, TAG @5250', POOH W/LEAD BLOCK, MARKING ON LEAD BLOCK DIDN'T REALLY TELL UP MUCH, RD WL. TIH WITH 5 3/4 MOUSE TRAP, 3 JTS 2 7/8 L80, X-OVER, 166 JTS 2 7/8 PH6 WS, TAG 5338' LATCHED ON TO RODS, WORKED STUCK RODS, FINALLY RODS PARTED, GAIN 4 PTS OF SCALE, ABOUT TO POOH WITH TUBING, CREW INSPECTED TUBING LINE FOUND A FEW SPOTS WITH BROKEN WIRES ON LINE, DECIDED TO SECURE WELL SDON, WILL REPLACE TUBING LINE IN MORNING. SI										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	09:00	1.50	ACTIVE	WIRELINE											
09:00	14:00	5.00	ACTIVE	TRIP IN											
14:00	05:00	15.00	ACTIVE	SHUTDOWN											
Rpt# 19, 2/26/2023 05:00 - 2/27/2023 05:00															
24 Hour Summary FISHING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 POOH 166 JTS 2 7/8 PH6, X-OVER, 3 JTS 2 7/8 L80, 5 3/4 MOUSE TRAP, FISHED OUT 2 - 1 1/4 FG RODS., SECURE WELL SDON. SI										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	13:30	6.00	ACTIVE	TRIP OUT											
13:30	05:00	15.50	ACTIVE	SHUTDOWN											
Rpt# 20, 2/27/2023 05:00 - 2/28/2023 05:00															
24 Hour Summary FISHING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM CSIP 0 FUNCTION TEST BOP, TIH WITH 4 11/16 OS W/3 21/32 GRAPPLE, 2 JTS 2 7/8 L80, HILLSIDE SUB, X-OVER, 166 JTS OF2 7/8 PH6 WS, TAG TOF @5338' COULDN'T GET OVER FISH. POOH WITH TUBING HILSIDE SUB AND OS. RU WL RAN LEAD BLOCK TAG AT 5282' WL DEPTH, POOH W/LEAD BLOCK, HAD MARKING SHOWING RODS., RD WL TIH WITH 5 3/4 MOUSE TRAP, 3 JTS 2 7/8 L80, X-OVER, 166 JTS 2 7/8 PH6 WS, TAG RODS @5272' RAN TRAP DOWN TO 5304', PU ON TUBING HAD A 4PT OVER PULL AND CAME FREE POOH 60 JTS, SECURE WELL SDON. SI										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	09:30	2.00	ACTIVE	TRIP IN											
09:30	11:30	2.00	ACTIVE	TRIP OUT											
11:30	13:30	2.00	ACTIVE	WIRELINE											
13:30	15:30	2.00	ACTIVE	TRIP IN											
15:30	17:00	1.50	ACTIVE	TRIP OUT											
17:00	05:00	12.00	ACTIVE	SHUTDOWN											
Rpt# 21, 2/28/2023 05:00 - 3/1/2023 05:00															
24 Hour Summary FISHING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, CONTINUE TO POOH WITH TUBING AND MOUSE TRAP, HAD NO FISH, HAD SOME FG DEBRI IN TOOL. RD TONGS AND WORK FLOOR, FUNCTION TEST NEW BOP, ND OLD BOP AND NU NEW BOP, CHANGE OUT DUE TO 21 DAYS ON WELL HEAD. TIH WITH 5 3/4 SHOE,W/6" CROWN,2 7/8 OD, 2 JTS 5 3/4 WP, TOP BUSHING 167 JTS OF 2 7/8 PH6, RU POWER SWIVEL, TAG @5304' WASH DOWN TO 5336' CUT OUT COLLAR RAN SHOE DOWN TO 5351', RD SWIVEL, LD 2 JTS, SECURE WELL SD. SI										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	09:30	2.00	ACTIVE	TRIP OUT											
09:30	11:00	1.50	ACTIVE	BOPS											
11:00	16:30	5.50	ACTIVE	TRIP IN											
16:30	05:00	12.50	ACTIVE	SHUTDOWN											
Rpt# 22, 3/1/2023 05:00 - 3/2/2023 05:00															
24 Hour Summary SD HAD MEETING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	05:00	24.00	ACTIVE	SHUTDOWN	SI HAD MEETING IN CARLSBAD										
Rpt# 23, 3/2/2023 05:00 - 3/3/2023 05:00															
24 Hour Summary FISHING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, POOH WITH 166 JTS 2 7/8 PH6, TOP BUSHING, 2 JTS -5 34/ WP, AND SHOE 5 3/4 WITH 2 7/8 ID. SHOE HAD SOME WEAR. TIH WITH 4 11/16 W/5 3/4 GUIDE WITH 2 7/8 GRAPPLE, 152 JTS 2 7/8 PH6 WS, SECURE WELL SDON, DUE TO STRONG WIND. SI										
06:30	07:00	0.50	ACTIVE	SAFETY											
07:00	07:30	0.50	ACTIVE	PCHECK											
07:30	09:30	2.00	ACTIVE	TRIP OUT											
09:30	11:30	2.00	ACTIVE	TRIP IN											
11:30	05:00	17.50	ACTIVE	SHUTDOWN											

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E		API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Rpt# 24, 3/3/2023 05:00 - 3/4/2023 05:00													
24 Hour Summary FISHING													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, CONTINUE TIH WITH OS, LATCH ON TO FISH @5338', PULL 60 OVER ON TUBING STRING WASHED OVER JT WAS STILL ATTACHED, WORK STUCK TUBING ROTATED TO RIGHT, WOULDNT COME FREE, RU WL RAN GR DOWN TUBING TAG TOP OF RODS @5333, RD WL							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		12:00	4.50	ACTIVE	TRIP IN								
12:00		16:00	4.00	ACTIVE	TRIP OUT	GOT OFF FISH, POOH WITH TUBING AND OS, TIH WITH 4 11/16 OS W/2 7/8 GRAPPLE, 2 JTS 2 7/8 L80, HILLSIDE SUB, RAN 100 JTS, SECURE WELL SDON.							
16:00		05:00	13.00	ACTIVE	SHUTDOWN	SI							
Rpt# 25, 3/4/2023 05:00 - 3/5/2023 05:00													
24 Hour Summary FISHING													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, CONTINUE TIH WITH OS WITH HILLSIDE SUB, LATCH ON TO TUBING FISH @5338'.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		09:30	2.00	ACTIVE	TRIP IN								
09:30		12:00	2.50	ACTIVE	WIRELINE	RU WL, RAN IN WITH STRING SHOT, DOWN TO 5600 TO 5655', DID A OUTSIDE SHOT BACK OFF, RD WL							
12:00		15:00	3.00	ACTIVE	TRIP OUT	POOH WITH TUBING 166 JTS 2 7/8 PH6 WS, HILLSIDE SUB, 2 JTS 2 7/8 L80, 4 11/16 OS W/2 7/8 GRAPPLE, RECOVERED 9 JTS OF 2 7/8 L80 AND 1 EXTRA JT THAT ATTACHED IT SELF TO ONE OF THE OTHER JT, TOF TBG FISH @5632', TOP OF RODS @5333', SECURE WELL SD.							
15:00		05:00	14.00	ACTIVE	SHUTDOWN	SI							
Rpt# 26, 3/6/2023 05:00 - 3/7/2023 05:00													
24 Hour Summary FISHING													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, TIH WITH 5 3/4 W/6" GUIDE MOUSE TRAP, 10 JTS 2 7/8 L80, X-OVER, RAN 2 7/8 PH6 WS, TAG TOP OF RODS @5333' WENT OVER RODS DOWN TO TOP OF TUBING FISH @5600', PU ON ROD STRING AND BACK OFF.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		11:30	4.00	ACTIVE	TRIP IN								
11:30		16:30	5.00	ACTIVE	TRIP OUT	POOH WITH 2 7/8 PH6 WS, TO ROD FISH, CHANGE EQUIP OVER FOR RODS, RECOVERED AND LD 5 -1 1/4 FG RODS GUIDED, 82 -1" STEEL RODS AND 12 -7/8 STEEL RODS, CHANGE EQUIP OVER TO TUBING LD 10 JTS OF 2 7/8 L80 AND MOUSE TRAP FISHING TOOL. TOP OF TUBING FISH @5600', TOP OF RODS APPROX @7900' SECURE WELL SDON.							
16:30		05:00	12.50	ACTIVE	SHUTDOWN	SI							
Rpt# 27, 3/7/2023 05:00 - 3/8/2023 05:00													
24 Hour Summary FISHING													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, TIH WITH 4 11/16 OS W/6" GUIDE, 3 21/32 GRAPPLE, RAN 179 JTS OF PH6 WS, LATCH ON TO FISH @5600' PU ON TUBING 30 OVER HAVE A GOOD BITE. CHANGE EQUIP OVER FROM TUBING TO RODS.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		11:30	4.00	ACTIVE	TRIP IN								
11:30		16:00	4.50	ACTIVE	RUNCOM	RU ROD STRIPPER, TIH W/2' 7/8 SUB, 120 -1" STEEL RODS FROM DERRICK, WAITED ON NEW RODS, UNLOADED, SECURE WELL SDON.							
16:00		05:00	13.00	ACTIVE	SHUTDOWN	SI							
Rpt# 28, 3/8/2023 05:00 - 3/9/2023 05:00													
24 Hour Summary FISHING BACK-OFF & RETRIEVE RODS													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM SITP: 0 PSI, SICP: 0 PSI - UNPACK NEW 1.0" KD RODS - PU & CONTINUE TO TIH WITH 1.0" RODS - RAN 201- 1.0" RODS FOR TOTAL OF 321- 1.0" RODS & 1- 7/8" X 2.0' PONY IN HOLE (BOX DOWN).							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		11:00	4.00	ACTIVE	RUNCOM								
11:00		11:30	0.50	ACTIVE	FISH	TAG TOP OF FISH (7/8" RODS) WITH 12' STICK-UP ON ROD 321 @ 7,900' - WEIGHT CHECK 22,500# - ENGAGE 7/8" RODS WITH RH ROTATION BY HAND - PU ON STRING AND PULL 28,000# - DROP TO 2,000# USW - RH ROTATE RODS WITH TONGS TO 1500 FT/LBS - PU 4,000# OSW CONFIRM GOOD LATCH - DROP TO NEUTRAL - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 28,000#.							
11:30		15:30	4.00	ACTIVE	PULCOM	POOH WITH 321- 1.0" RODS RODS TO DERRICK - LD (RECOVER) 22- 7/8" KD RODS - LEAVING 72- 7/8" RODS AND 10- 1- 5/8" SINKER IN HOLE TO RECOVER.							
15:30		17:00	1.50	ACTIVE	RUNCOM	RURIH WITH 7/8" X 2.0' PONY (PIN DOWN) ON 1.0" KD RODS FROM DERRICK - RAN 253 RODS.							
17:00		17:30	0.50	ACTIVE	SHUTDOWN	SECURE WELL - SDFN.							
Rpt# 29, 3/9/2023 05:00 - 3/10/2023 05:00													
24 Hour Summary FISHING - BACK-OFF RODS													

Page 5/16

Report Printed: 1/4/2024

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	SITP: 0 PSI, SICP: 0 PSI - CONTINUE TO TIH WITH 1.0" RODS - RAN 90- 1.0" RODS FOR TOTAL OF 343- 1.0" RODS & 1- 7/8" X 2.0' PONY IN HOLE (BOX DOWN). TAG TOP OF FISH (7/8" RODS) WITH 8' STICK-UP ON ROD 343 @ 8,450' - WEIGHT CHECK 18,000# - ENGAGE 7/8" RODS WITH RH ROTATION BY HAND - PU ON STRING AND PULL 25,000# - DROP TO 2,000# USW - RH ROTATE RODS WITH TONGS TO 1500 FT/LBS - PU 4,000# OSW CONFIRM GOOD LATCH - DROP TO NEUTRAL - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 19,000# - LOST 5000# - SCREW BACK INTO RODS AND RETORQUE TO 1500 FT/LBS. WORK RODS (DROP & CATCH) - NEUTRAL WEIGHT = 25,000# - PULLING 58K OS ON EACH HIT FOR TOTAL 83K ON INDICTOR - MADE 50' LD 1- 1.0" ROD. CREW LUNCH - RETORQUE RODS TO 1500 FT/LBS IN NEUTRAL - WORK RODS (DROP & CATCH) - NEUTRAL WEIGHT = 25,000# - PULLING 75K OS ON EACH HIT FOR TOTAL 100K ON INDICTOR - GAINED ADDITIONAL 20' FOR 70' TOTAL GAIN - RETORQUE RODS TO 1500 FT/LBS. BACK-OFF RODS: PU ON STRING AND PULL 29,000# - PU 4,000# OSW - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 35,000#. POOH WITH 321- 1.0" RODS RODS TO DERRICK - LD (RECOVER) 61- 7/8" RODS - LEAVING 11- 7/8" RODS & 10- 1- 5/8" SINKER BAR IN HOLE. SECURE WELL - SDFN.									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	08:30	1.50	ACTIVE	RUNCOM											
08:30	09:00	0.50	ACTIVE	FISH											
09:00	11:30	2.50	ACTIVE	FISH											
11:30	14:00	2.50	ACTIVE	FISH											
14:00	14:30	0.50	ACTIVE	FISH											
14:30	17:30	3.00	ACTIVE	PULCOM											
17:30	18:00	0.50	ACTIVE	SHUTDOWN											
Rpt# 30, 3/10/2023 05:00 - 3/11/2023 05:00															
24 Hour Summary FISHING - BACK-OFF RODS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	SITP: 0 PSI, SICP: 0 PSI - TIH WITH 1.0" RODS - RAN 90- 1.0" RODS FOR TOTAL OF 404- 1.0" RODS & 1- 7/8" X 2.0' PONY IN HOLE (BOX DOWN). TAG TOP OF FISH (7/8" RODS) WITH 12' STICK-UP ON ROD 404 @ 10,100' - WEIGHT CHECK 29,000# - ENGAGE 7/8" RODS WITH RH ROTATION BY HAND - PU ON STRING AND PULL 31,500# - DROP TO 2,000# USW - RH ROTATE RODS WITH TONGS TO 1500 FT/LBS. WORK RODS (DROP & CATCH) - NEUTRAL WEIGHT = 31,500# - PULLING 68K OS ON EACH HIT FOR TOTAL 100K ON INDICTOR - MADE 10' AFTER 45 MNS - 1.0" ROD PARTED AT SURFACE 1.0' BELOW UPSET AT ROD ELEVATOR - 6.0' OF BROKEN ROD STICK-UP - RI AND LATCH 1.0" ROD WITH TAPERED ROD SOCKET - PU & LD BROKEN ROD - PU & MU NEW ROD. WEIGHT CHECK 31,500# (NEUTRAL) - RH SCREW INTO RODS WITH TONGS TO 1500 FT/LBS - PU 1,000# (32,500#) OSW - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 24,000# - LOST 7,500#. WEIGHT CHECK 24,000# (SHOULD BE 31,500#) - RH SCREW INTO RODS WITH TONGS TO 1500 FT/LBS - PU 2,000# (33,500#) OSW - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 24,000# - LOST 7500#. WEIGHT CHECK 24,000# (SHOULD BE 31,500#) - RH SCREW INTO RODS WITH TONGS TO 1500 FT/LBS - PU 4,000# (35,500#) OSW - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 24,000# - LOST 7,500# - RODS BREAK IN SAME PLACE AT 7,900' - RH SCREW INTO RODS WITH TONGS TO 1500 FT/LBS - PULLED UP TO 34,000# TO CONFIRM SCREWED BACK IN. SECURE WELL - SDFN.									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	08:30	1.50	ACTIVE	LOCATN	LD FROM DERRICK 61- 7/8" RODS.										
08:30	13:30	5.00	ACTIVE	RUNCOM											
13:30	14:00	0.50	ACTIVE	FISH											
14:00	15:00	1.00	ACTIVE	FISH											
15:00	15:30	0.50	ACTIVE	FISH											
15:30	16:00	0.50	ACTIVE	FISH											
16:00	16:30	0.50	ACTIVE	PULCOM											
16:30	17:00	0.50	ACTIVE	SHUTDOWN											
Rpt# 31, 3/12/2023 05:00 - 3/13/2023 05:00															
24 Hour Summary FISHING - BACK-OFF RODS - POOH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	SITP: 0 PSI, SICP: 0 PSI - WEIGHT CHECK 31,500# (NEUTRAL) - SET DOWN 3,000# RH TORQUE RODS WITH TONGS TO 1500 FT/LBS - PU TO 32,000# - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 20,000# - LOST 12,000#. WEIGHT CHECK 20,000# (SHOULD BE 31,500#) - RH SCREW INTO RODS WITH TONGS TO 1500 FT/LBS - PU 8,000# OSW (40,000#) - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 6,000# - LOST 25,500#. SCREW BACK IN TO RODS - RETORQUE RODS IN 2000# INCREMENTS FROM NEUTRAL TO 10,000# OSW - RELEASING TORQUE BEWTEEN STAGES. PU STRING TO 32,000# - BACKOFF (LH) WITH TONGS - HANGING WEIGHT AFTER BACK-OFF = 36,000# - GAINED 4,000#. PREPARE TO TRIP RODS - POOH TO DERRICK WITH 156- 1.0" RODS - SHUT DOWN OPERATIONS DUE TO HIGH WIND GUSTS. SECURE WELL - SDFN.									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	FISH											
07:30	08:00	0.50	ACTIVE	FISH											
08:00	08:30	0.50	ACTIVE	FISH											
08:30	09:00	0.50	ACTIVE	FISH											
09:00	11:30	2.50	ACTIVE	PULCOM											
11:30	12:00	0.50	ACTIVE	SHUTDOWN											
Rpt# 32, 3/13/2023 05:00 - 3/14/2023 05:00															
24 Hour Summary POOH RODS - JET CUT TUBING															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	SITP: 0 PSI, SICP: 0 PSI - CONTINUE TO POOH WITH 1.0" RODS - PULLED 234 1.0" RODS TO DERRICK - LD 14 RODS - (404 TOTAL) - LD RECOVERED 2- 7/8" RODS - LEAVING 9- 7/8" RODS & 10- 1-5/8" SINKER BAR DOWN HOLE. RU WIRELINE WITH 1- 11/16" WIEGHT BAR & 2.18" JET CUTTER - RIH & HARD TAG @ 8,023' - PULL TBG 30K OS - RETAG WITH NO CHANGE - POOH & LD WL. FLUSH TBG WITH 60 BBLS 2.0% KCL.									
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	10:00	3.00	ACTIVE	PULCOM											
10:00	11:30	1.50	ACTIVE	WIRELINE											
11:30	12:00	0.50	ACTIVE	KILLOP											



OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST			Field Name THISTLE			County LEA		State/Province NM				
Surface Legal Location 35-23S-33E				API/UWI 3002542283			Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
14:30	15:30	1.00	ACTIVE	FISH	WORK PIPE DOWN SWALLOWING FISH ADDITIONAL 4 JTS - 5,000 TO 8,000# BOBBLES ALL THE WAY DOWN - FINAL TAG OF 20,000# USW @ 7,714' (TOP OF CHEM CUT TBG BELOW @ 7,731') - ATTEMPT TO TORQUE PIPE WITH TONGS - PIPE TORQUES UP IMMEDIATELY.											
15:30	17:00	1.50	ACTIVE	TRIP OUT	BEGIN TO POOH WITH TBG - PULL 1ST 10 ROWS TO DERRICK SLOW SHOWING 6,000 TO 8,000# DRAG - STAND BACK 140 JTS TO DERRICK.											
17:00	17:30	0.50	ACTIVE	SHUTDOWN	SECURE WELL & BOPS - SDFN.											

Rpt# 37, 3/18/2023 05:00 - 3/19/2023 05:00													
24 Hour Summary POOH WITH PH-6 & ROD FISH GRAPPLE - LD FISHED RODS - TIH W/ WORK STRING TBG FISH BHA													
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description							NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI								
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM - STRIPPING/CUTTING & LD FIBER GLASS RODS.								
07:00	07:30	0.50	ACTIVE	KILLOP	SITP: 0 PSI, SICP: 20 PSI - BLEED OFF TO TANK ON FULL OPEN 2.0" IN 30 SEC - FLUSH CASING ANNULAS WITH 20 BBLs 2.0% KCL - CSG ON VACUUM.								
07:30	10:30	3.00	ACTIVE	TRIP OUT	CONTINUE TO POOH WITH PH-6 WS & ROD FISH BHA - STAND TO DERRICK 66 JTS 2 7/8" PH-6 (TOTAL 176 IN DERRICK) - LD 2 JTS 2 7/8" EUE L80 TBG - 1 1/4" SLICK FB RODS STICKING UP - STRIP REMAINING RODS & 2 7/8" EUE OOH - LD 16 JTS 2 7/8" EUE TBG & 17.5 RODS, X/O, 5 3/4" MOUSETRAP & 2 FULLRODS BELOW MOUSETRAP - RECOVER/FISHED (732') 19.5- 1-1/4" SLICK FG RODS. (NOTE: 57.5 - 1-1/4" FG SLICK RODS & 24- 1-1/4" FG GUIDED RODS REMAIN DOWN HOLE BESIDE TUBING AND 9 - 7/8" STEEL RODS, 10 - 1 5/8" SINKER BAR & BHP REMAIN INSIDE TBG ABOVE PACKER).								
10:30	12:30	2.00	ACTIVE	BHA	MU/HANG BHA AS FOLLOWS: 5 3/4" OS W/ 2 7/8" GRAPPLE, TOP SUB, 3- 3/4" BUMPER SUB, 3- 3/4" HYDRAULIC JAR, 4- 3- 1/2" DC, 3- 3/4" INTENSIFIER, IF X PH-6 X/O (BHA TOTAL= 157.25')								
12:30	15:00	2.50	ACTIVE	TRIP IN	TIH W/ TBG FISH BHA ON 2 7/8" PH-6 - RAN 225 JTS (7,056') - END OF BHA @ 7,213'								
15:00	16:30	1.50	ACTIVE	RUNCOM	PREPARE TO TIH WITH 1.0" RODS FROM DERRICK FOR LAY DOWN - RAN 213 RODS.								
16:30	17:00	0.50	ACTIVE	SHUTDOWN	SECURE WELL & BOPS - SDFN.								

Rpt# 38, 3/20/2023 05:00 - 3/21/2023 05:00													
24 Hour Summary LD 1.0" RODS - LATCH AND FISH 2 7/8" TBG													
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description							NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI								
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM - LD ROD - PINCH POINTS & OVERHEAD HAZZARDS.								
07:00	07:30	0.50	ACTIVE	KILLOP	SITP: 0 PSI, SICP: 10 PSI - BLEED OFF TO TANK ON FULL OPEN 2.0" IN 30 SEC - FLUSH CASING ANNULAS WITH 10 BBLs 2.0% KCL - CSG ON VACUUM.								
07:30	10:30	3.00	ACTIVE	PULCOM	POOH & LD 213- 1.0" RODS - RACK TO SIDE OF LOCATION.								
10:30	11:30	1.00	ACTIVE	RUNCOM	PREPARE TO TIH WITH 1.0" RODS FROM DERRICK FOR LAY DOWN - RAN 187 RODS.								
11:30	15:00	3.50	ACTIVE	PULCOM	POOH & LD 187- 1.0" RODS - RACK TO SIDE OF LOCATION.								
15:00	16:30	1.50	ACTIVE	TRIP IN	TIE BACK DRILL LINE - CHANGE OVER TO TBG EQUIP & TY ELEV - PURIH WITH 16 JTS PH-06 TO TAG SOLID @ 7,728' - 15' STICK UP ON JT 241 (WIRELINE DEPTH ON CHEM CUT = 7,731') - WORK TBG DROP & CATCH FOR 45 MINS - CANNOT GET A LATCH ON TBG DUE TO POSSIBLE DEBRIS ON TOP OF FISH.								
16:30	17:00	0.50	ACTIVE	FISH	SECURE WELL & BOPS - SDFN.								

Rpt# 39, 3/21/2023 05:00 - 3/22/2023 05:00													
24 Hour Summary FISHING POOH OS, TIH W/SHOE													
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description							NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI								
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM								
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0								
07:30	11:30	4.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, POOH W/241 JTS PH6 WS, ACC., 4 -3 1/2 COLLARS, JARS, BS, 4 11/16 OS W/2 7/8 GRAPPLE, WITH 6" LIP GUIDE, HAD SOME COUPLE OF PIECES OF FG INSIDE OS.								
11:30	16:30	5.00	ACTIVE	TRIP IN	TIH WITH 6" SHOE W/2 7/8 ID, 2 JTS 5 3/4 WP, TB, 4 1/4 JARS, X-OVER, 244 JTS 2 7/8 PH6 WS, TAG @7720', TIE BACK RIG, RU POWER SWIVEL, WASH DOWN TO 7728', PU ON TUBING, SECURE WELL SDON, CONTINUE WASHING OVER IN A.M.								
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI								

Rpt# 40, 3/22/2023 05:00 - 3/23/2023 05:00													
24 Hour Summary POOH W/SHOE, TIH W/MOUSE TRAP													
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description							NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI								
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM								
07:00	07:30	0.50	ACTIVE	PCHECK	TAIP 0, CSIP 0								
07:30	09:30	2.00	ACTIVE	RMWASH	FUNCTION TEST BOP, CONTINUE WASHING OVER FISH, WASH DOWN TO 7783'.								
09:30	13:00	3.50	ACTIVE	TRIP OUT	RD POWER SWIVEL, POOH WITH 246 JT 2 7/8 PH6, JARS, BS, X-OVER, 2 JTS 5 3/4 WP, AND SHOE, HAD COUPLE OF PIECES OF FG INSIDE SHOE.								
13:00	17:00	4.00	ACTIVE	TRIP IN	TIH WITH 5 3/4 MOUSE TRAP W/1 1/4 TO 1 1/2 INSERT, 3 JTS 2 7/8 L80 EUE, X-OVER, 245 JTS OF 2 7/8 PH6 WS, TAG @7783', LD ONE JT HAD LITTLE DRAG COMING OFF BOTTOM. SECURE WELL SDON.								
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI								

Rpt# 41, 3/23/2023 05:00 - 3/24/2023 05:00													
24 Hour Summary POOH W/MOUSE TRAP, TIH W/OS													
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description							NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI								
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM								
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0								

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
07:30	10:30	3.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE POOH W/244 JTS WS, X-OVER, 3 JTS 2 7/8 EUE, 5 3/4 MOUSE TRAP. HAD NO FISH.										
10:30	16:30	6.00	ACTIVE	TRIP IN	TIH W/4 11/16 OS W/2 7/8 GRAPPLE, BS, JARS, 4 -3 1/2 DC, 244 JTS WS TAG TOF @7783', COULDN'T GET A GOOD BITE, OS COMING OFF AT 5 PTS OVER, RU SWIVEL WORKED OS, GOT A BETTER BITE, BUT WAS SLIPPING OFF AT 15 PTS OVER, WOULDN'T BITE ANYMORE AFTER A FEW MORE TRIES, RD SWIVEL LD 1 JTS, SECURE WELL SDON.										
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI										
Rpt# 42, 3/24/2023 05:00 - 3/25/2023 05:00															
24 Hour Summary POOH W/ OS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	11:30	4.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, POOH 244 JTS WS, DC, JARS, BS, AND OS. HAD NO FISH, GRAPPLE HAD MARKING SHOWING IT BARLEY HAD A BITE ON FISH, DIDN'T GET ALL THE WAY OVER IT. WILL RAN BACK WITH SHOE AND WASH OVER.										
11:30	05:00	17.50	ACTIVE	SHUTDOWN	SI										
Rpt# 43, 3/25/2023 05:00 - 3/26/2023 05:00															
24 Hour Summary TIH W/SHOE WASH OVER FISH, POOH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	14:30	7.00	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH 6" SHOE W/2 7/8 ID, TOP SUB W/CUTRITE, 4 1/4 JARS, X-OVER, 248 JTS WS, TAG 7783, RU SWIVEL, WASHED OVER FISH FIRST 2 1/2 FT, FELL THRU DOWN TO 7788', WELL BROKE CIRCULATION AFTER 200 BBLS, HAD FG CUTTING IN RETURNS, RD SWIVEL.										
14:30	16:30	2.00	ACTIVE	TRIP OUT	POOH WITH 120 JTS, SECURE WELL SD.										
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI										
Rpt# 44, 3/27/2023 05:00 - 3/28/2023 05:00															
24 Hour Summary POOHW/SHOE, TIH W/SHOE AND WP															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	09:30	2.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE TO POOH WITH TUBING,120 JTS WS, X-OVER, JARS AND 6" SHOE W/2 7/8 ID, SHOE HAD NO MARKING INSIDE, NO WIRES WERE BROKING, DIDN'T GET OVER FISH.										
09:30	11:30	2.00	ACTIVE	BOPS	RD TONGS AND WORK FLOOR, CHANGE OUT BOP DUE TO 21 DAYS ON WELL, ND BOP, FUNCTION TEST BOP, NU BOP, RU WORK FLOOR AND TUBING TONGS.										
11:30	16:00	4.50	ACTIVE	TRIP IN	TIH WITH 5 3/4 SHOE W/6" CROWN, WITH WIRES INSIDE, 2 JTS 5 3/4 WP, TOP BUSHING W/CUT RITE, 4 1/4 JARS, X-OVER, 246 JTS 2 7/8 PH6 WS, RU POWER SWIVEL AND TUBING STRIPPER. STARTED HAVING ISSUES WITH WSU, SECURE WELL SDON.										
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI										
Rpt# 45, 3/28/2023 05:00 - 3/29/2023 05:00															
24 Hour Summary WASH OVER FISH, POOH W/SHOE															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	16:30	9.00	ACTIVE	RMWASH	FUNCTION TEST BOP, BROKE CIRCULATION AFTER 200 BBLS 2% KCL, WASHED OVER FISH FROM 7783' TO 7836'. 53' OVER FISH,, CIRCULATED WELL CLEAN, HAD FG CUTTINGS IN THE RETURNS. SECURE WELL SDON.										
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI										
Rpt# 46, 3/29/2023 05:00 - 3/30/2023 05:00															
24 Hour Summary TIH W/SHOE, TIH W/OS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	13:00	5.50	ACTIVE	TRIP OUT	FUNCTION TEST BOP, RD POWER SWIVEL AND TUBING, POOH WITH 246 JTS PH6 WS, JARS, 2 JTS -5 3/4 WP, 6" SHOE. TUBING PULLED WET, JARS WAS PLUGGED WITH FG CUTTINGS, HAD SOME FG DEBRI INSIDE TOP JT OF WP. SHOE WAS WORN DOWN AND WIRES WERE GONE.										
13:00	17:00	4.00	ACTIVE	TRIP IN	TIH 5 3/4 OS W/2 7/8 BASKET GRAPPLE, 3 3/4 MBS, 3 3/4 JARS, 4 -3 1/2 DC, 3 3/4 ACC, X-OVER, 124 JTS 2 7/8 PH6 WS, SECURE WELL SDON.										
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI										
Rpt# 47, 3/30/2023 05:00 - 3/31/2023 05:00															
24 Hour Summary TIH OS. POOH W/OS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										



OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN			Region DELAWARE BASIN EAST			Field Name THISTLE			County LEA		State/Province NM					
Surface Legal Location 35-23S-33E			API/UWI 3002542283			Latitude (°) 32° 15' 15.941" N			Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0											
07:30	12:30	5.00	ACTIVE	TRIP IN	FUNCTION TEST BOP, CONTINUE TIH WITH ACC, DC, BS, JARS AND OS, TRIED TO LATCH ON TO FISH, @7783', RU POWER SWIVEL AND TUBING STRIPPER, BROKE CIRCULATION, WORKED OS, IT WOULD GET A BITE BUT KEPT SLIPPING OFF AFTER 15 PTS OVER, RD SWIVEL.											
12:30	15:30	3.00	ACTIVE	TRIP OUT	POOH WITH 130 JTS OF 2 7/8 PH6 WS, TUBING PULLING WET, WIND STARTED BLOWING HARD, SECURE WELL SDON.											
15:30	05:00	13.50	ACTIVE	SHUTDOWN	SI											
Rpt# 48, 3/31/2023 05:00 - 4/1/2023 05:00																
24 Hour Summary POOHW/OS, RU WL TAG W/LEAD BLOCK																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM											
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0											
07:30	10:30	3.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE POOH WITH TUBING, ACC, DC, JARS, BS AND OS, HAD PIECES OF FG RODS STUCK INSIDE OF OS.											
10:30	13:30	3.00	ACTIVE	WIRELINE	RU WL, TIH WITH 5 3/4 LEAD BLOCK AND TAG TOF @7783', POOH W/ LEAD BLOCK, HAD TUBING AND ROD MARKINGS ON IT. RD WL, SECURE WELL SDON DUE TO WINDY CONDITIONS.											
13:30	05:00	15.50	ACTIVE	SHUTDOWN	SI											
Rpt# 49, 4/1/2023 05:00 - 4/2/2023 05:00																
24 Hour Summary TIH W/BOX TAP, POOH																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM											
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0											
07:30	14:30	7.00	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH W/5 3/4 BOX TAP, CATCH RANGE 1.50" -5.625", 3 3/4 BS, 3 3/4 JARS, 4 -3 1/2 DC, ACC, X-OVER, 244 JTS 2 7/8 PH6, TAG TOF 7788", RU POWER SWIVEL WORKED BOX TAP, WOULD GET A BITE, BUT WOULD SLIP OFF AFTER 20 PTS OVER, WORKED IT FEW MORE TIME, SAME RESULT EACH TIME, RD SWIVEL.											
14:30	16:30	2.00	ACTIVE	TRIP OUT	POOH W/120 JTS, SECURE WELL SD.											
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI											
Rpt# 50, 4/3/2023 05:00 - 4/4/2023 05:00																
24 Hour Summary POOH W/BOX TAP, TIH W/SHOE, EASH OVER																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM											
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0											
07:30	09:30	2.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE POOH WITH 124 JTS PH6 WS, X-OVER, ACC, 4 -3 1/2 DC, JARS, BS AND BOX TAP. NO FISH, HAD MARKING SHOWING IT WAS ON FISH.											
09:30	17:30	8.00	ACTIVE	TRIP IN	TIH 6" SHOE W/3 7/8 ID, 1 JT 5 3/4 WP, TOP BUSHING W/CUT RITE, 4 1/4 JARS, X-OVER, 248 JTS 2 7/8 PH6, RU POWER SWIVEL AND TUBING STRIPPER, BROKE CIRCULATION AFTER 200 BBLS, WENT OVER FISH @7788', RAN IN TO 7820, TAG TOF W/TOP BUSHING, @7788' DRESS OFF TOF 2' DOWN TO 7790' WAS GETTING LOTS OF METAL CUTTINGS IN RETURNS. CIRCULATED CLEAN, RD SWIVEL, LD 2JTS ABOVE SHOE ABOVE FISH, SECURE WELL SDON.											
17:30	05:00	11.50	ACTIVE	SHUTDOWN	SI											
Rpt# 51, 4/4/2023 05:00 - 4/5/2023 05:00																
24 Hour Summary POOH W/SHOE, TIH W/OS																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM,											
07:00	07:30	0.50	ACTIVE	PCHECK	TEST LINES, FUNCTION TEST BOP, SITP 0 PSI, SICP 0 PSI, OPEN WELL NO GAS.											
07:30	10:30	3.00	ACTIVE	TRIP OUT	N/D STRIPPER HEAD, L/D 2 x 2.875 PH6, POH W 62 x 2.875 PH6, LEAVE SWINGGING @ 5,900', S/D DUE TO HIGH WINDS. SECURE WELL SDFN											
10:30	05:00	18.50	ACTIVE	SHUTDOWN	SI											
Rpt# 52, 4/5/2023 05:00 - 4/6/2023 05:00																
24 Hour Summary CONTINUE POH W TBG / BHA																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM											
07:00	07:30	0.50	ACTIVE	PCHECK	SITP 0 PSI, SICP 0 PSI, TEST LINES/ FUNTION BOP, OPEN WELL NO GAS.											
07:30	10:30	3.00	ACTIVE	TRIP OUT	CONTINUE POH W TBG/ BHA, NO MARKS ON TOP SUB											
10:30	13:30	3.00	ACTIVE	TRIP IN	RIH W 5 3/4 CUT LIP GUIDE ON 4 11/16 O/S, 2.875 GRAPPLE, B/S, JARS, 4 D.C., ACCELERATOR, 38 X 2.875 PH 6, TAG TOF @ 1,350', SECURE WELL SDFN											
13:30	05:00	15.50	ACTIVE	SHUTDOWN	SI											
Rpt# 53, 4/6/2023 05:00 - 4/7/2023 05:00																
24 Hour Summary CONTINUE RIH W TBG LATCH ONTO FISH																
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description										NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI											
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM											
07:00	07:30	0.50	ACTIVE	PCHECK	SITP 0 PSI, SICP 0 PSI, TEST LINES, FUNCTION TEST BOP, OPEN WELL NO GAS											

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE			County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00		
Start Time	End Time	Dur (hr)	Ops Status	Operation		Description									NPT	
07:30	09:30	2.00	ACTIVE	TRIP IN		CONTINUE RIH W BHA/ TBG W 206 x 2.875 PH6, TAG TOF @7,790', LATCH ONTO FISH.										
09:30	16:30	7.00	ACTIVE	FISH		TRYING TO POH W STUCK TBG, SETTING JARS OFF @40K OVERWEIGHT OF TBG STRING. FINALLY STARTED MOVING. GAINING 10K IN WEIGHT.										
16:30	17:30	1.00	ACTIVE	TRIP OUT		POH W 61 x 2.875 PH6 TBG LEAVE O/S SWINGING @ 5,870', BOTTOM OF FISH @ 7,300', SECURE WELL SDFN										
17:30	05:00	11.50	ACTIVE	SHUTDOWN		SI										

Rpt# 54, 4/10/2023 05:00 - 4/11/2023 05:00							
24 Hour Summary							
POOH WITH PH-6 & EUE TBG FISH							
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI		
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM		
07:00	07:30	0.50	ACTIVE	PCHECK	SITP: 0 PSI, SICP: 0 PSI - OPEN CSG & TBG - NO GAS BLOW - FUNCTION TEST PIPE RAMS.		
07:30	11:00	3.50	ACTIVE	TRIP OUT	CONTINUE TO POOH WITH 2 7/8" PH-6 - PULLED 183 JTS PH-6 TO DERRICK (242 TOTAL) - LD ACCELERATOR - STAND 4 DC - LD HYDRAULIC JARS, X/O, & OS (2 7/8" EUE FISH IN OS) - LD 42.5 JTS 2 7/8" EUE FISHED TBG WITH EOT JET CUT FROM PREVIOUS CUT - FISHED TBG BADLY CORK SCREWED AND BENT.		
11:00	15:00	4.00	ACTIVE	TRIP IN	MURIH WITH 5 3/4" GUIDE SHOE, MOUSE TRAP WITH 1.0" TO 1.75" TAPERED CATCH, 17 JTS 2 7/8" L80 EUE, X/O, 242 JTS PH-6 FROM DERRICK - STARTING TAKING WEIGHT 240 JTS @ 8.069' - RACK & TALLY PH-6.		
15:00	16:00	1.00	ACTIVE	FISH	CONTINUE RIH WITH ADDITIONAL 33 JTS PH-6 TO TAG OUT @ 9,167' (TOP OF EUE TBG FISH @ 9,219') - PULL TBG INTO NEUTRAL - TORQUE PIPE WITH TONGS - PIPE TORQUES UP IMMEDIATELY - PIPE HANGING +/- 6000# OSW.		
16:00	16:30	0.50	ACTIVE	TRIP OUT	BEGIN TO POOH WITH TBG - PULL 10 STANDS TO DERRICK SHOWING 2,000 TO 6,000# DRAG BOBBLES.		
16:30	17:00	0.50	ACTIVE	SHUTDOWN	SECURE WELL & BOPS - SDFN.		

Rpt# 55, 4/11/2023 05:00 - 4/12/2023 05:00							
24 Hour Summary							
POOH WITH TAPERED TRAP - TIH WITH SAME							
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI		
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM		
07:00	07:30	0.50	ACTIVE	PCHECK	SITP: 0 PSI, SICP: 0 PSI - OPEN CSG & TBG - NO GAS BLOW - FUNCTION TEST PIPE RAMS.		
07:30	10:00	2.50	ACTIVE	TRIP OUT	CONTINUE TO POOH WITH 2 7/8" PH-6 - STAND BACK 254 JTS (274 TOTAL IN DERRICK) - LD 17 JTS 2 7/8" L80 EUE TBG, X/O & MOUSE TRAP - RECOVERED 4' PIECE OF FRAYED 1 1/4" FG ROD IN TRAP.		
10:00	14:00	4.00	ACTIVE	TRIP IN	MURIH WITH 5 3/4" GUIDE SHOE, MOUSE TRAP WITH 1.0" TO 1.75" TAPERED CATCH, 17 JTS 2 7/8" L80 EUE, X/O, 274 JTS PH-6 FROM DERRICK - PU 1 JT PH-6 & TAG @ 9,167'.		
14:00	16:30	2.50	ACTIVE	FISH	RE-TAG - TAG UP SOLID @ 9,167' - PULL INTO NEUTRAL - TURN PIPE RH WITH TONGS - TBG TORQUES UP - NO OVER PULL ON PICK-UP - PUMP 100 BBLs 2.0% KCL DWN TBG - RETAG NO CHANGE - NO OVER PULL - LD 1 JT PH-6 - RI POWER SWIVEL - PU 1 JT PH-6 WITH PS - ROTATE DOWN @ 40 RPM WHILE PUMPING DWN TBG @ 2.5 BPM @ 500 PSI - HARD TAG @ 9,167' - PIPE TORQUES UP ON CONTACT - HYDRAULIC BYPASS SET AT 2000 FT/LBS - ROTATE FOR 45 MINS WITH NEG 6000# ON BRIDGE/FISH - BROKE FORWARD CIRC AFTER 200 BBLs AWAY - PU ON PIPE - SWITCH TO REVERSE CIRC - REV CIRC 130% TBG VOLUME (62 BBLs) @ 2.5 BPM @ 500 PSI - NO DEBRIS OR SOLIDS SEEN ON SCREEN @ TANK.		
16:30	17:00	0.50	ACTIVE	SHUTDOWN	SECURE WELL & BOPS - SDFN.		

Rpt# 56, 4/12/2023 05:00 - 4/13/2023 05:00						
24 Hour Summary						
POOH W/ MOUSE TRAP - TIH W/ W/OS						
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI	
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM - DISCUSS PINCH POINTS & OVERHEAD HAZZARDS OF LD POWER SWIVEL.	
07:00	10:00	3.00	ACTIVE	TRIP OUT	SITP: 0 PSI, SICP: 0 PSI - WELL DEAD - LD POWER SWIVEL - POOH & STAND 274 JTS PH-6, LD 17 JTS 2-7/8" L80 EUE, X/O & MOUSE TRAP - TRAP CLEAN NO DEBRIS - POINT ON CUT LIP ROUNDED DUE TO STEEL TO STEEL ROTATION.	
10:00	16:30	6.50	ACTIVE	TRIP IN	TIH WITH: 6.0" X 3 7/8" ID WO SHOE, 2 JTS 5-3/4" WP, TOP BUSHING W/ CUTRITE, 4-1/4" HYDRAULIC JARS, X/O & 274 JTS 2-7/8" PH-6 - RACK, TALLY & PU 15 JTS PH-6 (289 JTS TOTAL) - TAG @ 2,170' - LD 1 JT PH-6.	
16:30	16:30		ACTIVE	LOCATN	TIE BACK DRILL LINE - CHANGE OVER TO YT ELEVATORS.	
16:30	17:00	0.50	ACTIVE	SHUTDOWN	SECURE WELL & BOPS - SDFN.	

Rpt# 57, 4/13/2023 05:00 - 4/14/2023 05:00							
24 Hour Summary							
RU POWER SWIVEL - DRILL AHEAD WITH WASH OVER							
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI		
06:30	06:30		ACTIVE	SAFETY	PJSM - DISCUSS PINCH POINTS & OVERHEAD HAZZARDS (POWER SWIVEL).		
06:30	07:00	0.50	ACTIVE	PCHECK	SITP: 0 PSI, SICP: 0 PSI - WELL DEAD.		
07:00	08:00	1.00	ACTIVE	LOCATN	RU POWER SWIVEL - PU 1 JT 2-7/8" PH-6 TBG & STAB STRIPPER HEAD - NU TBG STRIPPER HEAD.		
08:00	08:30	0.50	ACTIVE	RMWASH	ROLL PUMP & CATCH REVERSE CIRC AFTER 15 BBLS AWAY - CIRCULATING @ 2.0 BPM - TAG @ 9,170' & DRILL AHEAD W/ WASHOVER BHA.		
08:30	12:00	3.50	ACTIVE	RMWASH	WASH OVER @ 80 RPM, REV CIRC @ 1.5 BPM - REC FIBERGLASS SHARDS W/ TRACES OF METAL FILINGS - MADE 3.0' @ 9,173' - NO FLUID LOSSES.		
12:00	13:00	1.00	ACTIVE	RMWASH	PU 1 JT PH-6 - WASH OVER @ 80 RPM, REV CIRC @ 1.5 BPM - MILL 10' - DROP THROUGH FOR 8' - MILL 2' - DROP THROUGH FOR 14.5' @ 9,204' - REV CIRC 1 TBG VOL.		



OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
13:00	13:30	0.50	ACTIVE	RMWASH	PU 1 JT PH-6 - WASH OVER @ 80 RPM, REV CIRC @ 1.5 BPM - DROP WITH A FEW WEIGHT BOBBLES TO 9,235' (TOF@ 9,219') - REV CIRC 1 TBG VOL - 10 BBLS FLUID LOSS.										
13:30	14:00	0.50	ACTIVE	RMWASH	PU 1 JT PH-6 - WASH OVER @ 80 RPM, REV CIRC @ 1.5 BPM - DROP WITH A FEW WEIGHT BOBBLES TO TAG TOP OF WASHOVER X/O BUSHING @ 2,219' (WO MILL @ 2,286') - 12 BBLS FLUID LOSS.										
14:00	15:00	1.00	ACTIVE	CIRC	REVERSE CIRCULATE 100 BBLS (2 TBG VOL) FOR CLEAN UP - TOTAL DAILY FLUID LOSS = 35 BBLS.										
15:00	15:00		ACTIVE	TRIP OUT	RD POWER SWIVEL & STRIPPER HEAD - LD 1 JT PH-6 - CHANGE OVER DRILL LINE - SWAP TO MYT ELEVATORS POOH & STAND 120 JTS TBG.										
15:00	17:00	2.00	ACTIVE	SHUTDOWN	SECURE WELLHEAD & BOPS - SDFN.										
Rpt# 58, 4/14/2023 05:00 - 4/15/2023 05:00															
24 Hour Summary POOH W/ WP - TIH W/ TBG OS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	06:30		ACTIVE	SAFETY	PJSM										
06:30	07:00	0.50	ACTIVE	PCHECK	SITP: 0 PSI, SICP: 0 PSI - WELL DEAD.										
07:00	09:30	2.50	ACTIVE	TRIP OUT	CONTINUE TO POOH W/ PH-6 & WP BHA - STAND 172 JTS PH-6 (292 TOTAL IN DERRICK) - LD X/O, HYDRAULIC JARS, TOP BUSHING, 2 JTS 5-3/4" WP & WO SHOE.										
09:30	10:00	0.50	ACTIVE	BHA	MURIH FISHING BHA AS FOLLOWS: 5-1/2" DRESS-OFF GUIDE, LOWER EXTENSION, 4-11/16 OVER SHOT (2-7/8" GRAPPLE), 3-3/4" BUMPER SUB, 3-3/4" HYDRAULIC JARS, 4 X 3-1/2" DRILL COLLARS, 3-3/4" ACCELERATOR, X/O, 2-7/8" PH-6 TO SURF.										
10:00	14:00	4.00	ACTIVE	TRIP IN	TIH W/ BHA & 288 JTS PH-6 - TAG TOF @ 9,173' - LD 1 JT.										
14:00	15:00	1.00	ACTIVE	DRLG	TIE BACK DRILL LINE - SWAP TO YT ELEVATORS - RU POWER SWIVEL - TAG TOP FISH & BURN OVER & DRESS TOP OF 2-7/8" EUE - PULL 30,000 OS - GOOD LATCH - LD POWER SWIVEL.										
15:00	15:00		ACTIVE	FISH	STRING WEIGHT = 76,000# - CYCLING TBG 45 to 60,000# OSW FIRING JARS - 50 HITS - NO MOVEMENT OF FISH.										
15:00	17:00	2.00	ACTIVE	SHUTDOWN	SECURE WELLHEAD & BOPS - SDFN.										
Rpt# 59, 4/15/2023 05:00 - 4/16/2023 05:00															
24 Hour Summary CONTINUE TO FISH/JAR 2-7/8" EUE TBG & PACKER - POOH W/ TBG & BHA															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	06:30		ACTIVE	SAFETY	PJSM										
06:30	07:00	0.50	ACTIVE	PCHECK	SITP: 0 PSI, SICP: 0 PSI - WELL DEAD - CHECK AND RE-TIGHTEN DERRICK GUY LINES - CHECK TELESCOPIC DERRICK PINS.										
07:00	08:30	1.50	ACTIVE	FISH	SWAP FROM YT TO MYT ELEVATORS - NEUTRAL STRING WEIGHT = 76,000# - CYCLE TBG 55,000# OSW TO FIRE JARS THEN STRAIGHT PULL TO 84,000# OSW (160,000# TOTAL PULL) - REPEAT SAME FOR 30 HITS - PULL FREE.										
08:30	12:30	4.00	ACTIVE	TRIP OUT	SWAP TO YT ELEVATORS - POOH & STAND 288 JTS 2-7/8" PH-6 - LD ACCELERATOR - STAND 4 X 3-1/2" DC - LD 3-3/4" HYDRAULIC JARS, 3-3/4" BUMPER SUB, OS/EXT/DRESS -OFF SHOE - RECOVERED 6 ' PIECE 2-7/8" EUE TBG ON OS - (NOTE: PULLED WET FOR FIRST 22 JTS - EUE TBG BROKE CLEAN @ WEAK SPOT FROM PRIOR WASHOVER RUN CAUSED BY MILLING IN ONE SPOT FOR THE FIRST 3.0' - REFER TO PRIOR DAY WASHOVER RUN).										
12:30	13:00	0.50	ACTIVE	SHUTDOWN	SECURE WELLHEAD & BOPS - SDFN.										
Rpt# 60, 4/17/2023 05:00 - 4/18/2023 05:00															
24 Hour Summary WELL CONTROL CLASS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	14:30	8.00	ACTIVE	SAFETY	HAD WELL CONTROL CLASS										
14:30	05:00	14.50	ACTIVE	SHUTDOWN	SI										
Rpt# 61, 4/18/2023 05:00 - 4/19/2023 05:00															
24 Hour Summary TIH W/SHOE AND DRESS TOF, POOH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	14:00	6.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH 4 3/4 CONCAVE MILL WITH 2 1/4 PILOT MILL SKIRTED WITH A 6" FB SHOE WITH LITTLE MESH ID. RAN 293 JTS OF 2 7/8 PH6 WS TAG TOF @9180, RU SWIVEL, AND TUBING STRIPPER, NOTICE MUFFLER ON WSU WAS PARTED AT THE CONNECTION TO THE ENGINE AND COULD SEE SPARKS COMING OUT, SO SECURE WELL SDON, HAD PARTS COMING TO GET WSU FIXED.										
14:00	05:00	15.00	ACTIVE	SHUTDOWN	SI										
Rpt# 62, 4/19/2023 05:00 - 4/20/2023 05:00															
24 Hour Summary POOH W/SHOE, TIH W/OS															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	10:30	3.00	ACTIVE	DRLG	FUNCTION TEST BOP, BROKE CIRCULATION, DRESS TOF FROM 9180' DOWN TO 9182' CIRCULATED WELL CLEAN HAD METAL SHAVINGS IN RETURNS.										

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN				Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E				API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
10:30	17:00	6.50	ACTIVE	TRIP OUT	RD POWER SWIVEL AND ND TUBING STRIPPER, POOH 250 JTS 2 7/8 PH6 WS, TUBING TONGS BROKE DOWN, TOOK THEM AWHILE TO GET THEM FIXED, CONTINUE OUT 43 MORE JTS, LD 6" SHOE W/ 4 3/4 CONCAVE MILL AND PILOT MILL. SECURE WELL SDON.										
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI										
Rpt# 63, 4/20/2023 05:00 - 4/21/2023 05:00															
24 Hour Summary TIH W/OS, RU WL CUT TBG, POOH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	11:00	3.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH W/4 11/16 OS W/ 2 7/8 GRAPPLE, OVERSIZED GUIDE, RAN 293 JTS 2 7/8 PH6 WS, LATCHED ON TO FISH @9182', PULLED 30 PTS OVER.										
11:00	14:00	3.00	ACTIVE	WIRELINE	RU WL, TIH WITH FREE POINT TOOL, TAG TOP OF RODS INSIDE TUBING @10,087', WAS STUCK @10,070', 100% FREE @10,000', TIH WITH 2 1/8 CHEMICAL CUTTER COULDN'T GET PASS 9703', CAME OUT AND CHANGE OUT CUTTER, RAN 1 7/8 CHEMICAL CUTTER, CUT TUBING @9,994', RD WL.										
14:00	16:30	2.50	ACTIVE	TRIP OUT	POOH WITH 20 JTS SLOWLY TUBING DRAGGING 20 PTS OVER, SECURE WELL SDON.										
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI										
Rpt# 64, 4/21/2023 05:00 - 4/22/2023 05:00															
24 Hour Summary POOH /FISH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	13:00	5.50	ACTIVE	TRIP OUT	FUNCTION TEST BOP, CONTINUE POOH WITH FISH PULLED 6 MORE JTS, HUNG UP, WORKED STUCK TUBING, NO LUCK, RU PUMP AND CIRCULATED WELL.W/100 BBLs, TUBING CAME FREE, CONTINUE OUT WITH 267 JTS WS, AND OS, FISHED OUT, CUT PIECE, 24 JTS, AND CUT PIECE, TOTAL OF 25 JTS 2 7/8 L80, 818', TOF @10.000'. FISHED TUBING WAS BENT UP.										
13:00	16:00	3.00	ACTIVE	TRIP IN	TIH WITH 5 3/4 MOUSE TRAP W/1 1/4 INSERT, 17 JTS OF 2 7/8 L80, X-OVER, 104 JTS 2 7/8 PH6 WS, SECURE WELL SDON.										
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI										
Rpt# 65, 4/22/2023 05:00 - 4/23/2023 05:00															
24 Hour Summary TIH MOUSE TRAP, POOH W/FISH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	11:00	3.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, CONTINUE TIH WITH MOUSE TRAP, TAGGED @9571' W/JT 289, WORKED TOOL DOWN TO 9919' JT# 299										
11:00	16:00	5.00	ACTIVE	TRIP OUT	POOH W/299 JTS, X-OVER, 17 JTS 2 7/8 L80, AND MOUSE TRAP, FISHED OUT 10 FG RODS, HAD ALOT OF FG DEBRI INSIDE TOOL. SECURE WELL SDFW.										
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI										
Rpt# 66, 4/24/2023 05:00 - 4/25/2023 05:00															
24 Hour Summary TIH W/MOUSE TRAP, POOH W/FISH															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	12:00	4.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH W/ 5 3/4 MOUSE TRAP, 10 JTS OF 2 7/8 L80, X- OVER, 306 JT, TAGGED SOLID @9919', WORKED TOOL MADE COUPLE FT.										
12:00	16:00	4.00	ACTIVE	TRIP OUT	POOH WITH WS PH6, X-OVER, LD 10 JTS OF 2 7/8 L80, 4 11/16 MOUSE TRAP W/6" GUIDE, HAD NO FISH/DRY RUN, SECURE WELL SDON.										
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI										
Rpt# 67, 4/25/2023 05:00 - 4/26/2023 05:00															
24 Hour Summary CHANGE OUT BOP, TIH W/SHOE AND WP															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	10:00	2.50	ACTIVE	BOPS	UNLOADED AND FUNCTION TEST NEW BOP, RD WORK FLOOR, ND USED BOP, NU NEW BOP, RU WORK FLOOR AND TONGS.										
10:00	14:00	4.00	ACTIVE	TRIP IN	TIH 6" FLAT BOTTOM SHOE, W/MESH ID AND DIAMONDS AND WIRES, 5 JTS 5 3/4 WP, TOP BUSHING W/CUTRITE, 4 1/4 JARS, X-OVER, RAN 210 JTS OF 2 7/8 PH6 WS, WSU BROKE DOWN, SECURE WELL SDON.										
14:00	05:00	15.00	ACTIVE	SHUTDOWN	SI										
Rpt# 68, 4/26/2023 05:00 - 4/27/2023 05:00															
24 Hour Summary TIH W/SHOE WASH OVER															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description								NPT		
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN			Region DELAWARE BASIN EAST			Field Name THISTLE			County LEA		State/Province NM				
Surface Legal Location 35-23S-33E			API/UWI 3002542283			Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	13:30	6.00	ACTIVE	TRIP IN	WSU WAS BROKE DOWN, MECHANIC WORKED ON, GOT IT BACK RUNNING AT 10 A.M. CONTINUE TIH TAG @9919' WITH JT #311, RU TUBING STRIPPER AND POWER SWIVEL, BROKE CIRCULATION WASH DOWN TO 9931', HAD FG CUTTINGS IN RETURNS, SECURE WELL SDON, WILL CONTINUE WASHING OVER IN A.M.										
13:30	17:00	3.50	ACTIVE	SHUTDOWN	SI										
Rpt# 69, 4/27/2023 05:00 - 4/28/2023 05:00															
24 Hour Summary WASH OVER, POOH W/SHOE															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CISP 0										
07:30	11:30	4.00	ACTIVE	DRLG	FUNCTION TEST BOP, BROKE CIRCULATION WASH DOWN FROM 9931' TO 9946', WITH JT #312 SHOE STOP MAKING HOLE, TUBING STARTED TO PSI UP, DECIDED TO POOH.										
11:30	17:00	5.50	ACTIVE	TRIP OUT	RD POWER SWIVEL AND TUBING STRIPPER, POOH WITH 312 JTS WS, X-OVER, 5 JTS OF WP AND SHOE, WIRES WAS MISSING AND DIAMOND WERE FOLDED IN, HAD NO FISH. FIRST 50 STANDS PULLED WET. SECURE WELL SDON.										
17:00	05:00	12.00	ACTIVE	SHUTDOWN	SI										
Rpt# 70, 4/28/2023 05:00 - 4/29/2023 05:00															
24 Hour Summary TIH W/SHOE															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	05:00		ACTIVE	SHUTDOWN	SI										
05:00	05:00		ACTIVE	SAFETY	PJSM										
05:00	05:00		ACTIVE	PCHECK	TSIP 0, CSIP 0										
05:00	05:00		ACTIVE	TRIP IN	FUNCTION TEST BOP, ABOUT TO TIH W/ SHOE, WIND STARTED BLOWING, COULDN'T TIH										
05:00	05:00		ACTIVE	SHUTDOWN	SI										
Rpt# 71, 4/29/2023 05:00 - 4/30/2023 05:00															
24 Hour Summary TIH W/SHOE WASH OVER															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	16:00	8.50	ACTIVE	TRIP IN	FUNCTION TEST BOP, TIH W/ 6' FB SHOE W/ 2 7/8 ID, 6' X 5 3/4 EXTENSION, 4' X 5 3/4 EXTENSION WITH 2 SETS OF FINGERS, TOP BUSHING W/CUT RITE, 4 1/4 JARS, X-OVER, 316 JTS 2 7/8 PH6 WS, TAGGED HIGH @9928', HAD WASH DOWN TO 9946' PREVIOUS TRIP, RU POWER SWIVEL AND TUBING STRIPPER, WASH DOWN TO 9940', CIRCULATED WELL CLEAN, HAD FG CUTTINGS IN RETURNS.SECURE WELL SDTM.										
16:00	05:00	13.00	ACTIVE	SHUTDOWN	SI										
Rpt# 72, 5/1/2023 05:00 - 5/2/2023 05:00															
24 Hour Summary WASH OVER, POOH W/SHOE															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	16:30	9.00	ACTIVE	RMWASH	FUNCTION TEST BOP, BROKE CIRCULATION, CONTINUE TO WASH OVER FROM 9940' TO 9951', SHOE STOP MAKING HOLE, CIRCULATED WELL CLEAN, HAD FG AND METAL CUTTINGS IN RETURNS, RD POWER SWIVEL AND TUBING STRIPPER, SECURE WELL SDON.										
16:30	05:00	12.50	ACTIVE	SHUTDOWN	SI										
Rpt# 73, 5/2/2023 05:00 - 5/3/2023 05:00															
24 Hour Summary POOH W/SHOE															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	TSIP 0, CSIP 0										
07:30	14:30	7.00	ACTIVE	TRIP OUT	FUNCTION TEST BOP, POOH WITH 317 JTS OF 2 7/8 PH6 WS, X-OVER, TOP BUSHING, EXTENSIONS 4' 6' WITH FINGERS AND 6" FB SHOE W/ 27/8 ID. EXTENSIONS AND SHOE WAS PACKED WITH FG RODS AND LOTS OF DEBRI 13' OF IT. WILL GO BACK WITH SAME KIND STYLE BHA, HAVE TO GET A SHOE BUILT AND MORE FINGERS BROUGHT OUT.										
14:30	05:00	14.50	ACTIVE	SHUTDOWN	SI										
Rpt# 74, 5/3/2023 05:00 - 5/4/2023 05:00															
24 Hour Summary SI WAITING ON SHOES															
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description									NPT	
05:00	06:30	1.50	ACTIVE	SHUTDOWN	SI										
06:30	07:00	0.50	ACTIVE	SAFETY	PJSM										
07:00	07:30	0.50	ACTIVE	PCHECK	CSIP 0										
07:30	17:30	10.00	ACTIVE	TRIP IN	SHUT IN WAITING ON SHOES										
17:30	05:00	11.50	ACTIVE	SHUTDOWN	SI										

devon

OH - Property #: 38212

Well Name: SEA SNAKE 35 STATE 3H

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name THISTLE		County LEA		State/Province NM					
Surface Legal Location 35-23S-33E		API/UWI 3002542283		Latitude (°) 32° 15' 15.941" N		Longitude (°) 103° 32' 29.404" W		Orig KB Elevation (ft) 3,672.00		Ground Elevation (ft) 3,647.00		KB - GL (ft) 25.00	
Rpt# 75, 5/4/2023 05:00 - 5/5/2023 05:00													
24 Hour Summary TIH W/SHOE AND WASH OVER													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM CSIP 0 FUNCTION TEST BOP, TIH 6" FB SHOE, W/ 3 7/8, 2 JTS 5 3/4 WP, 5 3/4 EXT. W/2 SETS OF FINGERS, 2 JTS 5 3/4 WP, TOP BUSHING W/CUT RITE, 4 1/4 JARS, X-OVER, 313 JTS 2 7/8 PH6 WS, TAG 9951', RU POWER SWIVEL, NU TUBING STRIPPER, BROKE CIRCULATION, WASH DOWN TO 9956', 5 FT TOTAL, CIRCULATED WELL CLEAN, HAD FG AND METAL CUTTINGS IN RETURNS, SECURE WELL SDON.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		16:00	8.50	ACTIVE	TRIP IN								
16:00		05:00	13.00	ACTIVE	SHUTDOWN	SI							
Rpt# 76, 5/5/2023 05:00 - 5/6/2023 05:00													
24 Hour Summary WASH OVER FISH													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, BROKE CIRCULATION CONTINUE WASH OVER, FROM 9956' DOWN TO 9967', PU OFF BOTTOM AND CIRCULATED WELL CLEAN, HAD FG AND METAL CUTTINGS IN RETURNS, SECURE WELL SDON.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		16:30	9.00	ACTIVE	RMWASH								
16:30		05:00	12.50	ACTIVE	SHUTDOWN	SI							
Rpt# 77, 5/6/2023 05:00 - 5/7/2023 05:00													
24 Hour Summary POOH W/ SHOE													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, POOH WITH 313 JTS 2 7/8 PH6 WS, X-OVER, TOP BUSHING 2 JTS WP, EXTENSION WITH FINGERS, 2 JTS WP, AND SHOE. RECOVERED 10' OF FG RODS AND DEBRI INSIDE SHOE AND WP. LD ALL OF YELLOW JACKET TOOLS. SECURE WELL SDFW.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		14:00	6.50	ACTIVE	TRIP OUT								
14:00		05:00	15.00	ACTIVE	SHUTDOWN	SI							
Rpt# 78, 5/8/2023 05:00 - 5/9/2023 05:00													
24 Hour Summary TIH W/SHOE, WASH OVER													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM CSIP 0 FUNCTION TEST BOP, TIH WITH 6" WAVY BOTTOM SHOE, W/4 1/2 ID, 2 JTS 5 3/4 WP, EXTENSION W/2 SETS OF FINGERS, 1JTS 5 3/4 WP, TOP BUSHING, 4 1/4 JARS, X-OVER, 318 JTS 2 7/8 PH6 WS, TAGGED @9967', TIE BACK RIG, RU POWER SWIVEL AND TUBING STRIPPER, SECURE WELL SDON.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		17:00	9.50	ACTIVE	TRIP IN								
17:00		05:00	12.00	ACTIVE	SHUTDOWN	SI							
Rpt# 79, 5/9/2023 05:00 - 5/10/2023 05:00													
24 Hour Summary WASH OVER													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TSIP 0, CSIP 0 FUNCTION TEST BOP, BROKE CIRCULATION, WASH DOWN FROM 8867' DOWN TO 9982' 15' TOTAL, SHOE STOP MAKING HOLE, DECIDED TO POOH, CIRCULATE WELL CLEAN HAD FG AND METAL CUTTINGS AND SOME CUTTING FROM ROD GUIDES., RD SWIVEL, ND TUBING STRIPPER, UNTIED RIG BACK, SECURE WELL SDON.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		17:00	9.50	ACTIVE	DRLG								
17:00		05:00	12.00	ACTIVE	SHUTDOWN	SI							
Rpt# 80, 5/10/2023 05:00 - 5/11/2023 05:00													
24 Hour Summary POOH W/SHOE, TIH W/NEW SHOE													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM TIP 0, CSIP 0 FUNCTION TEST BOP, POOH W/318 JTS OF 2 7/8 PH6 WS, X-OVER, 4 1/4 JARS, 1 JT 5 3/4 WP, EXTENSION W/FINGERS, 2 JTS WP, AND 6" OD WAVY BOTTOM SHOE. SHOE WAS WORN DOWN PRETTY BAD, RECOVERED JUST A HAND FULL OF FG DEBRI.							
06:30		07:00	0.50	ACTIVE	SAFETY								
07:00		07:30	0.50	ACTIVE	PCHECK								
07:30		12:30	5.00	ACTIVE	TRIP OUT								
12:30		17:00	4.50	ACTIVE	TRIP IN	TIH WAVY BOTTOM SHOE 3 7/8 ID, 1 JT 5 3/4 WP, EXTENSION W/2 SET OF FINGERS, 1 JT 5 3/4 WP, TOP SUB, 4 1/14 JARS, X-OVER, RAN 234 JTS OF PH6 WS FROM DERRICK. SECURE WELL SDON.							
17:00		05:00	12.00	ACTIVE	SHUTDOWN	SI							
Rpt# 81, 5/11/2023 05:00 - 5/12/2023 05:00													
24 Hour Summary WASH OVER FISH													
Start Time		End Time	Dur (hr)	Ops Status	Operation	Description						NPT	
05:00		06:30	1.50	ACTIVE	SHUTDOWN	SI PJSM							
06:30		07:00	0.50	ACTIVE	SAFETY								

District I
1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720
District II
811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720
District III
1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170
District IV
1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 300127

CONDITIONS

Operator: DEVON ENERGY PRODUCTION COMPANY, LP 333 West Sheridan Ave. Oklahoma City, OK 73102	OGRID: 6137
	Action Number: 300127
	Action Type: [C-103] Sub. Workover (C-103R)

CONDITIONS

Created By	Condition	Condition Date
kfortner	Submit Plan going forward	1/16/2024