

FORM C-103
(Rev 3-55)

Submit to appropriate District Office as per Commission Rule 1106)

Carper Drilling Company, Inc.

Artesia, New Mexico

Fee MA "B"

1

G

31

17 S

33 E

Wildcat

Lea

☒ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other (Explain):
☐ Plugging ☐ Remedial Work

Spudded 5:15 PM 12-27-59

T.D. 299 - Ran 7 joints, 280', 13 3/8" O. D. 48# Spiral Weld casing. Set at 296'. Cemented with 225 sacks 50-50 pozmix, 2% calcium chloride. Cement circulated. Plug down 10:15 am 12-28-58

After 24 hours, pressured up with 1000 psi for 30 minutes, no decrease in pressure. Drilled cement and shoe. Pressured up with 600 psi. Pressure held for 30 minutes.

A. M. Pierce

Tool Pusher

Carper Drilling Company, Inc.

ORIGINAL WELL DATA

Completion Date	
-----------------	--

Oil String Depth

Open Hole Interval

Producing Formation(s)

RESULTS OF WORKOVER

Gas Well Potential
MCFPD

After Workover

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name

Engineer District

Position	
----------	--

Vice-President

Date _____

~~JAN 1960~~

Company	Revenue	Profit	Assets	Liabilities	Equity
ABC Company	100	20	120	80	40
DEF Company	150	30	180	120	60
GHI Company	200	40	240	160	80
JKL Company	250	50	300	200	100
MNO Company	300	60	360	240	120
PQR Company	350	70	420	280	140
STU Company	400	80	480	320	160
VWX Company	450	90	540	360	180
YZA Company	500	100	600	400	200

Carper Drilling Company, Inc.