

Perf'd add'l SA zone w/2 JSPF @ 4590, 92, 94, 96, 4600, 02, 04, 06, 08, 10, 18, 20, 22, 24, 26, 28, 30, 43, 45, 4647' = 40 - .49" holes. Set pkr @ 4576' & acdz perfs 4590-4647' w/4000 gals 15% NEFE acid. In 4 hrs rec 0 BO, 32 BLW. POH w/pkr. RIH w/comp assy, btm of tbg @ 4633'. Ran rods & pump. On 24 hr potential test 6/27/84 pmpd 14 BO, 18 BW & 17 MCFG, GOR 1214:1. Prior Prod: 4 BO, 2 BW, 5 MCFG. FINAL REPORT.