

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

E-1638

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name W. Pearl Queen Unit |
| 2. Name of Operator Gulf Oil Corporation | 8. Farm or Lease Name |
| 3. Address of Operator P. O. Box 670, Hobbs, NM 88240 | 9. Well No. 157 |
| 4. Location of well UNIT LETTER I 2310 FEET FROM THE South LINE AND 990 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 19S RANGE 35E NMPM. | 10. Field and Pool, or Wildcat E. Pearl Seven Rivers |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3720' GL | 12. County Lea |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER Squeeze perfs to shut off wtr, re-perf ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set cement retainer and SN at 3975'. Pump into perfs 4023'-4240'. Squeeze perfs 4023'-4240' with 150 sacks Class "C" + .2% Halad 4 + .7% Halad 9. Reverse out excess cement. WOC 24 hours. Drill up cement retainer and drill out cement to 4110'. Perf 4086'-4092' with (2) 1/2" burrless JHPF (12 holes). GIH with redressed packer and redressed on-off tool to 4000'. Swab and test.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. D. Pity TITLE Area Engineer DATE 2-6-81
APPROVED BY [Signature] TITLE [Signature] DATE [Signature]