

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 24 12 44 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fed: <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
.....	
7. Unit Agreement Name	
.....	
8. Farm or Lease Name	
L. Van Etten	
9. Well No.	
12	
10. Field and Pool, or Wildcat	
Monument Tubb	
15. Elevation (Show whether DF, RT, GR, etc.)	
3554' DF	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Shelly Oil Company
3. Address of Operator P. O. Box 730 - Hobbs, New Mexico
4. Location of Well UNIT LETTER "0" , 810 FEET FROM THE South LINE AND 2130 FEET FROM THE East LINE, SECTION 9 TOWNSHIP 20-S RANGE 37-E N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) 3554' DF
12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached total depth of 6700' May 16, 1966. Set 204 jts. (6689') of new 5-1/2" CD 15.5# 8R SS J-55 R-2 RT&C at 6700'. Cemented with 549 sacks of cement by the pump and plug process. Plug down at 1:00 A.M. May 18, 1966. Temperature survey indicated cement outside 5-1/2" CD casing at 2934' from the surface. WOC 24 hours. Pressured 5-1/2" CD casing up to 600# for 30 minutes and casing tested o.k. Did not drill out cement plug. P.B.T.D. 6662'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(ORIGINAL SIGNED) H. E. Arb

SIGNED _____ TITLE **District Superintendent** DATE **May 23, 1966**

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: