

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL & GAS CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
APR 11 2019
RECEIVED
HOBBS OGD

| |
|--|
| WELL API NO. 30-025-42545 |
| 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> <i>Federal</i> |
| 6. State Oil & Gas Lease No. NMNM 33955 |
| 7. Lease Name or Unit Agreement Name Halfway SWD Federal # 001 |
| 8. Well Number 001 |
| 9. OGRID Number 289936 |
| 10. Pool name or Wildcat SWD; Devonian |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

| |
|---|
| 1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other |
| 2. Name of Operator R360 Permian Basin, LLC |
| 3. Address of Operator 4507 Carlsbad Highway Hobbs, NM 88240 |
| 4. Well Location Unit Letter <u>M</u> : <u>845</u> feet from the <u>South</u> line and <u>1030</u> feet from the <u>West</u> line Section <u>22</u> Township <u>20S</u> Range <u>32E</u> NMPM County <u>Lea</u> |

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: Alter and replace Tubing and Packer ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

R360 Permian Basin, LLC proposes the altering and replacing of the current tubing and packer for Halfway SWD -001.
Proposed Date: April 15- 29, 2019

The proposed Procedures include the following:

- 1) Contact NMOCD specialist 24 hours prior to equipment mobilization.
- 2) Move in workover rig and associated equipment consisting of: Pump, Tank, hydraulic catwalk (laydown machine), living quarters
- 3) Install BOP equipment (double ram and annular preventers)
- 4) Remove existing 4-1/2" injection tubing
- 5) Pick up workstring and run in with Retrievable Seal Bore (RSB) packer retrieving tool. Release and recover existing RSB packer
- 6) Run new 7" x 4-1/2" RSB packer (stainless) on workstring tubing. Pull out while laying down workstring tubing
- 7) Run new injection tubing consisting of 4-1/2", 11.6 lb/ft, LTC x BTC, internally plastic-coated injection tubing and new packer
- 8) Coordinate with NMOCD specialist to conduct mechanical integrity test (annulus pressure integrity test)

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Environmental Scientist

DATE 3/20/2019

Type or print name Stephanie Garza

E-mail address: Stephanieg@r360es.com

PHONE: 956-458-0515

For State Use Only

APPROVED BY:

TITLE

DATE

04/04/19

Conditions of Approval (if any):