



Well Name: KESSLER COM

Well Location: T30N / R11W / SEC 25 /
SWSE / 36.777771 / -107.939499

County or Parish/State: SAN
JUAN / NM

Well Number: 3

Type of Well: CONVENTIONAL GAS
WELL

Allottee or Tribe Name:

Lease Number: NMSF078174A

Unit or CA Name: KESSLER

Unit or CA Number:
NMNM68527

US Well Number: 3004526838

Operator: HILCORP ENERGY
COMPANY

Subsequent Report

Sundry ID: 2850458

Type of Submission: Subsequent Report

Type of Action: Workover Operations

Date Sundry Submitted: 05/01/2025

Time Sundry Submitted: 11:14

Date Operation Actually Began: 04/09/2025

Actual Procedure: Hilcorp Energy performed a remedial rig job to fish parted tubing. See attached reports.

SR Attachments

Actual Procedure

Kessler_Com_3_Fishing_Job_SR_20250501111443.pdf

Released to Imaging: 10/21/2025 11:55:30 AM

Well Name: KESSLER COM

Well Location: T30N / R11W / SEC 25 /
SWSE / 36.777771 / -107.939499

County or Parish/State: SAN
JUAN / NM

Well Number: 3

Type of Well: CONVENTIONAL GAS
WELL

Allottee or Tribe Name:

Lease Number: NMSF078174A

Unit or CA Name: KESSLER

Unit or CA Number:
NMNM68527

US Well Number: 3004526838

Operator: HILCORP ENERGY
COMPANY

Operator

I certify that the foregoing is true and correct. Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction. Electronic submission of Sundry Notices through this system satisfies regulations requiring a

Operator Electronic Signature: CHERYLENE WESTON

Signed on: MAY 01, 2025 11:14 AM

Name: HILCORP ENERGY COMPANY

Title: Operations/Regulatory Tech - Sr

Street Address: 1111 TRAVIS STREET

City: HOUSTON

State: TX

Phone: (713) 289-2615

Email address: CWESTON@HILCORP.COM

Field

Representative Name:

Street Address:

City:

State:

Zip:

Phone:

Email address:

BLM Point of Contact

BLM POC Name: KENNETH G RENNICK

BLM POC Title: Petroleum Engineer

BLM POC Phone: 5055647742

BLM POC Email Address: krennick@blm.gov

Disposition: Accepted

Disposition Date: 05/05/2025

Signature: Kenneth Rennick

Released to Imaging: 10/21/2025 11:11 AM



Well Operations Summary L48

Well Name: **KESSLER COM #3**

API: 3004526838

Field: BLANCO MV (PRO #0078

State: NEW MEXICO

Permit to Drill (PTD) #:

Sundry #:

Rig/Service: 105

Jobs

Actual Start Date: 4/9/2025

End Date: 4/16/2025

Report Number
1Report Start Date
4/9/2025Report End Date
4/9/2025

Operation

ACCEPT HEC #105 AT 06:00 ON 4/9/2025. HOLD PJSM. MOB FROM THE CALLOWAY #2M TO THE KESSLER COM #3 (9.5 MILE MOVE).
SPOT RIG AND EQUIPMENT. BDW.

SITP: 60 PSI
SICP: 60 PSI
SIBHP: 0 PSI
BDW: 2 MIN

CLEAN OUT BOP. N/D WELL HEAD. N/U BOP. R/U FLOOR. FT AND PT BOP (GOOD).

HANGER STUCK. WORK HANGER FREE. PULL TUBING HANGER.

L/D TUBING. FOUND TUBING PARTED IN COLLAR. 122 JOINTS RECOVERED.

SHUT IN WELL. SECURED LOCATION. WINTERIZE EQUIPMENT. DEBRIEFED CREW. SDFN.

CREW TRAVELED HOME.

Report Number
2Report Start Date
4/10/2025Report End Date
4/10/2025

Operation

CREW TRAVEL TO LOCATION.

HELD PRE JOB SAFETY MEETING. BDW. WARM UP RIG AND EQUIPMENT.

SITP: N/A
SICP: 90 PSI
SIBHP: 0 PSI
BDW: 2 MIN

P/U 3-3/4" CUT LIP OVER SHOT W/ 3 1/16" SPIRAL GRAPPLE. TALLY AND P/U 2-3/8" 4.7# J-55 YELLOW BAND TUBING.

ENGAGE FISH AT 3831'. FISH PARTED (3K OVER). NO CHANGE IN WEIGHT. TOO. L/D OVERSHOT. L/D 1 JT (PARTED IN COLLAR). INSPECT GRAPPLE (GOOD). P/U SAME OVERSHOT. TIH. **ENGAGE FISH AT 3862'. FISH PARTED** (10K OVER). NO CHANGE IN WEIGHT. TOO. L/D OVERSHOT. L/D 1 JT (PARTED IN COLLAR). P/U SAME OVERSHOT. TIH. **ENGAGE FISH AT 3894'**. WORK FISH FOR 1.5 HR. ACTED LIKE FISH PARTED (30K OVER). NO CHANGE IN WEIGHT. TOO. L/D OVERSHOT. FOUND GRAPPLE MISSING.

SHUT IN WELL. SECURED LOCATION. WINTERIZE EQUIPMENT. DEBRIEFED CREW. SDFN.

CREW TRAVELED HOME.

Report Number
3Report Start Date
4/11/2025Report End Date
4/11/2025

Operation

CREW TRAVEL TO LOCATION.

HELD PRE JOB SAFETY MEETING. BDW. WARM UP RIG AND EQUIPMENT.

SITP: N/A
SICP: 25 PSI
SIBHP: 0 PSI
BDW: 1 MIN

SPOT FISHING TOOLS. SWAP TUBING FLOATS. P/U 3-3/4" CUT LIP OVER SHOT W/ 3-1/16" SPIRAL GRAPPLE, BUMPER SUB, JARS AND FLOAT SUB.
TALLY AND P/U 3-1/8" DRILL COLLARS. P/U INTENSIFIER. P/U X/O.

TIH W/ TUBING. TAG **TOP OF FISH AT 3894'**.

ENGAGE FISH AT 3894'. JAR AND WORK TO FREE FISH (UP TO 55K INDICATED). GRAPPLE BROKE. TOO. STAND UP DRILL COLLARS. L/D INTENSIFIER. STAND UP DRILL COLLARS. L/D JARS AND OVER SHOT. GRAPPLE GONE. NOTIFY ENGINEER. MADE DECISION TO MAKE OUTSIDE CUT. P/U 3-7/8" SHOE. TIH W/ TUBING. CLEAR FISH TOP (GOOD). TOO. L/D 3-7/8" SHOE.

P/U EXTENSION. P/U EXTERNAL CUTTER. TIH W/ DRILL COLLARS. TIH W/ TUBING. TAG **FISH 3894'**. P/U AND R/U POWER SWIVEL. ENGAGE CUTTER. **CUT FISH AT 3896'**. RACK BACK POWER SWIVEL. TOO. STAND UP DRILL COLLARS. L/D EXTERNAL CUTTER AND EXTENSION. **2' OF FISH RECOVERED.**

P/U 3-7/8" OVERSHOT W/ 2-3/8" GRAPPLE. P/U BUMPER SUB AND JARS. TIH W/ DRILL COLLARS. P/U INTENSIFIER. TIH W/ TUBING. TAG **FISH AT 3896'**. ENGAGE FISH AT 3896'. JAR AND WORK TO FREE FISH (45MIN). THOUGHT FISH PARTED. NO CHANGE TO WEIGHT. TOO. STAND UP DRILL COLLARS. TOO. L/D INTENSIFIER. STAND UP DRILL COLLARS. L/D JARS AND BUMPER SUB. L/D OVERSHOT. FOUND GRAPPLE SLIPPED OFF FISH. **NO FISH RECOVERED.**

SHUT IN WELL. SECURED LOCATION. DEBREEF CREW. SHUT DOWN FOR NIGHT.

CREW TRAVELED HOME.

Report Number
4Report Start Date
4/14/2025Report End Date
4/14/2025

Operation

CREW TRAVEL TO LOCATION.



Well Operations Summary L48

Well Name: KESSLER COM #3

API: 3004526838

Field: BLANCO MV (PRO #0078

State: NEW MEXICO

Sundry #:

Rig/Service: 105

Operation

HELD PRE JOB SAFETY MEETING. BDW.

SITP: N/A
 SICP: 25 PSI
 SIBHP: 0 PSI
 BDW: 1 MIN

P/U 3-7/8" OVERSHOT W/ 2-3/8" GRAPPLE AND EXTENSION. TIH W/ TUBING. SPACE OUT. **ENGAGE FISH AT 3896' (GOOD).**

MIRU THE WIRELINE GROUP. RIH W/ FREE-POINT TOOL. TAG AT 4150'. FISH FREE ABOVE 4150. POOH. P/U WEIGHT BARS. RIH. WORK TIGHT SPOT AT 4150'. CHASE TRASH IN TUBING TO 4856'. POOH. RIH W/ FREE POINT TOOL. FISH FREE ABOVE 4816'. POOH. RIH W/ CHEMICAL CUTTER. **CUT FISH AT 4808'. GOOD CUT.** POOH. RDR THE WIRELINE GROUP.

TOOH W/ ALL TUBING. L/D OVERSHOT.

L/D 28 JTS OF 2-3/8" TUBING. **TOTAL FISH RECOVERED 27 JTS 2-3/8" TUBING. 3 JTS 2 3/8" TUBING REMAINING.**P/U 3-7/8" OVERSHOT W/ 2-3/8" GRAPPLE. P/U BUMPER SUB AND JARS. TIH W/ DRILL COLLARS. P/U INTENSIFIER. TIH W/ TUBING. TALLY AND P/U TUBING. **TAG FISH AT 4808'**

ENGAGE FISH AT 4810' (30 MIN). JAR AND WORK TO FREE FISH (30 MIN). **FISH PULLED FREE.** L/D 1 JT. PULLED TIGHT AT NEXT COLLAR. JAR AND BEAT FISH FOR 1.5 HR. **FISH CAME FREE.** SLIGHT DRAG ON INDICATOR. NO CHANGE TO WEIGHT.

TOOH W/ ALL TUBING TO ABOVE TOP OF LINER. EOT AT 2495'.

SECURED LOCATION. WINTERIZE RIG AND EQUIPMENT.

CREW TRAVELED HOME.

Report Number
5

Report Start Date
4/15/2025

Report End Date
4/15/2025

Operation

CREW TRAVEL TO LOCATION.

HELD PRE JOB SAFETY MEETING. BDW.

SITP: 0 PSI
 SICP: 25 PSI
 SIBHP: 0 PSI
 BDW: 1 MIN

TOOH W/ ALL TUBING. STAND UP DRILL COLLARS. L/D INTENSIFYER, JARS AND BUMPER SUB. L/D OVERSHOT.

L/D 3 JTS OF 2-3/8" TUBING. L/D SN AND MULE SHOE. **ALL FISH RECOVERED.** HEAVY SCALE ON LAST 4 JOINTS OF FISH. CORROSION ON LAST 6 JOINTS OF FISH. TOTAL FISH RECOVERED 33 JTS 2-3/8" TUBING, 1-2' MARKER, 1-SEAT NIPPLE, 1' MULE SHOE CHECK. L/D DRILL COLLARS.

P/U 3-7/8" BIT AND STRING MILL. TIH W/ ALL TUBING IN DERRICK.

TALLY AND P/U TUBING. TAG SCALE AT 4820'. P/U POWER SWIVEL. R/U AIR UNIT. P/T LINES (GOOD)

KI AIR/MIST. UNLOAD WELL. EST CIRC W/ AIR/FOAM UNIT AT 1350 CFM & 14 BBL/HR WATER. 1-2 GAL/HR SOAP & 1.5 GAL/HR INHIBITOR. C/O HARD SCALE FROM 4820' TO 4840'. C/O SCALE STRINGERS TO 4880'. P/U TUBING W/ SWIVEL. TAG FILL AT 5050'. EST CIRC W/ AIR/FOAM UNIT AT 1350 CFM & 13 BBL/HR WATER. 1-2 GAL/HR SOAP & 1.5 GAL/HR INHIBITOR. C/O SAND AND SCALE FROM 5050' TO **5092' (PBTD).**

CIRC WELL CLEAN. PUMP SWEEPS. BLOW WELL DRY. RACK BACK POWER SWIVEL.

TOOH W/ TUBING. TO ABOVE POINT LOOKOUT PERFS. EOT AT 4672'.

PJSM. MIRU JCAM. **PUMP 330 GAL 15% HCL ACID BLEND (WRXSOLNANO)** DOWN TUBING. FLUSH W/ 3 BBL 2% KCL AND 15 GAL H2S SCHAVANGER. RDR JCAM.

TOOH W/ TUBING. TO ABOVE PERFS. EOT AT 4104

SECURED LOCATION. WINTERIZE RIG AND EQUIPMENT.

CREW TRAVELED HOME.

Report Number
6

Report Start Date
4/16/2025

Report End Date
4/16/2025

Operation

CREW TRAVEL TO LOCATION.

HELD PJSM WITH RIG CREW ON TODAY'S OPERATIONS. BDW. SITP: 0 PSI
 SICP: 450 PSI
 SIBHP: 0 PSI
 BDW: 5 MIN

FLUSH TUBING W/ 5 BBL WATER. FLUSH OUTSIDE OF TUBING W/ 10 BBL WATER. TOOH W/ TUBING. L/D 3-7/8" JUNK MILL AND STRING MILL.

P/U PRODUCTION BHA. TIH WITH TUBING (DRIFTING).

EOT AT 5015'. KI AIR/MIST. UNLOAD WELL W/ LIGHT MIST. DRY UP WELL.



Well Operations Summary L48

Well Name: KESSLER COM #3

API: 3004526838	Field: BLANCO MV (PRO	#0078	State: NEW MEXICO
	Sundry #:		Rig/Service: 105

Operation

LAND TUBING AS FOLLOWS.
TUBING HANGER
157 - JTS 2-3/8" J-55 EUE YELLOW BAND TUBING (4942.51)
1 - 2-3/8" X 2' PUP JOINT
1 - JT 2-3/8" J-55 EUE YELLOW BAND TUBING (31.70')
1 - SEAT NIPPLE (1.78" ID)
1 - MULE SHOE

PBDT - 5092'
EOT - 4991.97' (NEW SET DEPTH)
SEAT NIPPLE TOP - 4990.27'
KB - 13'

L/D POWER SWIVEL. R/D FLOOR. NIPPLE DOWN BOP. NIPPLE UP WELLHEAD. PLUMB SURFACE EQUIPMENT.
PUMP 5 GAL INHIBITOR AND 8 BBLS DOWN TUBING. DROP BALL. PRESSURE TEST TUBING WITH AIR TO 500 PSI (GOOD). PUMP OFF CHECK AT 1200 PSI.
RIG DOWN RIG AND EQUIPMENT. R/D AIR UNIT. PREP FOR RIG MOVE. MOVE OFF RIG. RIG RELEASED TO THE NYE SRC #8 AT 13:30 ON 4/16/2025. JOB COMPLETE.




Current Schematic - Version 1

Well Name: KESSLER COM #3

API/ UWI 3004526838	Surface Legal Location 025-030N-011W-O	Field Name BLANCO MV (PRO #0078	Route 0701	State/Province NEW MEXICO	Well Configuration Type
Ground Elevation (ft) 5,968.00	Original KB/RT Elevation (ft) 5,981.00	Tubing Hanger Elevation (ft)	RKB to GL (ft) 13.00	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)

Original Hole, KESSLER COM #3



Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/oed/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 458486

CONDITIONS

Operator: HILCORP ENERGY COMPANY 1111 Travis Street Houston, TX 77002	OGRID: 372171
	Action Number: 458486
	Action Type: [C-103] Sub. Workover (C-103R)

CONDITIONS

Created By	Condition	Condition Date
andrew.fordyce	None	10/21/2025