

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

| |
|-----------------------------------------------------------------------------------------------------|
| WELL API NO. 30-007-20115 |
| 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> |
| 6. State Oil & Gas Lease No. |
| 7. Lease Name or Unit Agreement Name: |
| 8. Well No. VPR 'A' - 6 |
| 9. Pool name or Wildcat |
| 10. Elevation (Show whether DR, RKB, RT, GR, etc.) 8133'(GR) |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other Coalbed Methane

2. Name of Operator

SONAT RATON, L.L.C.

3. Address of Operator

P.O. Box 190; Raton, NM 87740

4. Well Location

Unit Letter D : 1254 feet from the North line and 863 West Line.

Section 31 Township 32 N Range 20 E NMPM Colfax County

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

6/24/99: RU Thornton Rig 1. Spud well at 9 am

6/25/99: Drill 11" hole to 364'. Run and set 8 5/8" 24# J55 surface casing at 352' Cement with 140 sx. Circ. 40 sx. to surface.

6/27/99: Encountered drilling problems from water flow at 1290'

6/28/99: RD Thornton. RU completion rig. Finish drilling 7 7/8" hole to 2315'.

6/30/99: Ran and set 5 1/2" 17# J-55 casing at 2375'. Cement with 345 sx. No circulation. 200 psi.lift.

7/08/99: Perf. Squeeze holes at 2300' Remedial cement with 230 sx.

7/10/99: Ran CBL. Found fair cement bond. TOC at 440 ft.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE DR Lankford TITLE Sr. Petroleum Engineer
DATE 7/21/99

Type or print name Donald R. Lankford
Telephone No. (505) 445-4620
This space for State Use

APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 7/22/99
Conditions of approval, if any: