

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

RECEIVED 10/19/11
FORM APPROVED
ON 10/10/11
Expires March 31, 20075. Lease Serial No
NMNM-106718

6. If Indian, Allottee or Tribe Name

7. If Unit or C/A Agreement, Name and/or No

8. Well Name and No
TAYLOR DEEP 12 FED #109. API Well No
30-025-3946810. Field and Pool, or Exploratory Area
Delaware; ~~Long Beach~~ **W/Deer** **9190W**11. County or Parish, State
Eddy, New Mexico

SUBMIT IN TRIPLICATE- Other instructions on reverse side.

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other2. Name of Operator
NADEL AND GUSMAN MEYCO, LLC3a. Address
PO BOX 1936 ~ ROSWELL NM 88202-19363b. Phone No. (include area code)
575/623/6601

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

400' FNL & 380' FEL, Sec. 12: T18S, R31E

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice


TYPE OF ACTION

- | | | | |
|---|---|--|---|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other Production Csg and |
| <input type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | Cont Sundry |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

BLM Bond No. NMB00520
Surety Bond No. B004230

11/1/11 TD, Hole Size 7 7/8" hole, run 129 Jts, 5 1/2" J-55 17# . Depth 5500', Cmt Lead-800 sks Class "C" 50/50+10% Bentonite+3% FL-10+5% Salt(BWOW)+.25% R-38. Tail-200 sks Starbond C+3% FL-10+1% C-20+.25% R-38. Plug da @ 12:30 am 10/29/11. did not Circ cmt. **TOC ?**



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Tammy R. Link

Title Production Tech

Signature

Date

11/03/2011

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Date

Office

Title 18 U.S.C. Section 1001 and Title 45 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

SUMMARY CASING AND CEMENTING REPORT

STRING: PRIMARY DATE: 11/1/2011
OPERATOR: NADEL & GUSSMAN HEYCO WELL: TAYLOR 12 FED #10
CONTRACTOR: PATRIOT RIG: #1
REP: KEITH CANNON

CASING DETAIL

HOLE SIZE:	7.875"	DEPTH:	5500	
5.5" HOLE				5500.00
5 5" FLOAT SHOE				<u>0.90</u>
				5499.10
2 JT. 5.5" J-55 17 # CASING				<u>84.34</u>
				5414.76
5.5" FLOAT COLLAR				<u>0.80</u>
				5413.96
127 JTS 5.5" J-55 17# CASING				<u>5403.10</u>
				10.86
KB TO GL				<u>18.00</u>

CENTRALIZERS PLACED @ 1 ON EACH SHOE JT. NEXT 23 EVERY OTHER JT.

REMARKS:

TOTAL CASING DELIVERED 132 JTS (5617.51) 5 1/2" 17# J-55 LTC
ALL CASING WAS DRIFTED, CLEANED, & VISUALLY INSPECTED ON LOCATION.

. CIRCULATED CAPACITY & ANNULAR VOLUME

EXCESS CASING

CASING NOT USED 3 JTS. 126.57' 5 1/2" 17# J-55 LTC

DISPOSITION GYS YARD

CEMENTING DATA

COMPANY: RISING STAR

DISTRICT: HOBBS

1ST STAGE:

PREFLUSH: 20bbls F/W SPACER

LEAD: 800 SKS CLASS "C" 50/50+10%BENTONITE+.3%FL-10+5%SALT(BWOW)+ 25%R-38

TAIL: 200 SKS STARBOND C+.3%FL-10+.1%C-20+ 25%R-38

SUMMARY CASING AND CEMENTING REPORT

NOTE:

Plug down @ 12:30am 10/29/2011. Did not circulate cement. Had 1700 psi of lift just before plug was seated w/ 123 bbls