


Well ID: 30-015-25089

Well Name: G J WEST COOP UNIT #63

Event#: 13.00

Report Dates: 10/27/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	CASING		0 00	360.00	360.00	8.63	8.10	24.0	J-55	
PRODUCTION	CASING	110	0 00	4532.00	4532.00	5.50	4.89	17.0	J-55	
TUBING	BULL PLUG		5322.07	5322.82	0.75	2.38	2.00	4.7	BULL	8-RD
TUBING	TUBING	4	5195.68	5322.07	126.39	2.38	2.00	4.7	L-80 YB	8-RD
TUBING	DESANDER		5176.28	5195.68	19.40	2.38	2.00	4.7	DESAND	8-RD
TUBING	SEAT NIPPLE		5175.48	5176.28	0.80	2.38	2.00	4.7	SEAT	8-RD
TUBING	TUBING	44	3776.26	5175.48	1399.22	2.38	2.00	4.7	L-80 YB	8-RD
TUBING	TUBING ANCHOR		3773.56	3776.26	2.70	5.50	2.44	6.5	TBG	8-RD
TUBING	TUBING	2	3710.29	3773.56	63.27	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	MARKER JOINT		3708.29	3710.29	2.00	2.88	2.44	6.5	MJ	8-RD
TUBING	TUBING	116	12.00	3708.29	3696.29	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	KB CORRECTION		0.00	12.00	12.00					
TUBING			0.00	0.00	0.00					
PRODUCTION LINER	FLOAT SHOE		5509.55	5511.00	1.45	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5466.67	5509.55	42.88	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5465.30	5466.67	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	FLOAT COLLAR		5463.65	5465.30	1.65	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5420.08	5463.65	43.57	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5418.71	5420.08	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	8	5115.61	5418.71	303.10	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5114.24	5115.61	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5069.76	5114.24	44.48	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5068.39	5069.76	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	6	4805.12	5068.39	263.27	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		4803.75	4805.12	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	4759.45	4803.75	44.30	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		4758.08	4759.45	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	9	4366.77	4758.08	391.31	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	STAGE TOOL		4363.72	4366.77	3.05	4.00	3.43	11.6	L80	UTFJ

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
PRODUCTION	1	0.0	0.0	2000.0	
PRODUCTION LINER	1	4363.0	4363.0		

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE
------------------	-------------	--------	---------	---------

RECEIVED
OCT 28 2011
NMOCD ARTESIA

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	12/04/1984	LOWER BLINEBRY	3920.00	4167.00	0.41	21.00	N
1	05/05/2010	LOWER BLINEBRY	5140.00	5340.00	0.41	18.50	N
2	05/06/2010	MIDDLE BLINEBRY	4840.00	5040.00	0.41	18.50	N
3	05/06/2010	UPPER BLINEBRY	4540.00	4740.00	0.41	18.50	N