

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505



SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30 - 015 - 36410
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
2. Name of Operator Trek Operating, LLC		6. State Oil & Gas Lease No.
3. Address of Operator 10159 E. 11th St., #401 Tulsa, OK 74128		7. Lease Name or Unit Agreement Name Bushby
4. Well Location Unit Letter O : 330 feet from the South line and 1650 feet from the East line Section 34 Township 23-S Range 28-E NMPM County Eddy		8. Well Number 1
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3022' GR		9. OGRID Number 255281
		10. Pool name or Wildcat Loving Brushy Canyon, East

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETIONS ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ P AND A ☐
CASING/CEMENT JOB ☒

OTHER:

SEP 8 - 2008 ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). **SEE RULE 13-1 For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.**

8-22-2008 By Abbott Bros., drilled starter hole at 0' to 40', with air. Waited 16 hrs., no water influx into hole. Installed 14" conductor pipe at 0-40'. Set pipe in place with 10 yds. (270 ft³) of concrete.

8-23-2008 Rigged up Teaco Drilling. With 12.25" bit and fresh mud, drilled from 40' to 455'. Circulated hole clean. Pulled bit out of well.

8-24-2008 Installed new 8.625" casing (24 ppf, H-40) at 0-454'. By BJ Services, cemented with 75 sacks class "H" cement, with additives, and 360 sacks class "C" cement, with additives. Circulated 8 sacks to surface. Waited on cement 18

Spud Date:

8 - 23 - 2008

Rig Release Date:

hours. Pressure tested BOP and casing to 600 psig, and held OK, 30 minutes.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Brad D. Burks

TITLE

General Manager

DATE

9/2/2008

Type or print name

Brad D. Burks

E-mail address:

office@bkxcorp.com

PHONE:

918.582.3855

For State Use Only

APPROVED BY:

TITLE

DATE

Conditions of Approval (if any):