

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

811 South First, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87504

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87504

Form C-103

Revised March 25, 1999

WELL API NO.

30-015-33146

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

Harroun "A"

8. Well No.

7

9. Pool name or Wildcat

Herradura Bend Delaware

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

The Eastland Oil Company

3. Address of Operator

P. O. Box 3488 Midland, TX 79702

4. Well Location

Unit Letter M : 530 feet from the West line and 330 feet from the South line

Section 28

Township 22-S Range 28-E

NMPM

County Eddy

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3036' GR - KB 3048

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Harroun A#7 was spudded 1-9-04. A 12 1/4" hole was drilled to 434'. Ran 10 Jts. 8 5/8" 24# csg. and set at 420'. Casing was cemented with 208 sx. Class C & 2% CACL, circulated to surface. WOC 18 hrs. Drill 7 7/8" hole to 2476'. Ran 2475' 5 1/2" 15.50# casing, cemented with 154 sx. lead cement & 247 sx 50-50 POZ + 2%D20+0.2%D46. Circulated to surface 20 sx excess. Bump plug with 1400# Float held. Cement in place at 9:30P.M. 1-13-04. Will move in rig later, drill 4 3/4" hole into pay zone. Run logs & complete in open hole.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Travis Reed TITLE Agent DATE 1-16-04

Type or print name Travis Reed

Telephone No. 432-683-6293

(This space for State use)

FOR RECORDS ONLY

JAN 24 2004

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

Conditions of approval, if any: