

Submit 3 Copies To Appropriate District
Office
District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S St Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

| |
|---|
| WELL API NO. 30-005-64109 |
| 5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. V-8034 |
| 7. Lease Name or Unit Agreement Name Runway SWD |
| 8. Well Number 1 |
| 9. OGRID Number 013837 |
| 10. Pool Name or Wildcat SWD; Devonian - Montoya |
| 11. Elevation (Show whether DR, RKB, RT, GR etc.) 3764' GR |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☐

2. Name of Operator
Mack Energy Corporation

3. Address of Operator
P.O. Box 960 Artesia, NM 88210

4. Well Location
Unit Letter B 660 feet from the North line and 1980 feet from the East line
Section 20 Township 14S Range 29E NMPM County Chaves

RECEIVED
APR - 7 2010
NMOCD ARTESIA

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIALWORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Spud / Casing ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

2/17/2010 Spud 17 1/2" hole @ 1:00am.

2/18/2010 TD 17 1/2" hole @ 339'. Ran 8 joints, 13 3/8", 48#, H-40, ST&C @ 360'. Cement w/ 400sx Class C 2% CaCl. circ 88sx, plug down @ 6:45pm. WOC 18 hours tested casing to 1800# for 30 minutes, held ok.

2/20/2010 TD 12 1/4" hole @ 1821'. Ran 46 joints, 8 5/8" 32#, J-55, ST&C @ 1821'. Cement w/ 670sx 35/65 C, Tailed cement w/ 200sx Class C 1% CaCl, circ 405sx, plug down @ 8:45am. WOC 12 hours tested casing to 600# for 30 minutes, held ok.

3/20/2010 TD 7 7/8" hole @ 10,650'.

3/23/2010 Ran 260 joints, 5 1/2", 17#, L-80, LT&C @ 10,093', DV tool @ 7911'. Cement 525sx 50/50 Class H, 1050sx Class H, Tailed cement w/ 100sx Class H 50/50, circ 82sx, plug down @ 10:20am. WOC 12 hours tested casing to 600# for 20 minutes, held ok.

4/3/2010 Rig Released @ 10:00pm.

Spud Date:

2/17/2010

Rig Release Date:

4/3/2010

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Jerry W. Sherrell

TITLE Production Clerk

DATE 4/6/10

Type or print name Jerry W. Sherrell

E-mail address: jerrys@mackenergycorp.com

PHONE: (575)748-1288

For State Use Only

APPROVED BY:

David Gray

TITLE Field Supervisor

DATE 4-7-2010

Conditions of Approval (if any):