

3160-5 West Shugart 31 Federal Com No. 3

Subsequent Report of Completion

30-015-37350

31-18S-31E

SHL 660 FNL & 280 FWL, BHL 808 FNL & 534 FEL

Eddy County, NM

12.16.09 **Stage 6** - 128,111 total gals, 1,571 gals of 15% HCL acid, 20,248 gals 20# Linear gel,
(cont'd) 107,863 gals 20# XL Borate gel. Proppant pumped was 68,316# 20/40 White Sand &
35,802# SB Excel

Stage 7 - 138,063 total gals, 1,506 gals of 15% HCL acid, 26,732 gals 20# Linear gel,
111,331 gals 20# XL Borate gel. Proppant pumped was 65,941# 20/40 White Sand &
37,807# SB Excel

Stage 8 - 133,807 total gals, 1,563 gals of 15% HCL acid, 23,792 gals 20# Linear gel,
104,452 gals 20# XL Borate gel. Proppant pumped was 68,511# 20/40 White Sand &
37,423# SB Excel

Stage 9 - 146,152 total gals, 4,636 gals of 15% HCL acid, 21,951 gals 20# Linear gel,
119,566 gals 20# XL Borate gel. Proppant pumped was 64,953# 20/40 White Sand &
35,430# SB Excel

Stage 10 - 109,304 total gals, 0 gals of 15% HCL acid, 14,529 gals 20# Linear gel, 94,775
gals 20# XL Borate gel. Proppant pumped was 72,636# 20/40 White Sand & 13,410# SB
Excel

12.22.09 Installed Wood Group Submersible pump 5.4" OD.

12.25.09 First production.

Tbg: 2 7/8" 6.5# L-80 to 8226'