

CITIES SERVICE COMPANY
 GOVERNMENT "AL" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: NOVEMBER 10-13, 1981
 TEST DEPTH: 10,912 FEET
 ELEMENT NO: 34912 (0-8000 psi)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>		<u>PSIG @ 10,912 PSIG</u>
11-10-81	12:30 P.M.			2347 Gauge reached 10,912'
	12:45 P.M.			769 Flowing D.W. 160 PSIG
	1:30 P.M.	00 Hrs.	00 Min.	727 Shut-In, Begin Build-Up
	1:45 P.M.	00	15	1770
	2:00 P.M.	00	30	2767
	2:15 P.M.	00	45	3388
	2:30 P.M.	01	00	3657
	3:30 P.M.	02	00	4113
	4:30 P.M.	03	00	4271
	5:30 P.M.	04	00	4340
	6:30 P.M.	05	00	4372
11-10-81	11:30 P.M.	10	00	4397
11-11-81	4:30 A.M.	15	00	4405
	9:30 A.M.	20	00	4413
11-11-81	7:30 P.M.	30	00	4425
11-12-81	5:30 A.M.	40	00	4437
11-12-81	3:30 P.M.	50	00	4449
11-13-81	1:30 A.M.	60	00	4457
11-13-81	9:30 A.M.	68	00	4470 Chart ran down, End Test.

11-13-81 @ 9:30 A.M., Dead Weight @ this time: 3392 PSIG.