

Walt Canyon 5 Federal #1
Drg Report
Page 2

January 6, 1984 (7)

Depth: 1525' (685') drlg Cum. Cost 83303.95 Daily Cost- 20,645.15
Formation: No returns
Mud Data: fresh wtr
Bit Data: #3 in @ 310' made 1215' in 37 hrs WOB 60,000
Deviation Survey: 1 1/4" @ 920' 1 1/2" @ 1420'
Time Distribution: 23 1/4 hrs drlg, 1/2 survey, 1/4 hr service rig
Materials: 20 sx gel, 40 sx fiber, 40 sx mill seal, 30 sx cotton seed hulls,
36 lds wtr
Misc: pp 700, spm 40, rpm 60

January 7, 1984 (8)

Depth: 2076' (551') drlg Cum. Cost-104167.60 Daily Cost-20863.65
Formation: No returns
Mud Data: fresh wtr
Deviation Survey: 1/4" @ 1915'
Bit Data: #3 in @ 310' made 1666' in 60 1/2 hrs WOB 60,000
Time Distribution: 23 1/2 hrs drlg, 1/4 hr survey 1/4 hr service rig
Materials: 100 sx gel, 85 sx multi seal, 80 sx ceader fiber, 50 sx Hulls
Misc: rpm 60, spm 40, pp 700

January 8, 1984 (9)

Depth: 2443' (367') drlg Cum. Cost-120952.68 Daily Cost- 16785.08
Formation: No returns
Mud Data: fresh wtr
Bit Data: #3 in @ 310' made 2133' in 84 1/4 hrs WOB 60,000
Time Distribution: 23 3/4 hrs drlg, 1/4 hr service rig
Materials: 73 lds wtr, 15 sx seal, 20 sx fiber, 10 sx hulls, 27 sx gel
Misc: pp 700, spm 40, rpm 60

January 9, 1984 (10)

Depth: 2550' (107') WOC Cum. Cost-164563.58 Daily Cost-43610.90
Formation: no returns
Mud Data: fresh wtr
Bit Data: #3 in @ 310' made 2240' in 91 3/4 hrs WOB 60,000
Time Distribution: 7 1/2 hrs drlg, 2 1/2 hrs trip out, 1/4 hr survey, 1/4 hr
service rig, 1/2 hr circ, spotting pill on bottom to run
8 5/8" csg, 3 hrs run 8 5/8" csg, 1 1/2 hrs cent, 2 1/2 hrs
pumping plug, 4 1/2 hrs WOC, 1 hr pick up 1" pipe to cent,
1/2 hr cent, circ on cent
Misc: pp 700, spm 40, rpm 60, 29 lds fresh wtr

January 10, 1984 (11)

Depth: 2550' Cum. Cost-169463.58 Daily Cost-4900.00
Mud Data: Wt. 8.4 Visc 28
Bit Data: #4 7 7/8 Smith F57 going in the hole
Time Distribution: 1 hr cent 1" pipe, 5 hrs NU, 10 hrs test BOP @ 3000 psi-ok,
8 hrs WOC
Materials: 1 ld fresh wtr, 4 yards of ready mix concrete

January 11, 1984 (12)

Depth: 2987' (437') Drlg in lime Cum. Cost-180355.13 Daily Cost-10891.55
Mud Data: Wt. 8.4 Visc 28
PH: 9 CL 2000
Deviation Survey: 1/4" @ 2670'
Bit Data: #4 in @ 2550' made 437' in 16 1/2 hrs. WOB 50,000