

Daily Summary

API/UWI 300390764700	County RIO ARRIBA	State/Province NEW MEXICO	Surface Legal Location NMMPM-29N-05W-09-M	N/S Dist. (ft) 990.2	N/S Ref. S	E/W Dist. (ft) 990.2	E/W Ref. W
Ground Elevation (ft) 6701.00	Spud Date 4/15/1961	Rig Release Date 4/20/1961	Latitude (DMS) 36° 44' 7.692" N	Longitude (DMS) 107° 22' 4.0728" W			

Start Date	Ops This Rot
7/6/2004 06:00	Everyone Attended Key's Monthly Safety Meeting at Key's Yard - Held Pre-Job Safety Meeting w/Crew and Trucking Company - Discussed planned operations for the day and the possible hazards - Loaded up all Equipment and moved to San Juan 29-5 #49 - Spotted and rigged up all equipment - Rigged up Pulling Unit - 1,150# on 7" X 2 7/8" Annulus - 300# on Tubing - 300# on Casing - Opened up Annulus and bled down - Bled down Tubing and Casing - Hydraulic Hose Broke on Rig while rigging up - (Waiting on Mechanic to bring replacement hose) - Replaced Hose and cont. to rig up - Shut down
7/7/2004 07:00	Held Pre-Job Safety Meeting w/Crew - Discussed planned operations for the day and the possible Hazards - 250# on Tubing - 250# on Casing - (15# on 2 7/8" X 7" Annulus) - Opened well up to the Blow Down Tank and bled down - Changed out Slips to 1 1/4" - Changed Pipe Rams to 1 1/4" - Pumped 10 bbls. of 2% KCL Water down Tubing and 15 bbls. down Casing to kill well - ND WellHead - Stripped on New WellHead - Stripped on BOP's and NU - Rigged up Floor - POOH and laid down 1 1/4" Tubing - (Found large hole in body near pin end 103 jts. down - A lot of jts. had bottom 2 to 3 threads gone) - Laid down 182 jts. and a 4' Perforated Sub - Moved out Float w/1 1/4" Tubing - Moved in and spotted Float w/New 1 1/4" Tubing - Picked up and started Tallying in the hole w/Expendable Check w/Mule Shoe Guide, 1.18 "F" Profile Nipple, and New 1 1/4" - (Ran 92 jts.) - Shut down
7/8/2004 07:00	Held Pre-Job Safety Meeting w/Crew - Discussed planned operations for the day and the possible hazards - Cont. RIH w/New 1 1/4" Tubing - Tagged fill @ 6,008' - Pumped 6 bbls. of 2% KCL Water down Tubing - Dropped Ball - Pressured up on Tubing w/Air Unit and sheared check - Started cleaning out fill - (Unable able to make any hole) - Circulated well clean w/Air - Pulled up and landed Tubing - (EOT @ 5,884.31' - Top of 1.18" "F" Profile Nipple @ 5,883.06') - ND BOP's and NU WellHead - Unloaded well w/Air Unit - Rigged down Pulling Unit and all Equipment - Prep to move to Delhi Taylor E #1E