Submit 3 Copies To Appropriate District Office	State of New Me			Form C-103
District I 1625 N. French Dr., Hobbs, NM 88240			WELL API NO.	Revised March 25, 1999
District II 811 South First, Artesia, NM 88210	OIL CONSERVATION	DIVISION	39-045-27298	
District III	2040 South Pach	neco	5. Indicate Type of STATE	of Lease
1000 Rio Brazos Rd., Aztec, NM 87410 <u>District IV</u>	Santa Fe, NM 87	7505	6. State Oil & G	
2040 South Pacheco, Santa Fe, NM 87505 SUNDRY NOTIC	CES AND REPORTS ON WELLS	CONTRACTOR OF THE PARTY OF THE	E-3150-1 7. Lease Name of	or Unit Agreement
(DO NOT USE THIS FORM FOR PROPOS DIFFERENT RESERVOIR. USE "APPLIC PROPOSALS.) 1. Type of Well:	ALS TO DRILL OR TO DEEPEN OR PA	GBACK TO A 10 /2	Name:	
Oil Well Gas Well	Other: O	03	23 W-11 M-	
2. Name of Operator: Devon E	nergy Production Co. L.P.		8. Well No. 473	
Address of Operator: 1751 Highway 511 Navajo Dam, New Mexico 87419 Basin Fruitland Coal				
Dasin Fiditiand Coal				
3. Well Location				
Unit Letter G: 1850 feet from the North line and 1780 feet from the East line.				
Section: 36	Township 31N Range 8	W NMP	M County S	San Juan
	10. Elevation (Show whether DI 6655' GL			
11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data				
NOTICE OF INT PERFORM REMEDIAL WORK ☐	TENTION TO: PLUG AND ABANDON	SUBS REMEDIAL WORK	SEQUENT REF	PORT OF: ALTERING CASING□
_			_	_
TEMPORARILY ABANDON	CHANGE PLANS	COMMENCE DRI		PLUG AND ABANDONMENT
PULL OR ALTER CASING	MULTIPLE COMPLETION	CASING TEST AN CEMENT JOB	ID 🗆	
OTHER: Install Production liner and	deepen	OTHER:		
 Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation. 				
Devon Energy requests approval to rig up on subject well and install 5-1/2" production liner, due to production decreases. The well bore will be cleaned to PBTD. We would then like to rig up mud loggers and drill a 100' sump into the PC. Logs will be distributed upon completion of work. A 5-1/2" liner will then be set in well and left uncemented. Perforations will be shot through the producing coal intervals. The production tubing will be ran in well, as well as the rod string. The well will then be turned to sales.				
I hereby certify that the information above is true and complete to the best of my knowledge and belief.				
SIGNATURE / /	TITLE	Company Rep	_DATE_11/16/04_	
Type or print name Kenny Rho	oades	Telephone No. (5	05) 320-6310	
(This space for State use)	Ti OF	PUTY ON a car	of the fire contract was	MOV 17 2004
APPPROVED BY TITLE TITLE NOV 1 7 2004				