

WACCD

**Elm Ridge Resources Inc.
Plug & Abandon Report**

Operator: Elm Ridge Resources, Inc.
Date: April 25, 2003
Field: Bisti Lower Gallup
Contractor: Triple P

Well Name: South Bisti 30L #1
Report No.: 3
Location: Sec.30, T26N, R13W
Supervisor: Doug Endsley

Work Summary:

Monday, April 21, 2003: MIRU Triple P Rig #7. Spot equipment.

Daily cost 1200.00

Tuesday, April 22, 2003: ND wellhead. Casing standing full. NU BOP. Pressure test casing to 500 PSI and hold for 15 minutes. Release arrow dual grip 5-1/2 packer. TOH - tallying 162-jts J-55 2-3/8 plastic coated tubing (5139). Tubing in good shape. TIH w/5-1/2 cement retainer and 161-jts - set retainer @ 5110'. Load hole w/26 bbls - circulate hole clean - test retainer to 500 PSI - for 10 minutes. Spot 17 sx Std. "B" 2% CaCl₂, 1/4# Flocele cement (150') on retainer. POOH to 2398'. Spot 17 sx cement (150'). Plug across Mesa Verde. POOH to 1625'. Spot 55 sx cement (477') across Fruitland/Picture Cliffs. POOH to 411'. Spot 70 sx cement from 411' to surface. POOH with all tubing. ND BOP. Top off casing with cement. Clean up BOP. Rig down Halliburton. P&A completed.

Daily cost 11544.00 Cum total 12744.00

Wednesday, April 23, 2003: Rig down pulling unit. Clean location and move to the CBU WI #3.

Daily cost 3000.00 Cum total 15744.00