

7/23/2020

Revised July 18, 2013

Submit 1 Copy To Appropriate District Office

District I – (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II – (575) 748-1283

811 S. First St., Artesia, NM 88210

District III – (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV – (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico  
Energy, Minerals and Natural ResourcesOIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO.

30-039-24730

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil &amp; Gas Lease No.

FEE

7. Lease Name or Unit Agreement Name

San Juan 29-6 Unit

8. Well Number

242

9. OGRID Number

372171

10. Pool name or Wildcat

Basin Fruitland Coal

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

HILCORP ENERGY COMPANY

3. Address of Operator

382 Road 3100, Aztec, NM 87410

4. Well Location

Unit Letter K : 2002 feet from the S line and 1834 feet from the W lineSection 19 Township 29N Range 06W NMPM Rio Arriba County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

6261'

## 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐CLOSED-LOOP SYSTEM ☐OTHER: ☐

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☐OTHER: Tbg Size Change ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/22/2020 –MIRU. N/D WH, N/U BOP. Pressure test BOP, Good test. POOH with 2 3/8" tbg. RIH w/ 95 jts, 2 7/8", 6.5#, J-55 tbg set @ 3083' w/ SN @ 3081'. ND BOPE. NU WH. PT tbg to 500#. Test - OK. RD RR @ 1800 hrs on 7/22/2020.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Operations/Regulatory Technician – Sr. DATE 7/23/2020Type or print name Kandis Roland E-mail address: kroland@hilcorp.com PHONE: (505)324-5149**For State Use Only**

APPROVED BY:



TITLE

District III Supervisor

DATE 10/19/2020

Conditions of Approval (if any):

AV