

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENTFORM APPROVED  
OMB No. 1004-0137  
Expires: March 31, 2007

## SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well  
☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator  
ConocoPhillips Co.3a. Address  
P.O. Box 2197, WL3-6085 Houston Tx 772523b. Phone No. (include area code)  
(832)486-2463

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 15 T29N R6W SENE 1650FNL 990FEL

5. Lease Serial No.

NMSF078278

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

San Juan 29-6 Unit #36

9. API Well No.

30-039-07624

10. Field and Pool, or Exploratory Area

Blanco Mesaverde

11. County or Parish, State

Rio Arriba  
NM

## 12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

ConocoPhillips plugged and abandoned this well effective 3/24/06. Daily summary report is attached

14. I hereby certify that the foregoing is true and correct  
Name (Printed/Typed)

Christina Gustartis

Title Regulatory Specialist

Signature

Date 04/05/2006

## THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

NMOCD APR 07 2006

FARMINGTON FIELD OFFICE

## Regulatory Summary

ConocoPhillips

SAN JUAN 29 6 UNIT #036

Inactivate, 3/15/2006 00:00

API/Bottom UWI	County	State/Province	Surface Legal Location	N/S Dist (ft)	N/S Ref	E/W Dist (ft)	E/W Ref
300390762400	Rio Arriba	NEW MEXICO	NMPM-29N-06W-15-H	1,649.93	N	990.16	E
Ground Elevation (ft)	Latitude (DMS)	Longitude (DMS)	Spud Date	Rig Release Date			
6,768.00	36° 43' 42.3804" N	107° 26' 38.7564" W	2/3/1961	6/3/1961			

3/15/2006 09:15 - 3/15/2006 15:45

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. ROAD RIG & EQUIP TO LOCATION. HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. SPOT RIG & EQUIP. TOO WINDY TO RU. SECURE, SDFN.

3/16/2006 06:45 - 3/16/2006 16:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. RIG UP RIG. CK PRESS. 1-1/4" TBG-195#, 2-7/8" CSG-140#, 2-7/8"X7" ANNULUS-40#, BH-0#. REPLACE 2" VALVE ON BH. DIG & LINE & FENCE EARTH PIT. RU BLOW DOWN LINES & BLOW DOWN WELL. PUMP 30 BBLS DOWN TBG TO KILL WELL. ND WH, NU BOP & TEST. RU FLOOR. PU ON TBG HANGER. LD 179 JTS 1-1/4" IJ TBG, NIPPLE & MULESHOE. SIW, SECURE, SDFN.

3/17/2006 06:45 - 3/17/2006 16:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. 2-7/8" CSG- 250#, INT- 40#, BH-0#. BLOW DOWN WELL. PUMP 20 BBLS DOWN CSG TO KILL WELL. RU WIRELINE & RIH W/ GAUGE RING TO 5490'. POOH. RIH W/ CIBP & SET @ 5482'. POOH. PT CSG TO 1000#. HELD. RIH & PERF @ 5477' W/2- 1 11/16" BI-WIRES. POOH. PUMPED 200 BBLS H2O @ 600#-1000# TRY TO CIRC TO SURF. NO BLOW OR ANY INDICATION OF CIRC. TALKED W/ BLM REP ON LOCATION & DECIDED TO PUMP INSIDE-OUTSIDE PLUG & WOC. PUMP PLUG #1 W/ 50 SX, 66 CU/FT, TYPE III CMT @ 14.8 PPG. 5479'-5377'. TOC W/ REQUIRED EXCESS 5180'. ENDING PRESS 1500#. SIW, WOC. DRAIN UP, SECURE, SDFN.

3/20/2006 06:45 - 3/20/2006 15:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. CSG- 750#, IM- 30#, BH- 0#. RU LINES & PUMP TRK. BLOW DOWN WELL. CONSULTED W/ BLM REP ON LOCATION. RU WIRELINE W/ 2- 7/8" TBG CUTTER. CSG HAD ICE PLUG. FILL W/ METHANOL & WAIT 20 MIN. RIH & TAG TOC @ 5163'. PUH & CUT CSG @ 4485'. POOH. PUMP 140 BBLS DOWN CSG @ 250# W/ NO CIRC OR BLOW OUT INT. ND WH, NU BOP & TESTED. PU ON TBG. PULLED UP TO 70K & ATTEMPT TO WORK FREE. UNABLE TO. PUMP PLUG #2 W/ 50 SX TYPE III CMT, 66 CU/FT, @ 14.8 PPG. 4885'-4385'. EST TOC W/REQUIRED EXCESS 4175'. SIW W/ 150# & WOC. DRAIN UP, SECURE, SDFN.

3/21/2006 06:45 - 3/21/2006 17:30

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. INT- 30#, BH- 0#, CSG- FROZEN UP @ SURF. BLOW DOWN INT. THAW OUT CSG W/ METHANOL. RU WIRELINE W/ TBG CUTTER. RIH # TAG TOC @ 3780'. CONSULTED W/ BLM REP. PUH & CUT CSG @ 3775'. TOH & TALLY 60 STDS, 1 JT, 1- 12' SUB & 10' CUT OFF JT 2-7/8" EUE, 4.7#FT, J-55, 10 RD TBG. 3768' TOTAL. RU WIRELINE & RIH W/ GAUGE RING. GAUGE RING STOPPED @ 3020'. WORKED DOWN TO 3040'. POOH. JUNK BASKET HAD RUBBERY BLACK MATERIAL IN IT. PU CSG SCRAPER & TIH TO 3758'. TOH. PU CMT RETAINER, TIH & SET @ 3758'. PU CMT RETAINER, TIH & SET @ 3758'. STING OUT. LOAD & CIRC CSG CLEAN W/ 140 BBLS. SIW, DRAIN UP, SECURE, SDFN.

3/22/2006 07:00 - 3/22/2006 11:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CLEAN SNOW OFF OF FLOAT & EQUIP. RU PUMP TRK & LINES. LOAD 7" CSG & PRESS TEST TO 800#. HELD. STING IN & ESTAB RATE BELOW CMT RET @ 1-1/4 BPM @ 250#. PUMP PLUG #3 W/ 130 SX TYPE III CMT, 171.6 CU/FT, @ 14.8 PPG 3965'-3288'. EST TOC W/ REQUIRED EXCESS 3238'. PUMPED 43 SX BELOW CMT RET & 87 SX ON TOP. COMBINED PLUGS #3 & #4 PER BLM REP. LD TBG TO 2912'. STAND BACK 15 STDS. SIW. DRAIN UP, SECURE, SDFN DUE TO BLOWING SNOW.

3/23/2006 06:45 - 3/23/2006 00:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. FINISH TOH. RU WIRELINE, RIH & PERF @ 3010' W/ 3- 3 3/18 HSC. POOH. PU CMT RET, TIH & SET @ 2960'. STING OUT, LOAD CSG & STING IN. ATT TO EST RATE. PRESS TO 1000#, HELD 600#. DECIDED TO SPOT BALANCED PLUG ON TOP OF CMT RET PER BLM REP. PUMP PLUG #5 W/ 54 SX, 71 CU/FT, TYPE III CMT @ 14.8 PPG 2960'-2690'. EST TOC W/ REQUIRED EXCESS 2636'. LD TBG TO 1440', STAND BACK 23 STDS. RIH W/ WIRELINE & PERF @ 1494' W/ 3- 3 1/8 HSC. POOH. LOAD CSG & ATT TO ESTAB RATE. PRESS TO 1000#, BLED TO 750# IN 10 MIN & HELD. HOOKED UP TO BH. PUMPED 13 BBLS & PRESS TO 800# & HELD. WAIT ON ORDERS FROM BLM. PU CMT RET, TIH & SET @ 1444'. PUMP PLUG #6 W/ 25 SX, 33 CU/FT, TYPE III CMT @ 14.8 PPG 1444'-1289'. LD ALL TBG. RIH W/ WIRELINE & PERF W/ 3- 3 1/8 HSC @ 348'. POOH. ATT TO CIRC TO SURF DOWN CSG. PRESS TO 1000# & HELD. ATT TO PUMP DOWN BH. PRESS TO 1000# & HELD. WAIT ON ORDERS FROM BLM REP. RIH W/ WIRELINE & PERF 3- 3 1/8 HSC @ 288'. POOH. ESTAB CIRC DOWN CSG TO SURF & CIRC CLEAN. PUMP PLUG #7, SURF PLUG, W/120 SX, 158.4 CU/FT, TYPE III CMT @ 14.8 PPG. CIRC GOOD CMT OUT BH. SIW, DRAIN UP, SECURE, SDFN.

3/24/2006 06:45 - 3/24/2006 11:00

## Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. RD FLOOR & PUMP TRK. ND BOP. DIG OUT WH. ISSUE HOT WORK PERMIT & HOLD SAFETY MEETING. CUT OFF WH. CMT TO TOP IN CSG & ANNULUS. INSTALL DRY HOLE MARKER W/ 16 SX TYPE III CMT. RD RIG. CUT OFF ANCHORS. CLEAN LOCATION. MOL. WELL P&A'D.