

CPS GROUND BED CONSTRUCTION WORKSHEET

30-039-21257

CPS# 2410 W	P/L NAME(s), NUMBER(s) Chacon Jicarilla D#8					
WO # Q953	TOTAL	VOLTS 11.58	AMPS 27.9	- OHMS .415	DATE 9-9-93	NAME Keith Bishop

REMARKS (notes for construction log)

6/22/93 - Set 59' of 8" PVC casing & cemented with 11 sacks, no bas
 1/2" water OR BUILDERS were encountered during casing OR Drilling 9/9/93 -
 Hit water at 90', installed Vent Pipe with the Bottom 250' perforated
 Used 97 Sacks of Asbury 218R Coke Breese

DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	DEPTH	LOG	ANODE	DEPTH	LOG	ANODE
	ANODE	*		ANODE	*		ANODE	*		ANODE	*		ANODE	*
100			295	1.6		490			685					
105			300	1.6		495			690					
110	2.5	15	305	2.0		500			695					
115	2.8	15	310	2.0		505			700					
120	2.8	15	315	1.8		510								
125	2.7	14	320	3.4		515								
130	2.1	14	325	3.6	2	520								
135	1.0		330	3.5	1	525			1	335	3.3			
140	.6		335	3.3	1	530			2	325	3.6			
145	.5		340	2.8		535			3	295	3.0			
150	.8		345	2.3		540			4	267	3.5			
155	.9		350	3.53 TD		545			5	262	3.0			
160	.9		355			550			6	250	3.1			
165	1.3		360			555			7	248	3.6			
170	1.8		365			560			8	238	3.8			
175	1.9		370			565			9	228	3.7			
180	1.8		375			570			10	215	3.3			
185	1.9		380			575			11	205	2.9			
190	2.7	13	385			580			12	197	3.1			
195	3.1	12	390			585			13	190	2.7			
200	3.0	11	395			590			14	128	2.8			
205	2.9	11	400			595			15	118	3.0			
210	2.2	10	405			600			16					
215	3.3	10	410			605			17					
220	3.6	9	415			610			18					
225	3.4	9	420			615			19					
230	3.5	8	425			620			20					
235	3.5	8	430			625			21					
240	3.9	7	435			630			22					
245	3.5	7	440			635			23					
250	3.3	16	445			640			24					
255	2.1	5	450			645			25					
260	3.0	5	455			650			26					
265	3.4	4	460			655			27					
270	3.4	4	465			660			28					
275	3.1	3	470			665			29					
280	2.6	3	475			670			30					
285	2.1		480			675								
290	1.7		485			680								

DISTRIBUTION - original - permanent CPS FILE

COPY - Division Corrosion Supervisor

COPY - Region Corrosion Specialist

RECEIVED

JAN 31 1994

OIL CON. DIV
DIST 3