


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency

Allottee

Lease No.



SUNDRY NOTICES AND REPORTS ON WELLS RECEIVED

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 1-0/ is located 1000 ft. from [N] line and 1000 ft. from [E] line of sec. 1

1-0/ 1-0/ 1-0/ 1-0/ 1-0/

(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

1-0/ 1-0/ 1-0/

(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5000 ft. 0.0.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- Run 100 yds. 10" CP., 9-50, 1-50, 1-50, 7-10/0. Cement, 10 yds at 610.37' A.D. 1st. stage cemented 7/10/60. 50-50 ft. 12" 13.5 lb. casing, 15 ft. 1st. stage, top of cement 1/10'. 2nd. stage cemented 7/10/60. 50-50 ft. 12" 13.5 lb. casing, 15 ft. 1st. stage, top of cement 2nd. stage 1/10'.
- Perforated 1" x 10" per foot 610-613' and 594-597'.
- Well-bore from above perforations 7/10/60. 2-10' and 72,110 gallons water.
- Run 2-2" x 10' perforated joint. 10' joints 2-3/4" 15. 4-70, 1-50. Cemented at 572.50' A.D.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company 1-0/

Address 1-0/

Original signed by
VERNON J. LOWE

Drilling Superintendent

RECEIVED
AUG 4 1963

U. S. GOVERNMENT PRINTING OFFICE 16-8437b-8