

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Yates Drilling Company		8. FARM OR LEASE NAME Nageezi Federal	
3. ADDRESS OF OPERATOR 207 South 4th St., Artesia, NM 88210		9. WELL NO. 1	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface  1900 FNL & 2150 FWL, Sec. 19-T23N-R8W		10. FIELD AND POOL, OR WILDCAT Wildcat <i>Albata</i>	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6926' GR	
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Unit F, Sec. 19-23N-8W		12. COUNTY OR PARISH San Juan	
		13. STATE NM	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>	WATER SHUT-OFF <input checked="" type="checkbox"/>	REPAIRING WELL <input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	MULTIPLE COMPLETE <input type="checkbox"/>	FRACTURE TREATMENT <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	ABANDON* <input type="checkbox"/>	SHOOTING OR ACIDIZING <input type="checkbox"/>	ABANDONMENT* <input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	(Other) <input type="checkbox"/>	
(Other) <input type="checkbox"/>			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

4-21-85. Spudded 12-1/4" hole at 8:00 AM 4-21-85. (Previously reported)

4-21-85. Ran 6 jts 8-5/8" 24# K-55 casing set 273'. 1-regular guide shoe set 273'. Fiber-baffle float set 233'. Cemented w/180 sx Class "B" w/2% CaCl<sub>2</sub> + 1/4#/sx Flocele. Compressive strength of cement - 1400 psi in 12 hrs. PD 10:00 PM 4-21-85. Bumped plug to 1000 psi, released pressure and float held okay. Circulated 16 bbls. WOC. Drilled out 8:30 AM 4-23-85. WOC 34 hours and 30 minutes. NU and tested to 1000# for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

MAY 09 1985

OIL CON. DIV.  
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Production Supervisor

DATE

5-2-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side