UNITED STATES	Budget Bureau No. 42-R1424
DEPARTMENT OF THE INTERIOR	5. LEASE
GEOLOGICAL SURVEY	Jicarilla Contract 125  6. IF INDIAN, ALLOTTEE OR TRIBE NAME
SUNDRY NOTICES AND REPORTS ON WELLS  (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.	Jicarilla Apache 7. UNIT AGREEMENT NAME
reservoir. Use Form 9-331-C for such proposals.)	8. FARM OR LEASE NAME
1. oil	Jicarilla Apache Tribal 125  9. WELL NO.
2. NAME OF OPERATOR	9. WELLING.
Amoco Production Company	10. FIELD OR WILDCAT NAME
3. ADDRESS OF OPERATOR	West Lindrith Gallup Dakota
501 Airport Dr., Farmington, NM 87401  4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREAFrom SE/SE, Sec. 36, T25N, R4W
below.) AT SURFACE: $555/5$ $330/E$ AT TOP PROD. INTERVAL:	12. COUNTY OR PARISH 13. STATE
AT TOTAL DEPTH:	Rio Arriba NM
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE REPORT, OR OTHER DATA	14. API NO.
	15. ELE ATIONS (SHOW DF, KDB, AND WD)
TEST WATER CHUT OFF	$\beta$ 3
FRACTURE TREAT	Y a VO) E G G G G G G G G G G G G G G G G G G
SHOOT OR ACIDIZE THE REPAIR WELL	SURVI
FRACTURE TREAT  SHOOT OR ACIDIZE  REPAIR WELL  PULL OR ALTER CASING  MULTIPLE COMPLETE  CHANGE ZONES  D. SEPTIMES	MOTE: Report results of multiple completion or zone
MULTIPLE COMPLETE	change on Form 9-330.)
ADAINIJON*	
(other) Pipeline Right-of-Way	DIST. 8

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Amoco Production Co. hereby requests approval of a flowline tie in from the Jicarilla Apache Tribal 125 Well No. 10 located in the SE/SE of Sec. 36, T25N, R4W, Rio Arriba County, NM to a point approximately 1386' FNL x 1278' FEL, Sec. 35, T25N, R4W, Rio Arriba County, NM where the flowline will run parallel to an existing Amoco pipeline leading to our Satellite C, (see attached survey plat). The right-of-way requested is 10,661.9' in length, 20' in width and would cover approximately 4.9 acres. The flowline from the Jicarilla Apache Tribal 125 No. 10 to the Satellite "D" would be constructed of 3" Centron Pronto Loc fiberglass pipe, 500 psi cyclic working pressure, except where traversing rocky terrain when 3.5" OD, 7.58# grade B, coated and wrapped pipe would be used, and it will be buried 4 to 5 feet deep. From the Satellite D to the Satellite C, a 4" Centron Pronto Loc fiberglass pipe with a 500 PSI cyclic working pressure would be used. Maximum pressure on the flowline would not be expected to exceed 300 PSI. Construction of the flowline would commence immediately upon approximately 2 weeks.

18.	I hereby certify	that the foregoing	is true and correct
		3 70.0	

Dist. Admin. Supvr.

(This space for Federal or State office use:

APPROVED BY CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE

Form Approved

\*See Instructions on Reverse Side

