

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)Form approved
Budget Bureau No. 42 R1421.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078197

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Feuille A

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Aztec-Fruitland

11. SEC., T., R., M., OR BLK. AND

SURVEY OR AREA

Sec. 4, T-29-N, R-10-W
NMPM

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

1527' S, 869' E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5968' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) land

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

So open hole plug back to fruit-
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well was plugged back to Fruitland formation as follows:

12-29-76 Pulled 1" tubing. Set cement retainer at 2360'. Tested 5 1/2" casing to 750 PSI, held ok. Squeezed open hole with 50 sacks cement. Spotted 1 barrel of cement on top of retainer. Set RTTS packer at 2100'.

Perfed 2190-2200, 2203-2209-2213-2223, 2227-38' with 1 shot per zone. Fraced with 40,000#--20/40 sand and 29,800 gallons treated water. Dropped 2 sets of 10 balls each. Flushed with 600 gallons water.

12-30-76 Released packer and pulled out of hole. Ran 70 joints 1 1/4", 2.33#, J-55 tubing, 2247' set at 2257'.



JAN 13 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

A. P. Duaco

TITLE

Drilling Clerk

DATE

January 10, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side