

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078542

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

NORTHWEST PIPELINE CORPORATION

3. ADDRESS OF OPERATOR

PO BOX 90, FARMINGTON, NEW MEXICO 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1800' FSL & 1610' FWL

7. UNIT AGREEMENT NAME

SAN JUAN 32-7 Unit

8. FARM OR LEASE NAME

SAN JUAN 32-7 Unit

9. WELL NO.

#45

10. FIELD AND POOL, OR WILDCAT

BLANCO PICTURED CLIFFS

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Sec. 35 T32N R7W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6572'

12. COUNTY OR PARISH

SAN JUAN

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL


ALTERING CASING

ABANDONMENT*

"SUMMARY"

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*8-5-77 Spud 12 1/4" hole. Ran 8 5/8" casing set at 133' KB. Cemented with
85 Sacks Class "B" cement with 1/4# of flocele per sack. Circulated
6 Bbls. cement.

8-10-77 Tested casing to 600 psifor 30 minutes. Held OK.

8-18-77 Drilled 6 3/4" hole to 3627' KB. Ran I-ES and GR Density Logs.
Ran 2 7/8" casing and set at 3627' KB. Cemented with 160 sacks
of Class "B" 65/35 poz with 12% gel and 12 1/2# fine gilsonite
per sack followed by 50 sacks Class "B" cement. Circulated
throughout.

18. I hereby certify that the foregoing is true and correct

SIGNED

Barbara C. Rex

TITLE

Production Clerk

DATE

9-1-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side