

ACTIVITY AT REPORT TIME Lay down fishing traps - Projected TD 7500'

Description of daily activity

Description of daily activity									Daily	Cumm. Total
Drld. from 3084' to 3221' w/ Surveys -									1. RU & TD	
									2. Drill Actual	15 1/2
TOH - Left 1 cone in hole - TTH									3. Reaming	
									4. Coring	
w/ Magnat - Fished for cone - TOH -									5. Cond. & Circ.	
									6. Trips	4 3/4
Recovered cone - lay down fishing tools.									7. Lub. Rig	
									8. Repair Rig	
									9. c/o Drlg. Line	
									10. Deviation Survey	1 1/2
									11. W. L. Logs/DST	
									12. Run Csg. & Cmt.	
Top PC @ 1745' (bit time picks)									13. W. O. Cement	
									14. N. U. BOP/Test	
									15. Fishing	3/4
									16. W.C. Tools	2
3142' - 3200' Delta Drums -									17.	
									18.	
									19.	
									20.	
Bit No. Bit Wt. RPM PSI SPM LXS GPM Ann. Vel.									TOTAL	24
6	6-10	90	1250	11	372 x 15	345	150-217	Air Press	Air CFM	Mist Pump

Depth	Angle	Direction	TVD	Coordinates	RPM	Wt. / 1000	Remarks - BHA - ETC.
3018	13 1/2						Same
3143	13 1/4						
3171	13 1/4						

BIT RECORD		MUD RECORD		WELL COSTS		\$ Daily	\$ Cum. Total
Bit Nr.	6	Time		Rig		4500	
Size	8 3/4	Weight	7.7	Fuel			
Mfg.	STC	PSI		Mud		963	
Type	14-1	Vis	33	Air			
Jets 1/32	9-13-13	PV/YP	5-5	Water		313	
Ser. No.	EW5004	Gels	1-1	Eng/Supv.		350	
Depth Out	3221	WI	4.1	Geo./Logger		1500	
Depth In.	2760	PH	7.5	Rental Surf.		52	
Total Ftg.	461	FC/32	3	Rental D. H.			
Total Hrs.	48	Solids	3.0	Misc. Trck.		77	Fishing Tongs
Condition	Good	Sand %	3	Misc. Weld			
Ft. /hr.	9.6			Loas/Cmt/Tst			
				bits			
							100,157
				TOTAL		7655	107,812

... paper. Also ask for Digit-

ILLEGIBLE