

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-FRANK RIVAS

Lease: NOR
THE ~~EAST~~ CAPROCK QUEEN UNIT
Well: # 13
Operator: SIERRA BLANCA OPERATING CO.
Project: P & A -
Contract: 04-521-0750-0116
IFB # 40-521-07-00223

BID = \$ 13,573.00

9-15-04 (4)

MIRU - NUBOP - POOH WITH 90 JOINTS 2 3/8" TUBING - RIH & SET CIBP @ 2950' - DUMP 35' (3 SXS) CEMENT ON TOP - RIH WITH TUBING TO 600' - CLOSE IN WELL

9-16-04 (13)

RIH TO 2900' - PUMP 10# MUD - WELL DID NOT CIR. - HOLE IN CASING - RIH WITH PACKER & LOCATE HOLES @ 2800'-2900' - SPOT 35 SXS @ 2900' - POOH - WOC 3 HRS - TAG @ 2840' RESET PLUG - SPOT 40 SXS 2 1/2% CACL @ 2840' - POOH - WOC - TAG @ 2770' CLOSE BOP - TEST TO 1000# - CIR. MUD - POOH - PERF. @ 1500' - TEST TO 1000# - RIH & SPOT 25 SXS @ 1550' - POOH - CLOSE IN WELL

6 HRS RIG TO RESET PLUG, WOC & TAG	.. \$ 1,020.00
PUMP TRUCK TO SET EXTRA PLUG	.. \$ 275.00
WATER FOR EXTRA CEMENT & CIRCULATING	.. \$ 220.00
12 SXS SALT GEL	.. \$ 90.00
PACKER RENTAL TO TEST FOR HOLES	.. \$ 25.00

9-17-04 (12)

RIH & TAG @ 1360' - CIR. MUD - POOH - PERF. @ 350' - NUWH - SQUEEZE 100 SXS TO SURFACE LEAVING CASING FULL - RIG DOWN - CUT OFF WELLHEAD & ANCHORS - INSTALL DRY HOLE MARKER - COVER PIT & CELLAR - MOVE OUT

104 SXS CEMENT @ 10.00/SACK (BID 96 USED 200 SXS)	.. \$ 1,040.00
--	----------------

CREDIT:

2700' OF 2 3/8" TUBING @ \$.20/FT	.. - 540.00
------------------------------------	-------------

COST = \$ 15,703.00

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 40-521-07-00223
CONTRACT # 04-521-0750-0116

OPERATOR: SIERRA BLANCA OPERATING CO.

Lease: ~~NORTHEAST~~ CAPROCK QUEEN UNIT # 13

Project: P & A – CEMENTING REPORT

09-15-04 – SET CIBP @ 2950' - DUMP 3 SXS (35') ON TOP TO 2915'
09-16-04 – SPOT 35 SXS @ 2900'-2840' & TAG
09-16-04 – SPOT 40 SXS @ 2840'-2770' & TAG
09-16-04 – TEST CASING TO 1000#
09-16-04 – SPOT 25 SXS @ 1550'-1360' & TAG
09-17-04 - PERFORATE @ 350'
09-17-04 – SQUEEZE 100 SXS @ 350' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD