COPY TO O.C.C.
HOLDS
(SUBMIT IN TRIPLICATE)Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.Land Office **Roswell**Lease No. **LC-067706-3**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

MAR 25 1963

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	XX		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 22, 1963

Well No. **1** is located **554** ft. from **N** line and **554** ft. from **E** line of sec. **17**
NW/4 Sec. 17 **9-S** **37-E** **BNPM**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Allison Penn. **Lea** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **4025** ft.


DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Federal-King #1: Propose to plug and abandon well as follows:
Spot 50 sx cement over perforations 9728-9732;
shoot off 5 1/2" casing at top of cement at approximately 8500'; spot
25 sx cement in and out of the 5 1/2" casing stub. Set 100' of
cement in the base of 8-5/8" casing at approximately 4275'; shoot
off 8-5/8" casing 100' above top of cement at approximately 3600';
and set 50 sx cement in top of 8-5/8". Set 100' cement plug in
base of 13-3/8" casing at approximately 365', and set 20 sx cement
in top of 13-3/8" casing at surface. Propose to install U.S.G.S.
proper marker, clean up location, remove junk, level pits to pre-
pare for inspection. Verbal permission to plug obtained from
Mr. Standley. Work to commence on or about March 26, 1963.
Hole to be filled with heavy mud between cement plugs.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Arnold H. Bruner**
Address **C/o J. E. Sikes, Jr.**
Allen Building
Midland, Texas

By 
Title **Agent**