

NO. COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator The Wil-Mc Oil Corp., Halliburton Resource Mgmt., Operator		8. Farm or Lease Name Atlantic State
3. Address of Operator Drawer 1889, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER P 660 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 1 TOWNSHIP 10S RANGE 36E NMPM.		10. Field and Pool, or Wildcat W. Sawyer
15. Elevation (Show whether DF, RT, GR, etc.) 3985' Gr.		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spot bottom plug of 100' cement with tubing - pull tubing.
- Obtain free point and shoot off 4 1/2" casing - pull casing.
- Run tubing and displace hole with 25 lbs./bbl. mud to 4 1/2" pipe stub.
- Spot 100' cement plug over pipe stub.
- Displace hole with mud to salt section at approximately 1400'.
- Spot 100' cement plug over salt section.
- Finish displacing hole with mud and cap with a 10 sack cement plug.
- Clean and level location.

Estimate this work will begin about 9-18-73 depending on availability of casing puller.

24 hr. notice

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED JM Kufatuck TITLE Engineer DATE 9-4-73

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv. DATE