

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
N.M. 106

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER-

2. Name of Operator
Marathon Oil Company

3. Address of Operator
P. O. Box 2409, Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER I, 1980 FEET FROM THE South LINE AND 660 FEET FROM
THE East LINE, SECTION 16 TOWNSHIP 22S RANGE 36E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name
McDonald State A/C 1

9. Well No.
29

10. Field and Pool, or Wildcat
South Eunice (Seven Rivers-Queen)

15. Elevation (Show whether DF, RT, GR, etc.)
3351' GR, 3561' RT

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK
TEMPORARILY ABANDON
PULL OR ALTER CASING
OTHER _____

PLUG AND ABANDON
CHANGE PLANS

REMEDIAL WORK
COMMENCE DRILLING OPNS.
CASING TEST AND CEMENT JOB
OTHER Report of Uncommercial Zone Test

ALTERING CASING
PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Perforated Grayburg zone in the interval 3869-3877' with 1 JSPF.
- Acidized Grayburg perforations with 1,000 gallons of 15% acid.
- Swab tested Grayburg perforation. Tested 100% water.
- Set CIBP at 3861' and dumped one sack of cement on top.
- Perforated Upper Grayburg at 3821', 23', 25', 31', 32', 33', 36', 37', 38', 39' with 1 JSPF.
- Acidized Upper Grayburg perforations with 1,000 gallons of 15% acid and fractured with 20,000 gallons of Ultra frac 20 and 28,000 lbs. of 20/40 sand.
- Swab tested perforations. Tested 100% water.
- Set CIPB @ 3815'. Dumped one sack cement on top. PBTB 3800'.
- Plan to complete as South Eunice (Seven Rivers-Queen) oil well.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED William D. Holmes TITLE Petroleum Engineer DATE April 19, 1977

APR 20 1977

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY _____
Registrar

RECEIVED

APR 24 1973
OIL CONS. & RECL. COMM.
ROBBS, T. R.