<u>District I</u> State of New Mexico Form C-103 1625 N. French Dr., Hobbs, NM 88240 Permit 62888 Energy, Minerals and Natural Resources Phone:(505) 393-6161 Fax:(505) 393-0720 WELL API NUMBER Oil Conservation Division 1301 W. Grand Ave., Artesia, NM 88210 30-015-35676 Phone:(505) 748-1283 Fax:(505) 748-9720 1220 S. St Francis Dr. Santa Fe, NM 87505 Indicate Type of Lease 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170 1220 S. St Francis Dr., Santa Fe, NIM 87505 State Oil & Gas Lease No. Phone:(505) 476-3470 Fax:(505) 476-3462 7. Lease Name or Unit Agreement Name SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO STATE 2 A DIFFRENT RESERVIOR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH 8. Well Number PROPOSALS.) 004 1. Type of Well:() 9. OGRID Number 2. Name of Operator REEF EXPLORATION, L.P. 246083 3. Address of Operator 10. Pool name or Wildcat. 1901 N. CENTRAL EXPRESSWAY,, SUITE 300 RICHARDSON, TX 75080 4. Well Location Unit Letter 1980 S 1980 W feet from the line and feet from the line 23S 31E NMPM Eddy Township Range County Elevation (Show whether DR, KB, BT, GR, etc.) 3414 GR Pit or Below-grade Tank Application or Closure \_ Depth to Groundwater\_ Distance from nearest fresh water well\_ Distance from nearest surface water\_ Pit Type bbls; Construction Material Pit Liner Thickness: Below-Grade Tank: Volume\_ mil Check Appropriate Box to Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: ALTER CASING PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK TEMPORARILY ABANDON | CHANGE OF PLANS PLUG AND ABANDON | COMMENCE DRILLING OPNS. | PULL OR ALTER CASING CASING/CEMENT JOB Other Other: Drilling/Cement X 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. See attached TIFF file. 13 3/8" csg tested to 750 psi & held for 30 minutes. Waited on cement 16 hrs. 8 5/8" csg tested to 1600 psi & held for 30 minutes. Waited on cement 44.5 hrs. 5 1/2" casing tested to 1500 psi & held for 30 minutes, 9 days until began completion work, 10/12/2007 Spudded well. Casing and Cement Program Hole Csg Est Pres Fluid Weight Doth Pres Open Grade String Sacks Yield Class Type Size Size 1b/ft TOC Set Held Drop Hole 17.5 13.375 48 H-40 700 555 1.94 Premium PI 750 0 N 10/13/07 Surf FreshWater 0 J-55 10/14/07 Int1 FreshWater 11 8.625 32 0 4399 1125 C& Prem P 1600 0 N 10/27/07 FreshWater 7.875 17 1-80 8468 425 1500 0 N Prod 5.5 6418 1.68 Super H 10/27/07 Prod FreshWater 7.875 5.5 1-80 8468 550 Prem Inter I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines 🗐, a general pennit. 🗀 or an (attached) alternative OCD-approved plan 🛚

TITLE Regulatory Analyst

TITLE Geologist

E-mail address rosalind@reefexploration.com Telephone No. 972-437-6792

DATE 1/11/2008

DATE 1/22/2008 8:29:12 AM

SIGNATURE Electronically Signed

Type or print name Rosalind Mercer

Bryan Arrant

For State Use Only: APPROVED BY: **Drilling Comments** 

OGRID: [246083] REEF EXPLORATION, L.P.

Permit Number: 62888
Permit Type: Drilling

	I	T
Created By	Comment	Comment Date
BArrant	Please note casing pressure test and time in minutes that the casing was pressure tested to.	10/19/2007
RMERCER	Casing tested to 750 psi and held for 30 minutes.	10/19/2007
RMERCER		10/19/2007
BArrant	Please submit total wait on cement time. All forms that you have submitted have been late in filing.	1/9/2008