

Santa Fe Main Office
Phone: (505) 476-3441
General Information
Phone: (505) 629-6116

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

Online Phone Directory Visit:
<https://www.emnrd.nm.gov/ocd/contact-us/>

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☐		WELL API NO. 30-025-32128
2. Name of Operator Maverick Permian LLC		5. Indicate Type of Lease STATE ☒ FEE ☐
3. Address of Operator 1000 Main Street Ste 2900 Houston, TX 77002		6. State Oil & Gas Lease No.
4. Well Location Unit Letter K : 1980 feet from the South line and 2230 feet from the West line Section 36 20S Township 37E Range NMPM County		7. Lease Name or Unit Agreement Name Hardy 36 State
		8. Well Number 001
		9. OGRID Number 331199
		10. Pool name or Wildcat
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☒	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
CLOSED-LOOP SYSTEM ☐			
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Maverick Permian is requesting approval of the attached work to TA well.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Nicole Lee TITLE Regulatory Lead DATE 12/26/2024

Type or print name Nicole Lee E-mail address: nicole.lee@mavresources.com PHONE: 713-437-8097
For State Use Only

APPROVED BY: _____ TITLE _____ DATE _____
 Conditions of Approval (if any): _____



1111 Bagby Street • Suite 1600
Houston • Texas • 77002
713-437-8000

HARDY 36 STATE 01

TA Procedure

1. MIRU WOR & equipment.
2. Lock out/tag out pumping unit. Kill well if necessary.
3. Unlatch rods. LD horse head.
4. PU rods to verify if pump will unseat.
5. If severe paraffin encountered, use hot oil unit to pump hot lease salt water down tubing to wash rods.
6. TOOH, visually inspecting, verifying count, and kicking out any rods with visible damage or pitting.
7. Send insert pump to pump shop.
8. ND WH. NU BOP's.
9. Release TAC. Scan tubing out of hole and note condition of tubing and BHA.
10. Spot 25 sx Class C cement plug on CIBP at 4,350'. WOC 4 hrs. Tag and record cement plug top.
11. Set CIBP within 50' of top perf at 3,862'.
12. Bail 35' of cement on top of plug.
13. TIH to tag top of cement. POOH with tubing.
14. Perform pressure test to verify integrity.
15. RDMO WOR & equipment.

State: New Mexico
County: Lea
Spud Date: 11/15/1993

Maverick Permian LLC
Well: HARDY 36 STATE 01
API# 30-025-32128

PROPOSED WBD
12/19/2024

Surface Casing:
 13-5/8" 61# K-55
 Cmt w/ 525 sx to Surf

MD


533'

3,900'

Intermediate Casing:
 9-5/8" 40# K-55
 Cmt w/ 1890 sx to Surf

Production Casing:
 7" 26# L-80
 Cmt w/ 2100 sx
 Cmt Sq 1,613' - 7,101'

10,625'



Dump bail 35' cement

CIBP @ 3,862'

San Andres Perforations

3,912' - 4,002'

Spot 25 sx of Class C cement @ 4,350'

WOC 4 hrs. Tag and record plug depth.

CIBP @ 4,350'

Squeeze Perforations

6,705' - 6,746'

TOC @ 6,845'

CIBP @ 6,880'

Drinkard Perforations

6,950' - 7,130'

7,100' - 7,101'

TOC @ 7,460'

RBP @ 7,760'

Strawn Perforations

7,562' - 7,706'

Top of Sand @ 7,706'

TOC @ 7840'

CIBP @ 7,880'

TOC @ 8,015'

McKee Perforations

9,940' - 10,006'

10,030' - 10,070'

CIBP @ 10,130'

Connell Perforations

10,165' - 10,285'

TOC @ 10,305'

CIBP @ 10,340'

Ellenburger Perforations

10,350' - 10,480'

CIBP @ 10,440'

Cmt Retainer @ 10,443'

Cement Squeeze


10,450' - 10,480'



HARDY 36 STATE 01 **Wellbore Diagram**

Well Header				
API # 3002532128		State NEW MEXICO	County LEA	District PERMIAN CONVENTIONAL
Division PERMIAN	Business Unit MAVERICK PERMIAN	Region RG_SE_NEW_MEXICO	Area A_NM_SCATTERED	Total Depth (ftKB) 10,625.0

Wellbore Sections												
Section Des		Size (in)	Act Top (ftKB)	Act Top (TVD) (ftKB)	Act Btm (ftKB)	Act Btm (TVD) (ftKB)	Start Date		End Date			
SURFAC		17 1/2	11.5		533.0		11/16/1993		11/16/1993			
INTRM1		12 1/4	533.0		3,900.0		11/17/1993		11/23/1993			
PROD1		8 3/4	3,900.0		10,625.0		11/24/1993		12/15/1993			
Casing Strings												
Casing String: Surface Casing 13 3/8" Set Depth: 533.0												
Casing Description		Run Date	OD (in)	OD Nom Max	ID (in)	ID Nom Min	HW Len (lb/ft)	String Grade	Length (ft)	Top (ftKB)	Set Depth (ftKB)	
Surface Casing		11/16/1993 00:00	13 3/8	13 3/8	12.52	12.5156	61.00	K-55	521.50	11.5	533.0	
Item Des	Joints in Tally	OD (in)	ID (in)	Wt (lb/ft)	Grade	Len (ft)	Qty	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	
Casing	0	13 3/8	12.516	61.00	K-55	521.50	14	11.5	533.0			
Casing String: Intermediate Casing 9.63" Set Depth: 3,900.0												
Casing Description		Run Date	OD (in)	OD Nom Max	ID (in)	ID Nom Min	HW Len (lb/ft)	String Grade	Length (ft)	Top (ftKB)	Set Depth (ftKB)	
Intermediate Casing		11/23/1993 00:00	9.63	9.63	8.83	8.83	40.00	K-55	3,888.50	11.5		
Item Des	Joints in Tally	OD (in)	ID (in)	Wt (lb/ft)	Grade	Len (ft)	Qty	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	
Casing	0	9.63	8.83	40.00	K-55	3,888.50	93	11.5	3,900.0			
Casing String: Production Casing 7" Set Depth: 10,625.0												
Casing Description		Run Date	OD (in)	OD Nom Max	ID (in)	ID Nom Min	HW Len (lb/ft)	String Grade	Length (ft)	Top (ftKB)	Set Depth (ftKB)	
Production Casing		12/15/1993 00:00	7	7	6.28	6 3/16	26.00	L-80	10,613.50	11.5		
Item Des	Joints in Tally	OD (in)	ID (in)	Wt (lb/ft)	Grade	Len (ft)	Qty	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	
Casing	0	7	6.281	26.00	L-80	9,755.50	235	11.5	9,767.0			
Casing Swedged	0	7	6.188	26.00	L-80	15.00		9,767.0	9,782.0			
Casing	0	7	6.188	26.00	L-80	835.00		9,782.0	10,617.0			
Casing Swedged to 6 3/16"	0	7	6.188	26.00	L-80	8.00		10,617.0	10,625.0			
Cement												
<Description?>												
Cementing Start Date			Cementing End Date			String Surface Casing, 533.0ftKB						
11/16/1993 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			11.5	533.0								
<Description?>												
Cementing Start Date			Cementing End Date			String Intermediate Casing, 3,900.0ftKB						
11/24/1993 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			11.5	3,900.0								
<Description?>												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
12/16/1993 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			1,613.0	10,625.0								
Cement Squeeze												
Cementing Start Date			Cementing End Date			String						
2/15/1994 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			10,450.0	10,480.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
2/15/1994 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1	2/15/1994		10,305.0	10,340.0								
Cement Squeeze												
Cementing Start Date			Cementing End Date			String						
3/14/1994 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			1,630.0	7,101.0								
Cement Squeeze												
Cementing Start Date			Cementing End Date			String						
10/4/1994 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			6,705.0	6,746.0								
Cement Squeeze												
Cementing Start Date			Cementing End Date			String						
1/10/1995 00:00												
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1			6,700.0	6,750.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
1/10/2014 10:00			1/10/2014 14:00									
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1	1/10/2014	1/10/2014	8,015.0	10,130.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
1/13/2014 16:00			1/13/2014 16:30									
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1	1/13/2014	1/13/2014	7,840.0	7,880.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String						
1/14/2014 14:00			1/14/2014 17:00									
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
2	1/14/2014	1/14/2014	7,460.0	7,500.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
8/20/2015 00:00			8/20/2015 00:00									
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1	8/20/2015		6,850.0	6,885.0								
Cement Plug												
Cementing Start Date			Cementing End Date			String Production Casing, 10,625.0ftKB						
8/20/2015 00:00			8/20/2015 00:00									
Stg #	Pump Start Date	Pump End Date	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)						
1	8/20/2015											
Tubing Strings												
Set Depth: 4,098.2												
Run Job	REPAIR DOWNHOLE FAILURE, 3/22/2018 14:00		String	String Max	OD Nom Max	ID (in)	ID Nom Min	WT (lb/ft)	String Grade	Top (ftKB)	Set Depth (ftKB)	Len (ft)
				2 7/8	6.456	2.44	2 1/4	6.50	L-80	11.6	4,086.64	
Item Des	Len (ft)	OD (in)	ID (in)	Wt (lb/ft)	Grade	Tally Jts Run	Tally Len (ft)	Top (ftKB)	Btm (ftKB)	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	
Tubing	3,764.80	2 7/8	2.44	6.50	L-80	0		11.6	3,776.4			
Mark sub	8.10	2 7/8	2.44	6.50	L-80	0		3,776.4	3,784.5			
Tubing	6,422.50	2 7/8	2.44	6.50	L-80	0		3,784.5	3,847.7			



Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/ocd/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 415089

CONDITIONS

Operator: Maverick Permian LLC 1000 Main Street, Suite 2900 Houston, TX 77002	OGRID: 331199
	Action Number: 415089
	Action Type: [C-103] NOI Temporary Abandonment (C-103I)

CONDITIONS

Created By	Condition	Condition Date
gcordero	Plug must be placed within 100ft of top of perforations.	1/3/2025
gcordero	Passing MIT test in accordance with 19.15.26.11 or 19.15.25.12-14 NMAC will be required at time of work.	1/3/2025
gcordero	Notify the OCD inspection supervisor via email 24 hours prior to beginning Temporarily Abandonment (TA) operations.	1/3/2025
gcordero	Must submit development plan for well with details and timelines.	1/3/2025
gcordero	Must submit casing integrity log prior to subsequent approval.	1/3/2025