


STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501



Form C-103  
Revised 10-1-

SANTA FE State ☐ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ CO2 OTHER-

Name of Operator  
Amoco Production Company  
Address of Operator  
P. O. Box 68 Hobbs, NM 88240  
Location of Well

7. Unit Agreement Name

BDCDGU

8. Farm or Lease Name

BDCDGU 1834

9. Well No.

011

10. Field and Pool, or Wildcat

Und. Tubb

UNIT LETTER G, 1980 FEET FROM THE North LINE AND 1980 FEET FROM  
THE East LINE, SECTION 1 TOWNSHIP 18-N RANGE 34-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

4687' GL

12. County

Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-13-81 Salizar Drilling (Rig #13) spudded a 12-1/4" hole at 5:00 p.m. Drilled to a TD of 700' and ran 8-5/8" casing set at 700'. Cemented with 500 SX Class H cement. Plugged down 11:00 a.m. 6-14-81. Circulated 200 SX. WOC 19 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2703' and ran 5-1/2" casing set at 2688'. Cemented with 1750 SX Class H cement. Plugged down 7:00 a.m. 6-25-81. Did not circulate cement. Currently waiting on completion unit.

0+2-NMOC, SF 1-Hou 1-Susp 1-MKE 1-Amerada 1-UGI 1-Cities Svc.  
1-Comde 1-CO2 in Action 1-Excelsior 1-Sun Tex

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE Admin. Analyst

DATE 6-29-81

APPROVED BY

TITLE SENIOR PETROLEUM GEOLOGIST

DATE 7/2/81

CONDITIONS OF APPROVAL, IF ANY: