

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,474/113/169/0. Working stuck pipe. 24 hrs working stuck pipe. Sptd 50 bbls black magic.
Mud: (.509) 9.8 x 49 x 10.8

APR 08 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,474/113/170/0. Working stuck pipe. 24 hrs working stuck pipe & pmp'g 1 B/H black magic.
Mud: (.509) 9.8 x 49 x 10.8

APR 09 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,474/113/171/0. Fishing. Ran Free Point & backed off @ 15,350. Left 2 DC's, short DC & 3 stabilizers in hole. Circ out black magic & cond mud. Ran bumper sub & jars & latched onto fish. Bit plugged; bumped fish down. Trying to work up through tight spot.
Mud: (.504) 9.7 x 49 x 9.9

APR 10 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,488/113/172/14. Drilling. Recovered fish.
Mud: (.509) 9.8 x 56 x 9.8 (1% oil)

APR 11 1975

APR 11 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

4/12: 15,622/113/173/134. Drilling.
Mud: (.504) 9.7 x 47 x 10.1 (1% oil)
4/13: 15,710/113/174/88. Drilling.
Mud: (.509) 9.8+ x 48 x 9.8 (1% oil)
4/14: 15,755/113/175/45. Tripping. 23-1/4 hrs drlg.
Mud: (.514) 9.9+ x 54 x 9.5 (1% oil)

APR 14 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,839/113/176/84. Drilling. 4-1/2 hrs reaming & washing from 15,657 to 14,755.
Mud: (.520) 10.0+ x 57 x 9.2 (1% oil)

APR 15 1975