

16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

APR 16 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,893/113/178/26. Tripping. 12-1/4 hrs drlg.
Mud: (.520) 10.0 x 57 x 7.6

APR 17 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066, GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

15,942/113/179/49. Drilling.
Mud: (.520) 10.0+ x 59 x 7.7

APR 18 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

4/19: 15,973/113/180/31. Prep to drl. 5 hrs repairs.
Mud: (.520) 10.0+ x 62 x 7.4
4/20: 16,030/113/181/57. Drilling.
Mud: (.525) 10.1 x 61 x 7.7
4/21: 16,105/113/182/75. Drilling.
Mud: (.520) 10.0 x 60 x 7.6

APR 21 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

16,171/113/183/66. Tripping.
Mud: (.520) 10.0+ x 55 x 8.0

APR 22 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

16,195/113/184/24. Drilling. 8-1/2 hrs trip.
Mud: (.520) 10.0 x 59 x 7.8

APR 23 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

16,214/113/185/19. Logging. 9-1/2 hrs drlg. 7-1/4 hrs
run'g Csg Caliper log w/Dia-Log.
Mud: (.525) 10.1 x 56 x 7.8

APR 24 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'
7" csg @ 14,104'

16,249/113/186/35. Drilling. 10 hrs run'g Dia-Log 7" Csg
Caliper. 12-1/2 hrs drlg.
Mud: (.520) 10.0+ x 55 x 7.4

APR 25 1975