

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Oil Cons.

N.M. Div-Dist. 2

1301 W. Grand Avenue

Artesia, NM 88210

SUNDRY NOTICES AND REPORTS

Do not use this form for proposals to drill for or re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

5 FORM APPROVED
OMB NO. 1004-0135
Expires: November 30, 2000

5. Lease Serial No.

LC-049998A

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or

8. Well Name and No.

OXY Pistachio RSG #1
Federal

9. API Well No.

30-015-32580

10. Field and Pool, or Exploratory Area
Undsg Cedar Lake Morrow, N

11. County or Parish, State

Eddy NM

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

OXY USA WTP Limited Partnership

3a. Address

P.O. Box 50250, Midland, TX 79710-0250

3b. Phone No. (include area code)

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

660 FNL 660 FEL NENE(A) Sec 17 T17S R31E

UT. A



12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION


- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- | | | | |
|---|---|--|--|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other <u>Spud. Set</u> |
| <input type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | <u>Csg & Cmt</u> |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

SEE OTHER SIDE



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

David Stewart

Title

Sr. Regulatory Analyst

Date

2/7/03

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001, and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

over

OXY PISTACHIO RSG FEDERAL #1

02/03/2003 CMIC: BOB LANGE

LOCATION STAKED BY BASIN SURVEYORS 660FNL, 660FEL, SECTION 17, T17S, R31E, EDDY CTY NM. BUILT LOCATION & ROAD. SET 40' OF 20" CONDUCTOR AND CEMENTED W/ REDI MIX. DUG & LINED RESERVE PITS. MIRU MACVAY RIG 8. SPUDDED 17 1/2" HOLE AT 6:15 AM MST 2-2-03. DRILLED TO 120' & LOST COMPLETE RETURNS. MIXED LCM PILL & PUMPED. BROUGHT FLUID LEVEL UP TO 30'. DRY DRILL TO TD AT 428'. MIX & PUMP LCM PILL AT TD, NO RETURNS. TRIP OUT OF HOLE & RIG UP CASING CREW. RUN 10 JTS 48# H-40 CASING. TOTAL PIPE 432', SET AT 428'. CIRCULATE CASING VOLUME W/ RIG PUMP. RIG UP HALIBURTON & MIX & PUMP 200 SX THIXOTROPIC LEAD & TAILED W/ 475 SX "C" W/ ADDITIVES. PUMPED PLUG AT 4:30 PM MST. DID NOT CIRCULATE CEMENT. WOC 6 HOURS & RUN TEMPERATURE SURVEY. TOP OF CEMENT AT 185'. PU 1" & RUN IN HOLE AND TAG UP AT 175'. LAID DOWN 1 JT & CEMENTED AT 150'. PUMPED 25 SX "C" W/ CaCl. PULLED OUT 1", NO SIGN OF CEMENT. WOC. RIH W/ 1" TO 150' & PUMP 25 SX "C" W/ CaCl. POOH, HAD 6' CEMENT ON 1". WOC. NOTIFIED HOMER W/ BLM ABOUT SPUD & CEMENT JOB & 1" JOB. DID NOT WITNESS ANY OF THE CEMENT JOBS SO FAR.

02/04/2003 CMIC: BOB LANGE

WOC. RIH W/ 1" & TAG AT 128'. CEMENT W/ 30 SX AT 120'. POOH W/ 1" & HAD CEMENT ON LAST 30' OF 1". WOC. RIH W/ 1" & TAG AT 106'. PUMP 50 SX AT 90'. HAD CEMENT ON LAST 30' OF 1". WOC. RIH W/ 1" & TAG AT 50'. TALKED W/ HOMER W/ BLM & SAID IT WOULD BE ALRIGHT TO REDI-MIX TO SURFACE. RIG DOWN HALLIBURTON. CUTOFF & WELD ON WELL HEAD. NIPPLE UP BOB EQUIPMENT. PU BHA & TRIP IN HOLE. FILL UP ANNULUS & CELLAR W/ 4 YDS REDI MIX. DRILL CEMENT & FLOAT EQUIPMENT. TEST CASING TO 500 PSI, OK. FINISH DRILLING CEMENT. DRILLING NEW FORMATION AT 8:45AM MST. DRILLED 20' & LOST TOTAL RETURNS. MIXED 3 200 BBL LCM PILLS W/ 8 TO 20 #/BBL LCM. DID NOT GET RETURNS BACK. MIXING 4th PILL NOW

02/05/2003 CMIC: BOB LANGE

MIXED AND PUMPED 3 MORE LCM PILLS W/O SUCCESS. TOOH AND L.D. BHA. TIH WITH BIT AND SLICK BHA. DRILLED TO 964' WITH NO RETURNS AND RAN OUT OF WATER. PULLED UP INTO CASING. CURRENTLY WAITING ON WATER AT REPORT TIME TO CONTINUE DRILLING.

02/06/2003 CMIC: BOB LANGE

FINISHED REFILLING RESERVE PIT. RBIH WITH BIT. DRILLING AHEAD AT REPORT TIME WITH NO RETURNS.

02/07/2003 CMIC: BOB LANGE

DRILLING AHEAD AT REPORT TIME WITH NO RETURNS.

BUREAU OF LAND MGMT.
ROSWELL OFFICE

2003 FEB 10 AM 10:03

RECEIVED