


Well ID: 30-015-29391

Well Name: YUCCA STATE #2

Event#: 8.00

Report Dates: 12/19/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	CASING		0.00	605.00	605.00	8.63	8.10	24.0	J-55	
PRODUCTION	FLOAT SHOE		5480.50	5482.00	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	5438.50	5480.50	42.00	5.50	4.89	17.0	J-55	
PRODUCTION	FLOAT COLLAR	1	5437.00	5438.50	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	4526.00	5437.00	911.00	5.50	4.89	17.0	J-55	
PRODUCTION	DV TOOL	1	4523.00	4526.00	3.00	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	2	0.00	4523.00	4523.00	5.50	4.89	17.0	J-55	
TUBING	BULL PLUG		5224.60	5225.35	0.75	2.88	2.44	6.5	BULL	8-RD
TUBING	TUBING	2	5162.10	5224.60	62.50	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	DESANDER		5142.80	5162.10	19.30	2.88	2.44	6.5	DESAND	8-RD
TUBING	SEAT NIPPLE		5141.70	5142.80	1.10	2.88	0.25	6.5	SEAT	8-RD
TUBING	TUBING	12	4766.70	5141.70	375.00	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	TUBING ANCHOR		4764.00	4766.70	2.70	5.50	2.44	6.5	TBG	8-RD
TUBING	TUBING	2	4701.50	4764.00	62.50	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	MARKER JOINT		4699.50	4701.50	2.00	2.88	2.44	6.5	MJ	8-RD
TUBING	TUBING	150	12.00	4699.50	4687.50	2.88	2.44	6.5	J-55 TBG	8-RD
TUBING	KB CORRECTION		0.00	12.00	12.00					
PRODUCTION LINER	FLOAT SHOE		6509.55	6511.00	1.45	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	6467.42	6509.55	42.13	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		6466.05	6467.42	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	FLOAT COLLAR		6464.40	6466.05	1.65	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	6423.10	6464.40	41.30	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		6421.73	6423.10	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	8	6090.49	6421.73	331.24	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		6090.12	6090.49	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	6049.25	6089.12	39.87	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		6047.88	6049.25	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	5	5842.05	6047.88	205.83	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5840.68	5842.05	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5797.20	5840.68	43.48	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5795.83	5797.20	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	10	5360.92	5795.83	434.91	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5359.55	5360.92	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5316.76	5359.55	42.79	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CENTRALIZER		5315.39	5316.76	1.37	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	CASING	1	5271.03	5315.39	44.36	4.00	3.43	11.6	L80	UTFJ
PRODUCTION LINER	STAGE TOOL		5267.98	5271.03	3.05	4.00	3.43	11.6	L80	UTFJ

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)

CEMENTING					
STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
PRODUCTION	1				
PRODUCTION	2	0.0	0.0		
PRODUCTION LINER	1	5267.0	5267.0	5267.0	5267.0

BHA STRING				
DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	10/30/1997	PADDOCK	4899.00	5209.00			Y
1	12/09/2011	PADDOCK	4894.00	5150.00	0.34	12.00	N
2	02/16/2011	UPPER BLINEBRY	6100.00	6250.00	0.26	27.00	
3	02/17/2011	MIDDLE BLINEBRY	5850.00	6000.00	0.26	27.00	
4	02/17/2011	UPPER BLINEBRY	5600.00	5750.00	0.26	27.00	