

FEB 27 2009

Form C-103
June 19, 2008

Submit 3 Copies To Appropriate District Office
District I
 1625 N French Dr, Hobbs, NM 88240
District II
 1301 W Grand Ave, Artesia, NM 88210
District III
 1000 Rio Brazos Rd, Aztec, NM 87410
District IV
 1220 S St Francis Dr, Santa Fe, NM 87505

State of New Mexico
 Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)		WELL API NO. 30-015-36736
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator BOPCO, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 2760 Midland, Texas 79706		7. Lease Name or Unit Agreement Name Indian Draw Deep 7 Com
4. Well Location Unit Letter <u>A</u> : <u>740</u> feet from the <u>North</u> line and <u>660</u> feet from the <u>East</u> line Section <u>7</u> Township <u>22S</u> Range <u>28E</u> NMPM County <u>Eddy</u>		8. Well Number 3
11. Elevation (Show whether DR, RKB, RT, GR, etc) 3103' GL		9. OGRID Number 260737
10. Pool name or Wildcat Carlsbad (Morrow) East		

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
 COMMENCE DRILLING OPNS. ☐ P AND A ☐
 CASING/CEMENT JOB ☐

OTHER: ☒

OTHER: Drilling Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Drilled 17-1/2" hole to 410'. Ran 10 jts 13-3/8", 48#, H-40, STC csg and set at 410'. Cemented with 500 sx HalCem-C + 2% CaCl2 + 0.125 pps Poly-E-Flake (wt 14.8, yld 1.35). Displaced with 57 bbls fresh water. Bumped plug, floats held and circ 70 sx to surface. WOC 29.5 hrs. Test casing to 1000 psi with rig pumps, held ok. Drilled 12-1/4" hole to 6100'. Ran 135 jts 9-5/8", 40#, HCP-110, LTC csg and set at 6098'. Cemented with 1200 sx EconoCem-C + 10% Bentonite + 8 pps Salt + 0.125 pps Pol-E-Flake (wt 11.9, yld 2.47) lead followed by 500 sx HalCem-C Neat (wt 14.8, yld 1.33) tail. Displaced with 457 bbls brine water. Bumped plug - held. Did not circ cmt to surface. Ran temp survey TOC +/- 700'. Tagged w/ 1" pipe at 520'. Top out #1 with 160 sx HalCem-C Neat (wt 14.8, yld 1.33). Circ 21 sx to surface. WOC 25 hrs. Test casing to 2500 psi for 30 mins, held ok. Drilled 8-3/4" hole to 12,208'. Ran 263 jts 5-1/2", 17#, HCP-110, LTC and 47 jts 5-1/2", 20#, P-110, LTC csg and set at 12,196'. Cemented in two stages: Stage 1 cmt w/1060 sx VersaCem PBH2 + 0.5% Halad-344 + 0.5% CFR-3 + 5 pps Gilsonite + 1 pps Salt + 0.3% HR-800 (wt 13.0, yld 1.68). Displaced with 70 bbls FW and 208 bbls mud, bumped plug and floats held. Stage 2 cmt w/410 sx EconoCem-H + 0.4% Halad-9 + 3 pps Gilsonite + 10% BWOC Bentonite + 8 pps Salt (wt 11.9, yld 2.47) lead followed by 410 sx VersaCem PBH2 + 0.5% Halad-344 + 0.5% CFR-3 + 5 pps Gilsonite + 1 pps Salt (wt 13.0, yld 1.68) tail. Displaced with 213 bbls FW, bumped plug and floats held. Ran temperature survey - TOC at 5028' - DV tool at 9201'.

Spud Date:

1/13/09

Rig Release Date:

2/24/09

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Annette Childers TITLE Administrative Assistant DATE 2-26-09

Type or print name Annette Childers E-mail address: machilders@basspet.com PHONE: 432-683-2277

For State Use Only

APPROVED BY: [Signature] TITLE _____ DATE 3-2-09
 Conditions of Approval (if any): _____

PRECISION PRESSURE DATA, INC.

TEMPERATURE SURVEY REPORT

Company **BOPCO, LP** Lease **INDIAN DRAW DEEP 7 FEDERAL** Well # **3**
Field _____ County **EDDY** State **NEW MEXICO**
Survey Date **1/24/2009** Time **14:38** Company Rep **JIMMY VASQUEZ**

Top of Cement **710**

Total Depth **2000**

Zero @ **KB**

Plug Down @

Casing Size **9 5/8**


Hole Size **12 1/4**

Sacks of Cement

Ran By **C. HOMER**

Calculated By **D. WEST**

TEMPERATURE SURVEY REPORT



PRECISION PRESSURE DATA, INC.

TEMPERATURE SURVEY REPORT

Company BOPCO, LP Lease INDIAN DRAW DEEP 7 FEDERAL Well # 3
Field _____ County EDDY State NEW MEXICO
Survey Date 2/24/2009 Time 18:20 Company Rep JIMMY VASQUEZ

Top of Cement **5028**

Total Depth **DV TOOL @ 9025'**

Zero @ **GL**

Plug Down @ **02/24/09 @ 06:00**

Casing Size **5 1/2**

Hole Size **8 3/4**

Sacks of Cement **?**

Ran By **J. HARDY**

Calculated By **D. WEST**

TEMPERATURE SURVEY REPORT

