

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 11 1979

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.
Fee

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Coronado Exploration Corp. ✓	8. Farm or Lease Name J.P. White D
3. Address of Operator 1005 Marquette N.W. Albuquerque, NM 87102	9. Well No. #1
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>north</u> LINE AND <u>660</u> FEET FROM <u>west</u> THE <u>20</u> LINE, SECTION <u>10S</u> TOWNSHIP <u>28E</u> RANGE <u>NMPM.</u>	10. Field and Pool, or Wildcat <u>W. & R. Race Track S.H.</u> <u>Wildcat</u>
15. Elevation (Show whether DF, RT, GR, etc.) 3762.8 Gr	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Production Casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 2352' of 9.5# 4-1/2" casing. Cemented with 125 sx Class C cement and 10 sx of Class H cement with 954 lbs. of self stress additive and 2% calcium chloride. Estimated top of cement 1300' from surface. Set plug at 2348' with 1100 lbs of pressure.

WOC 72 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CORONADO EXPLORATION CORP.

SIGNED BY: Lothay Sallent TITLE PRODUCTION DEPT. DATE JUNE 6, 1979

APPROVED BY: W.A. Grissett TITLE SUPERVISOR, DISTRICT II DATE JUN 12 1979

CONDITIONS OF APPROVAL, IF ANY: