

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

AUG 31 1979

O. C. C.

ARTERIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator The Harlow Corporation	5. State Oil & Gas Lease No. 3
3. Address of Operator 600 Amarillo Petroleum Building, Amarillo, TX 79101	7. Unit Agreement Name
4. Location of Well UNIT LETTER M, 330 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 19 TOWNSHIP 8S RANGE 29E NMPM.	8. Farm or Lease Name O'Brien Fee "19"
	9. Well No. 3
	10. Field and Pool, or Wildcat Undesignated-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3938 GL	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/9/79 Spud @ 12:00 noon and drilled to 135' w/11" bit. Ran 122' 8-5/8" 20# Rge 3 casing & set 1" BGL. Halco cemented w/75 sx Class "C" w/2% CaCl. Plug down @ 9:40 P.M. Cement circulated to surface. Pressure test - 600# for 30 minutes - OK.

8/18/79 Drilled to 2860' & ran 2853' of 5 1/2" 14# casing - 1' AGL. Halco cemented w/125 sacks Class "C" w/50/50 POZ & 8# salt/sk. Plug down 11:05 A.M. Pressure test - 750# for 30 minutes - OK. WOC over 72 hr before perforating.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. B. LaFon TITLE W. B. LaFon, Prod. Engr. DATE 8/30/79

APPROVED BY For Record Only TITLE SUPERVISOR, DISTRICT II DATE SEP 4 1979

CONDITIONS OF APPROVAL, IF ANY: