

McCLELLAN OIL CORPORATION
P.J. FEDERAL NO. 1
4-POINT BACK PRESSURE TEST, &
BOTTOM HOLE PRESSURE BUILD-UP TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 3, TO JUNE 6, 1980
TEST DEPTH: 11,814 FEET
ELEMENT NO.: 18054
OPERATOR: M.B.

DATE	TIME	CUM. HR. / MIN.		PSIG @ 11,814 FEET
6-3-80	11:00 AM			1096 GAUGE REACHED 4400 FEET
	11:15 AM	00 HRS.	00 MIN.	1096 OPEN CHOKE; BEGIN 4-POINT
	11:30 AM	00	15	894
	11:45 AM	00	30	877
	12:00 NOON	00	45	880
	12:15 PM	01	00	954 END RATE I
6-3-80	12:30 PM	01	15	755
	12:45 PM	01	30	861 END RATE II
6-3-80	1:00 PM	01	45	667
	1:15 PM	02	00	739 END RATE III
6-3-80	1:30 PM	02	15	570
	1:45 PM	02	30	551 END RATE IV; END 4-POINT
6-3-80	1:45 PM	02	30	551 SHUT-IN; BEGIN BUILD-UP
	2:00 PM	02	45	1034
	2:15 PM	03	00	1073
	2:30 PM	03	15	1076
	2:45 PM	03	30	1078
	3:00 PM	03	45	1080
	3:15 PM	04	00	1084
6-3-80	3:45 PM	04	30	1087
	4:15 PM	05	00	1087
	4:45 PM	05	30	1091
	5:15 PM	06	00	1091
6-3-80	6:15 PM	07	00	1091
	7:15 PM	08	00	1096
6-3-80	9:15 PM	10	00	1096
6-4-80	3:15 AM	15	00	1103
	8:15 AM	20	00	1107
	1:15 PM	25	00	1107
	6:15 PM	30	00	1107
6-5-80	4:15 AM	40	00	1110
	2:15 PM	50	00	1117
6-6-80	12:15 AM	60	00	1123
6-6-80	10:15 AM	70	00	1128 GAUGE OUT; END TEST

CONFIDENTIAL

NOTE: DEAD WEIGHT READING @ 10:15 AM 6-6-80: 992 PSIG