

NAI 0493691

DALPORT OIL CORPORATION
AMOCO FED. WELL No.1
4 - POINT TEST
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: JANUARY 28, 1975
TEST DEPTH: 1823 FEET
ELEMENT NO.: 25624 -N
RANGE: 0-2000 P.S.I.
CLOCK NO.: 4052
RANGE: 0-12 HOURS
OPERATOR: DON TYSON

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>P.S.I.G. @ 1823 FEET</u>
1-28-75	10:00 A.M.	SHUT - IN	CASING 705 P.S.I.G.
	10.00 A.M.	00 HRS. 00 MIN.	739 GAUGE REACHED 1823'
	10:20 A.M.	00 20	739 RATE 1 Pos. 8/64 CHOKE
		00 30	720
		00 40	720
	10:50 A.M.	00 50	721 END RATE 1
	11:00 A.M.	01 00	711 RATE 2 Pos. 10/64 CHOKE
		01 10	711
	11:20 A.M.	01 20	711 END RATE 2
	11:30 A.M.	01 30	705 RATE 3 Pos. 12/64 CHOKE
		01 40	701
	11:50 A.M.	01 50	701 END RATE 3
	NOON	02 00	689 RATE 4 Pos. 14/64 CHOKE
		02 10	688
	12:20 P.M.	02 20	688 END RATE 4
1-28-75	12:25 P.M.	02 25	727 GAUGE OUT, END TEST.

