

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-005-63396

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VO-5373

7. Lease Name or Unit Agreement Name:
Chester AYC State

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
105 S. 4th Street Artesia, NM 88210

7. Well No.
#1

8. Pool name or Wildcat
Buffalo Valley Penn

4. Well Location

Unit Letter **N** : **660** feet from the **South** line and **1650** feet from the **West** line

Section **9** Township **15S** Range **28E** NMPM **Chaves** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3565' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

MULTIPLE
COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING
CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND
ABANDONMENT ☐

CASING TEST AND
CEMENT JOB ☐

OTHER: set and cement production casing ☒

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

8/12/01 - Run DST #1 9403-9372'.

8/14/01 - Reached TD of 9508' at 9:00 PM.

8/15/01 - Run open hole logs. Logger's TD 9437'.

8/16/01 - Ran 224 joints (9527.35') casing set at 9508' as follows:

51 joints 4-1/2" 11.6# P110 SB (2167.88')

173 joints 4-1/2" 11.6# P110 MV (7359.47')

Float shoe set at 9508'. Float collar set at 9463.24'.

Cemented with 1000 sxs Super H + 1 pps salt + .5% Halad-344 + .4% CFR3 + 5 pps gilsonite (yld 1.66, wt 13).

PD at 6:30 PM. Bumped plug to 2000 psi for 1 min, held OK.

8/17/01 - Rig released at 12:30 AM.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Susan Herpin TITLE Engineering Technician DATE January 17, 2002

Type or print name Susan Herpin Telephone No. 505-748-1471

(This space for State use) **ORIGINAL SIGNED BY TIM W. GUM**
DISTRICT II SUPERVISOR

APPROVED BY [Signature] TITLE _____ DATE JAN 28 2002

Conditions of approval, if any: